

Construction of high level RCC bridge with
approach Road over Kakumahira River in
Bhabua Mohania path to Kori Vichingai Dihaze
Shedule XLV Form No. 134. path

Bhabua _____ DIVISION

Bhabua _____ SUB-DIVISION

Measurement Book

MB No- 1610

~~2011/20~~
JE

~~22.02.24~~

AT

Abstract of cost

For R/A Bill

(1) S/F and placing uncoated
HYSD bar reinforcement
in formwork - do - all complete
as per drawing & tech. spec.

14.4778 MT vide TORR
P-2

14.4972 MT vide TORR
P-4

28.975 MT

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F	28.9751	MT			
ca Rs	81720	=	99	/MT	
			Rs	2367874	=
(B) Bored Caisson 274 m. 35					
grade R.C.C. piles excluding					
cost of reinforcement do —					
all complete as per drawing					
and Technical Specification.					
	129.0 m	vide	TPB-P-3		
	129.0 m	"	"	P-5	
	258.0 m				

ca Rs 25164 = 0 / m

— Rs 6492312 = 00

(B) Providing and constructing temporary Island for costs of pile foundation — 2 Nos vide P-5

ca Rs 49328 = 0 / — Rs 98656 = 00

(C) Providing and constructing one Kiosk Service road to reach island location from one pier to other pile locations. — 37.5 m.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

~~Abstract~~

(1) Based cast in situ M35 grade
R.C. pile excluding reinforcement
- do - full complete as per
tech. specification

B.F.Rs.

Qty - 37.50m wide on B.F.Rs

Rs 4350 = 0/m

Rs 163125 = 0

Rs 9121967 = 0

Add. L. less @ 1.0% — Rs 91220 = 0

" GST @ 18% — Rs 1641954 = 0

" S. Fee @ 0.664% — Rs 60570 = 0

Rs 10915711 = 0

Less 10% Below as

per agreement — Rs 1091571 = 0

Not Payable.

Rs. 9824140 = 00

20/11/24
SE

22.02.23
AT