

Dharhari Panchayat me Dhatta Tola via Dalit
Tola to Kishan Chowk NH106tak (NDB)

Schedule XLV-Form No. 134

_____ DIVISION

Raghopur _____ SUB-DIVISION

Measurement Book

16
23-24

R. P. Raman

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
JST on A/c Bill					
Name of work -	construction of road				me
from Dharhara Panchayat					
Dhatta tula via Dalot Jola to					
Kishan Chowk NH 106 Tak.					
Head -	MMS Y (NDB)				
Agency -	Ramanand prasad Raman				
Agreement No -					
Work Start Date -	11/07/2023				As per Agreement
Date of Completion -	10/07/2024				
Date of Entry -	20/07/2024				
ABSTRACT OF COST					
① providing and binding of					
working benchmark/reference					
Pile of - - all complete job					
Qty vide TMB Page 1 = 8 No					
CA 2978.22 each = 23826.10					
② clearing and grubbing road					
land - - all complete job.					
Qty vide TMB Page 1 = 0.329 Hec					
CA 72639.95/Hec = 23899.10					
③ Construction of embankment					
- - all complete job					
1) For 1000 M length					
Qty vide TMB Page 2 = 238.39 m ³					
CA 250.79/m ³ = 59786.10					
CA 107511.10					

Continuation

Continuation

22/02/24