

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमंडल- डुमरांव।

पत्रांक:-.....204, डुमरांव /

दिनांक:-.....22/02/2024

प्रेषक,

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, डुमरांव ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव  
बिहार ग्रामीण पथ विकास अभिकरण,  
बुद्ध मार्ग, पटना

विषय :- शीर्ष 3054 (बिहार ग्रामीण पथ अनुरक्षण निति-2018) योजनान्तर्गत राशि की अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष 3054 मरम्मति (बिहार ग्रामीण पथ अनुरक्षण निति-2018) अन्तर्गत कराये गये कार्यों के भुगतान हेतु राशि की आवश्यकता है जिसे अधियाचना प्रपत्र के साथ संलग्न कर भेजा जा रहा है।

अतः श्रीमान से अनुरोध है कि संलग्न विवरणी के अनुसार आवंटन उपलब्ध कराने की कृपा की जाए, ताकि संवेदक द्वारा कराये गये कार्य का भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन

*[Handwritten Signature]*  
22/02/2024  
कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल डुमरांव  
*[Handwritten Signature]*  
22/02/2024

**FORM GFR 19-A**  
(SEE Government of India's Decision (I) below Rule-150)  
Form of Utilisation Certificate upto the month of 22.02.2024

**New Maintenance Policy 2018 Through CFMS**

PIU:- RWD(WD), Dumraon

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	Letter No:- 14 date- 06.02.2024	2769.98617	Certified that out of Rs.2769.98617 lacs received during the years in favour of Ex. Engineer, RWD (W), Div.- Dumraon, Bihar, a sum of Rs 2762.56880 lacs has been utilized for the purpose of MMGSY NDB Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 7.41737 lacs remaining unutilized at the end of the period under.
<b>Total -</b>				

2 Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

**Kind of Checks exercised :-**

- i. Works have been supervised by Executive Engineer/ Supertending Engineer.
- ii. Periodical inspection has been conducted by Executive Engineer/ Supertending Engineer.
- iii. Construction materials have been tested
- iv. Measurements have been recorded in the MBs and test check conducted by the Assistant.
- v. All other codal formalities have been observed.

**3 Physical Progress achieved :-**

- i. Construction of Road works
- ii. Construction of CD works

*Handwritten signature and date: 22/2/24*

*Handwritten signature and date: 22/02/2024*  
Executive Engineer  
R.W.D. (w) Div. Dumraon  
*Handwritten signature and date: 22/02/2024*

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Sl. No	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No/Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRL (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (In Lakh)	up-to-date Expenditure as per MIS (In Lakh)	Requisition against work done (In Lakh)	Remarks
					Length (in KM)	Amount (In Lakh)	Initial Rectification With Surface Renewal (In Lakh)	5 Year Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/BU/DU M/23/0007	SAMHAR TO NENUAN Buxar jind anbargat dumrao prakhand ne safakhana road se mahraura se mahraura tak path	14201033089	1941/ 29.03.2023	2.700	170.453	127.32739	26.07940	03 MBD 2023-24/ 14.07.2023	13.04.2024	Completed (11.02.2024)	2996	25.00	5.02	86.03717	86.03717	40.69767	
2	RM/BU/DU M/23/0007	10402005003	1796/ 20.03.2023	1.700	72.288	47.74786	17.31120	03 MBD 2023-24/ 14.07.2023	13.04.2024	Completed (11.02.2024)	2930	25.00	5.02	32.28864	32.28864	15.28425		
																	55.98192	

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.  
2 Up-to-date Physical Progress has been Uploaded in MIS.

*M. S. Mishra*

*getal*  
12/01/2024

Executive Engineer  
RWD, Works Division,  
Dumraon.

*03/01/2024*

एच.एच.ए. ऑफिस

Length -

M/R-3054 (New Maint. Policy-2018)

# Schedule XLV-Form No. 134

Start = 14.7.23

Comp - 13.4.24

एच.ए.ए.

**DIVISION**

एच.ए.ए.

**SUB-DIVISION**

Aggr. 03 MBD / 2023-24

## Measurement Book

1239

एच.ए.ए. ऑफिस

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work -	Maintenance and repair of				
Road from	Samhar Road to Nerua.				
Package No-	MR-N/23-24 Buxar				
Agreement No-	03/M/30/2023-24				
Name of Agency -	Hemant Kumar Singh				
Vill -	Shivpuri, P.O.P.S. Dist - Buxar				
Date of commencement of work -	14/07/2023				
Date of completion of work -	18/07/2024				
Agg. construction cost	Rs	12732	739	=	
Syn maintenance cost	Rs	2607	942	=	
	Total	Rs	15340	681	=

Description of item				
① providing	Brick masonry work in			
	CM (1:3) in parapet -do-do-all			
	complete job			
	3x2x	6.00x	0.40x	0.60 = 8.64 M <sup>2</sup>
② providing	plastering with cement			
	mortar (1:4) on brick work ins) -do			
	-do-all complete job			
inner side	3x2x	6.00x	0.60	= 24.60 M <sup>2</sup>
outer side	3x2x	6.00x	0.60	= 21.60 M <sup>2</sup>
Front side -	3x4x	0.60x	0.40	= 2.88 M <sup>2</sup>
Top -	3x2x	6.00x	0.40	= 14.40 M <sup>2</sup>
				Est - 60.48 M <sup>2</sup>

Continuation

Abstract of cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Clearing and grubbing Road Land-d.					
-do- cell complete job					
	Qty side Page No (25) in MB				
	item No (1)				
@ R 72697.86/m <sup>2</sup>	0.536 Ha			R	38,966.00
(2) Construction of subgrade and earthen shoulder-d.					
-do- cell complete job					
	Qty side Page No (25) in MB - 1453.80M <sup>3</sup>				
	item No (2)				
	Qty side Page No (25) in MB + 463.42M <sup>3</sup>				
	item No (3)				
	Total - 1917.22M <sup>3</sup>				
@ R 264.23/M <sup>3</sup>				R	506,587.00
(3) construction of granular sub base-d.					
-do- cell complete job					
	Qty side Page No (25) in MB				
	item No (3)				
@ R 3289.27/M <sup>3</sup>	222.060M <sup>3</sup>			R	730,415.00
(4) providing, laying and spreading of WBM cr 12					
-do- cell complete job					
	Qty side Page No (25) in MB				
	item No (4)				
@ R 5724.41/m <sup>2</sup>	214.692 M <sup>2</sup>			R	122,8991.00
(5) providing laying and spreading and compacting of WBM cr 11					
-do- cell complete job					
	Qty side Page No (25) in MB				
	item No (5)				
@ R 5472.88/m <sup>2</sup>	248.166 M <sup>2</sup>			R	13,581,830.00
				R	38,63,142.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24/26) Plv painting of two coat including primer coat - do - do - all complete					
City vide page No (33) in MB					
@ B 132.22/m <sup>2</sup>	IGH No (3)	60.48 M		R	8058=00
(25/21) planting of trees by the road side - do - do - all complete					
City vide page No (33) in MB					
@ A 1254.41/m <sup>2</sup>	IGH No (5)	11.8 M		R	148020=00
				R	11718491=00
Add C.S.T @ 18% (A+B)					2109328=00
Add C.C.S.R @ 1% (A+B)					117185=00
				R	13945004=00
				Add S. Fee @ B	136645=00
				Total R	140,81,649=00
				Below 10% of for Agreement (-) B	140,81,65=00
				Total R	12,67,3484=00
				Deduct previous payment (-) B	86,03,717=00
(vide P.No 31)				Total R	4069,767=00
				Dupto 11/02/2024 SE	
				gobal 11/02/2024 AE	
				Cap 11/02/2024	
Material statement					
Elw - 463.42 M <sup>3</sup>					
Bricks - 4320 M <sup>3</sup>					
@ 636/m <sup>3</sup>					
Sand - 13.7 M <sup>3</sup>					
@ 502.8/m <sup>3</sup>					
Cement - 3.61 M <sup>3</sup>					

Continuation

Dupto 11/02/2024 SE



Road Name:- Samhar to Nenua Contractor Name:- Hemant Kumar Singh

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	GATEWAY Road	Latitude	Longitude	Event	
10/12/23	11:16:47	57	0.1	220	29.5	2200	2675	G	25.547583	84.120938	Normal	$Y = 0 * X^2 + 0.816 * X +$
10/12/23	11:17:0	57	0.1	230	31.5	2300	2773	G	25.546762	84.120947	Normal	$X = 2800$
10/12/23	11:17:21	57	0.1	210	30.5	2100	2577	G	25.545763	84.120797	Normal	$Y = 3265$
10/12/23	11:17:38	57	0.1	190	30.2	1900	2380	G	25.544886	84.12083	Culvert	
10/12/23	11:17:56	57	0.1	210	32.5	2100	2577	G	25.544014	84.120866	Curve	(R) RURAL ROAD
10/12/23	11:18:16	57	0.1	250	30.3	2500	2970	G	25.543185	84.121146	Normal	Good Average Poor
10/12/23	11:18:29	57	0.1	220	31.5	2200	2675	G	25.542408	84.121174	Normal	<4000 4001-5000 >5001
10/12/23	11:18:46	57	0.1	280	32.5	2800	3265	G	25.541438	84.120639	Normal	IRI Value= 2996
10/12/23	11:18:59	57	0.1	260	33.2	2600	3069	G	25.540656	84.120778	Normal	Machine ID=415
10/12/23	11:19:16	57	0.1	270	30.5	2700	3167	G	25.540063	84.120377	Curve	
10/12/23	11:19:35	57	0.1	230	31.5	2300	2773	G	25.540121	84.12045	Normal	
10/12/23	11:19:52	57	0.1	170	33.2	1800	2288	G	25.539998	84.118618	Normal	
10/12/23	11:20:08	57	0.1	210	30.5	2100	2577	G	25.540281	84.117788	Normal	
10/12/23	11:20:23	57	0.1	300	32.5	3000	3462	G	25.540055	84.11666	Curve	
10/12/23	11:20:39	57	0.1	290	30.2	2900	3364	G	25.540131	84.115699	Normal	
10/12/23	11:20:57	57	0.1	260	30.2	2600	3069	G	25.53999	84.114714	Normal	
10/12/23	11:21:13	57	0.1	270	31.2	2700	3167	G	25.538931	84.114902	Normal	
10/12/23	11:21:30	57	0.1	260	31.5	2600	3069	G	25.538761	84.114027	Curve	
10/12/23	11:21:44	57	0.1	230	30.2	2300	2773	G	25.53798	84.113498	Curve	
10/12/23	11:21:56	57	0.1	250	32.5	2500	2970	G	25.537731	84.113572	Normal	
10/12/23	11:22:09	57	0.1	260	32.5	2600	3069	G	25.53622	84.113373	Normal	
10/12/23	11:22:23	57	0.1	270	30.2	2700	3167	G	25.535506	84.113446	Normal	
10/12/23	11:22:38	57	0.1	260	31.5	2600	3069	G	25.534668	84.113147	Normal	

Curve  
in  
S.C

gob  
12/12/23  
R






Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	GATEGORY Road	Latitude	Longitude	Event
10/12/23	11:22:53	57	0.1	310	31.2	3100	3561	G	25.533881	84.1132	Normal
10/12/23	11:23:07	57	0.1	320	30.2	3200	3659	G	25.533222	84.11309	Speed Breaker
10/12/23	11:23:21	57	0.1	300	32.5	3000	3462	G	25.533337	84.112043	Normal
10/12/23	11:23:34	57	0.1	280	30.2	2800	3265	G	25.536011	84.112432	Normal
		Length	2.700				80892 2996				

*Quota  
10/12/23  
5.5*

*get  
10/12/23  
etc*

File : C:\Users\DELL\Desktop\hemant krysamhar to nenua\samhar to nenua.xlsx Section No. : 57, Eqn :  $Y = 0 * X^2$   
 Name of Customer : Hemant Kumar Singh, Name of Work/ Road : Samhar to Nenua, Lab Job number : 57



*Handwritten signature*  
 10/11/2023  
 S.E

*Handwritten signature*  
 10/11/2023  
 BE