

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	P.	
Work: - M.R. of Road from Mirzapur PWD Road To Autarnagar Station.					
Agency: - Maa Rajeshwari Const Pvt Ltd					
Ag No: - 18/MBD/ 2022-23					
Proj No: - M.R.H/22-23/Sompur/03					
Date of Start: - 31.01.2023					
Date of Comp: - 30.10.2023					

① Clearing and Grubbing of Road Land etc

2 x 15 x 30.00 x 0.750 =	675.00 m ²
2 x 15 x 30.00 x 0.750 =	675.00 m ²
2 x 15 x 30.00 x 0.750 =	675.00 m ²
2 x 15 x 30.00 x 0.750 =	675.00 m ²
2 x 14 x 30.00 x 0.750 =	630.00 m ²
2 x 1 x 20.00 x 0.750 =	30.00 m ²
	3360.00 m ²

② E/W in excavation in land (R.C.C. culvert)

Abt - 2 x 7.60 x 2.133 x 1.60 =	51.87 m ³
R/W - 4 x 1.767 x 1.930 x 1.60 =	21.83 m ³
Bottom Slopes - 1 x 6.20 x 0.400 x 0.250 =	0.62 m ³
	74.32 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd and 3rd Round				
Name of work:	M.R. of Road				
	From Mirzapur PWD Road				
	To Awarnagar station				
M/Agency:	Maa Rajeshwari Const Pvt Ltd.				
Ag No.:	18/MBD/2022-23				
Proj No.:	MR-N/22-23/Sonpur/03				
Date of start:	31.01.2023				
Date of Comp.:	30.10.2023				
Actual Date of comp.:	30.10.2023				

Further measurement - NAQ.

Certified that work has been
Completed on 30.10.2023

30.10.2023

62

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
(1) Clearing and Grading of R/L	14	(1)	P-15		
0.336 Ha CR, 62032.43/ha R					20843.
(2) E/W in excavation in R/L	24	(2)	P-15		
74.32 m ³ CR, 350.04/ha R					26015.0
(3) P/W Rec mis in levelling course	14	(3)	P-15		
3.372 m ³ CR, 7425.16/ha R					69589.0
(4) P/W Rec mis in R/L	24	(4)	P-15		
47.21 m ³ CR, 7425.16/ha R					50572.0
(5) P/W Rec P/W in Substruc	14	(5)	P-15		
22.686 m ³ CR, 8071.63/ha R					183113.0
(6) S.A and placing H/S D/S	24	(6)	P-15		
0.493 MT CR, 82308.5/ha R					40578.0
(7) P/W Rec mzo in Substruc	24	(7)	P-15		
0.336 m ³ CR, 62032.43/ha R					20843.0
6.672 m ³ CR, 8477.39/ha R					56561.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧ PIV Rec m ² in super structure 24-⑧ P+6					
3.686 m ² @ 8544.47/m ² R					31495.0
⑨ PIV Local Solum Bell 24-⑨ P+6					
1.00 m ² @ 562.80/m ² R					563.0
⑩ PIV Rec MLS in foundation 24-⑩ P+6					
1.614 m ² @ 7425.16/m ² R					11984.0
⑪ PIV and Rilling Detail Seal 14-⑪ P+6					
12.00 met @ 49.62/m R					595.0
⑫ Providing Drainage Spout 24-⑫ P+6					
02 Nos @ 1062.96/each R					2126.0
⑬ PIV Weep holes 14-⑬ P+7					
20 Nos @ 371.44/each R					7429.0
⑭ PIV two coat painting 14-⑭ P+7					
56.56 m ² @ 116.88/m ² R					3104.0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) Coat of Cement 28 mm					
17-15 P-17					
40.82 m ³ @ R 3210.82/m ³ R					131067.0
(16) Plaster and Laying work					
24-16 P-17					
22.08 m ³ @ R 6201.82/m ³ R					136936.0
(17) Plaster and Laying work					
24-17 P-17					
63.40 m ³ @ R 5933.04/m ³ R					376155.0
(18) Coat of Dry lean Concrete					
24-18 P-17					
124.05 m ³ @ R 5584.28/m ³ R					705135.0
(19) Plaster and applying Pucca					
24-19 P-17					
845.29 m ² @ R 59.68/m ² R					50447.0
(20) Plaster and applying Tack Coat					
17-20 P-18					
3144.30 m ² @ R 20.31/m ² R					63861.0
(21) Plaster and Laying 20 mm thick					
M.S. 17-21 P-18					
845.29 m ² @ R 286.43/m ² R					242116.0
(22) Plaster and Laying 28 mm					
thick SDB 17-22 P-18					
212.05 m ³ @ R 14921.88/m ³ R					3164185.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
23 Plv and apply up lat apply road marker compensate 19 (23) P-18					
460.00 m ² @ Rs 823.80/m ² Rs 37894.00					
24 Const of sub grade and earth shoulder 21 (23) P-18					
675.00 m ³ @ Rs 254.61/m ³ Rs 171862.00					
25 Plv and Reading Laps + MC 500 Board -					
21 (25) P-19					
02 Nos @ Rs 11039.19/each Rs 22078.00					
26 Plv and pricing km post 21 (26) P-19					
04 Nos @ Rs 2966.89/each Rs 11867.00					
27 Plv and pricing 200 m post 21 (27) P-19					
09 Nos @ Rs 812.85/each Rs 7316.00					
28 Plv and pricing of 1000 board 21 (28) P-19					
0.96 m ² @ Rs 14912.76/m ² Rs 14316.00					
29 Planting of Tree 500 lbs 21 (29) P-19					
30 Nos @ Rs 1116.16/each Rs 33485.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(30) P.W. and Raising 2/4th					
14 (30) P.W.					
(1) 600 mm sq. Triangle					
16 Ns @ Rs 4411.65/each Rs					70586.4
(11) 600 mm dia Circular					
03 Ns @ Rs 4347.59/each Rs					13044.1
(111) 600 mm x 450 mm Rect					
06 Ns @ Rs 4203.86/each Rs					25223.2
(1111) 900 mm Side rectangular					
02 Ns @ Rs 8648.59/each Rs					17297.2

(31) P.W. and Raising 2/4th					
14 (31) P.W.					
80 Ns @ Rs 648.62/each Rs					51890.0
Total Rs					6492351.0
Add 12% P.W. RT (+) Rs					779082.0
Add 1% L.Cess (+) Rs					64924.0
Add S. Dec (+) Rs					62093.4
Total Rs					7338450.4
Less 0.5% Below @ Rs					39952.0
Rs					7358498.4
Less on Provision Fund (+) Rs					7358498.4
Balance Rs = Nil.					

30.10.23
Continuation