

प्रमाणित किया जाता है उस मपी

1st & Final Bill

1

Name of Work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement -
(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Devi mandir chowk					
Shahpur Pahlega Jangali Baitha					
ke Uhar ke pass RCD Path se					
Boniya tola Hajam toli ke hua					
Barka Oharayam High School					
hote hua nunga nadi ke chitar					
chak zone wali sadak tak.					
Agency - Maa Rajeshwari Construction					

Package No - MR-N/22-23/Sonpur/03

Aggr. No - 18/MBD/2022-23

D/O/S - 31.01.2023

D/O/C - 20.10.2023

D/O/Measurement - 10.8.23

Record measurement

1) Clearing and grubbing

Road land - do -

$$2 \times 22 \times 30.0 \times 1.0 \times \frac{1}{10000} = 0.132$$

$$2 \times 1 \times 10.0 \times 1.0 \times \frac{1}{10000} = 0.002$$

$$2 \times 3 \times 30.0 \times 1.0 \times \frac{1}{10000} = 0.018$$

$$\text{Total} = 0.152 \text{ Hg.}$$

2) Excavation for roadway in

Soil - do -

$$\text{Box } 2 \times 3 \times 30.0 \times 0.375 \times 0.10 = 6.75$$

$$\text{Cutting } 2 \times 1 \times 30 \times 0.375 \times 0.10 = 0.22$$

$$\text{Continuation Total} = 6.97 \text{ m}^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) clearing & grubbing of road land. — do —					
Qty = 0.152 Ha VTMB P-1					
@ Rs 59726 = 13/Ha — Rs					9078 = 0
2) Const. of subgrade and earthen shoulder — do —					
Qty = 272.22 m ³ VTMB P-4					
@ Rs 253 = 56/m ³ — Rs					69024 = 0
3) Box cutting - Excavation for road way in soil. — do —					
Qty = 6.97 m ³ VTMB P-1					
@ Rs 99.62/m ³ — Rs					675 = 0
4) Const. of granular sub base — do —					
Qty = 6.97 m ³ VTMB P-2					
@ Rs 2802 = 72/m ³ — Rs					19535 = 0
5) Const. of dry lean concrete sub base — do —					
Qty = 20.20 m ³ VTMB P-3					
@ Rs 4692 = 24/m ³ — Rs					95282 = 0
6) Const. of unreinforced cement concrete Pavement.					
Qty = 464.80 m ³ VTMB P-3					
@ Rs 8860 = 57/m ³ — Rs					4118393 = 0 464 = 80
7) P/F km stone					
Qty = 01 Nos VTMB P-4					
@ Rs 2872 = 19 each — Rs					2827 = 0 2872 = 19

Continuation

C.O-4314804.00

प्रमाणित किया जाता है उस मापी

Sch. XLV-Form No. 134

7

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8) P/F 200 mm stone					
Qty = 4 Nos VTM B P-4					
CB 789 = 38 each — B					3158 = 0
9) P/F direction & place					
Board — d —					
Qty = 1.92 m ² VTM B P-4					
CB 14821 = 98 each — B					28458 = 0
10) P/F 600 mm equilateral					
triangle Board — d —					
Qty = 02 Nos VTM B P-4					
CB 4343 = 66 each — B					8687 = 0
11) P/F 600 mm circular					
Board — d —					
Qty = 02 Nos VTM B P-4					
CB 4283 = 35 each — B					8567 = 0
12) P/F 450 x 600 mm rectangle					
Board — d —					
Qty = 02 Nos VTM B P-4					
CB 4139 = 62 each — B					8279 = 0
13) Road marking with					
Hot applied thermoplastic					
— d —					
Qty = 152.0 m ² VTM B P-5					
CB 823 = 74/m ² — B					125208 = 0

4497161 = w

Continuation

46GT 110 136 17 10.10.2023-512865
5128615=0

E

Deborah 27/9/23 SE	27/9/23 AA
1/10/23 10/10/23	

Continuation

प्रमाणित किया जाता है उस माप

4667 110 136 14 10.10.2023-512865

Sch. XLV-Form No. 134

9

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Material statement</u>				
1) Earth	—	272.22	m	3	
2) USB	—				
a) 53mm to 26.5mm stone	—	2.93	m	3	
b) 26.5mm to 4.75mm stone	—	2.09	m	3	
c) Course sand	—	3.35	m	3	
D.L.C					
2) Stone Aggregate	—	18.27	m	3	
b) course sand	—	9.16	m	3	
3) P.C.C					
a) Stone Aggregate	—	418.32	m	3	
b) Course sand	—				

27/9/23
J.E

Seigniorage fee

1) Earth	—	272.22	X	35.01	=	9530.42
2) USB						
a) 53mm to 26.5mm stone material		2.93	X	886.0	=	2595.98
b) 26.5 to 4.75mm stone.		2.09	X	424.21	=	886.59
c) course sand		3.35	X	143.32	=	480.12
3) D.L.C						
a) Stone Aggregate		18.27	X	886.0	=	16187.22
b) sand		9.16	X	143.32	=	1312.81

Continuation

