

MMGSY NDB (BRICS)

Schedule XLV-Form No. 134

N/o:- Bifigany Hat to Sorbus Tola.

R.W.D WORKS Kishanagar-1

DIVISION

R.W.D (W) Sub Terragachh

SUB-DIVISION

Agency:- Kundan Kumar Purnia 73447

MEASUREMENT BOOK

3447

1st on A/c. Bill

Name for work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement the measurements relating to each work.)

Particulars	Details of actual measurement				Contents area
	No.	L.	B.	D.	
N/W:-	Const. of road from Bibiganj Hat to Sirpur Tola.				
Agency:-	Kundan Kumar, Purnia.				
Scheme	MMGSY NDB (BRRP)				
Ag. No.	28 SBD/2023-2024				
Pckg. No.:-	MMGSY-NDB-BRRP-545-Kishanganj-1				
Block:-	Terhagachh				
Div.:-	RWD, Kishanganj-1				
Dt. of start:-	17/01/2023				
Dt. of completion:-	16/11/2024				
Record entry.					
(1/3) clearing and grubbing road (land) as per E/1					
63 x 30.0m x 3.75m =				7088m ²	
1 x 7.0m x 3.75m =				26.25m ²	
Total =				7114.25m ²	
				= 0.71Ha.	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$R. 7428.49/m^2$					$R. 17,0670 =$
$\frac{29}{55}$ PCC m-20 in					
Sub Stone fine					
wide TMB P-9					
$= 178.555 m^2$					
$@ R. 8680.27/m^2$					$R. 15,49,906 =$
$\frac{30}{56}$ P/L RCC NP-3 type					
for H.P.C. wide					
TMB P-9 = 37.50 m					
$@ R. 4381.625/m$					$R. 1,64,311 =$
$\frac{31}{57}$ Painting on parapet					
wall, wide TMB					
P-10 = 103.20 m ²					
$@ R. 137.87/m^2$					$R. 14,228 =$
Total = Rs. 1,47,29,529 =					
Add GST @ 18%					$(+) R. 26,51,315 =$
Add L.C. @ 1%					$(+) R. 1,47,295 =$
Add S. Fee					$(+) R. 1,69,988 =$
Total = Rs. 1,76,98,128 =					
Less 10% as per Agg.					$(-) R. 17,69,813 =$
Total = Rs. 1,59,28,315 =					

Rs. 1,59,28,315
 23/02/2024
 Continuation
 J.E.
 AF