

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल बिहारशरीफ

पत्रांक १०७ / बिहारशरीफ, दिनांक १७-०२-२०२५

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ ।

सेवा में,

नोडल पदाधिकारी 3054
ग्रामीण कार्य विभाग, बिहार, पटना

विषय:- नई अनुरक्षण नीति-2018 अन्तर्गत आवंटन उपलब्ध करने के संबंध में।
महाशय,


उपर्युक्त विषयक से संबंधित नई अनुरक्षण नीति-2018 अन्तर्गत इस प्रमंडल द्वारा कराये जा रहे पथों के निर्माण कार्य के लिये आवंटन उपलब्ध करने हेतु अधियाचना पत्र समर्पित की जा रही है।

अतः अनुरोध है कि पथ में कराये गये कार्यों के विरुद्ध भुगतान हेतु संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ



(See Government of India's Decision (1) below Rule-150)
Form of Utilisation Certificate up to the month of-21.02.2024
(New Maintenance Policy 2018)

PIU- BIHARSHARIF

Year-2023-2024

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	ltr-155 Dt-02.11.2023	5347.24864	Certified that out of Rs 5347.24864 received & balance during the years 2023-24 in favour of Ex. Engineer, R.W.D. Works Division Biharsharif, sum of Rs 5235.02391 has been utilized for the purpose of New Maintenance Policy 2018 scheme as given in the margin for which it was sanctioned and that the balance of Rs 112.22473 lacs remaining unutilized at the end of the period under -21.02.2024
	Total Rs.		5347.24864	

2 Certified that I have satisfied myself that the conditions on which the grants-in- aid was sanctioned
Kind of Checks exercised :-


- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant .
- All other codal formalities have been observed.

3 Physical Progress achieved:

- Construction of Road Works.
- Construction of CD works


27/2/24

Divisional Accounts Officer
Rwd, Works Division
Biharsharif


27/2/24
Executive Engineer
Rwd, Works Division
Biharsharif

23/2/24

Acquisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

of Works Division :-Bihar Sharif

Sl No	Package No.	Name of Road	Project ID as per MIS	Administrative Approval No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Amount Allotted (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Increase In Rema Allotment	Rema
					Length (In km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
		SARE- NOAWAN ROAD TO DANCHAK VIA DUMRAWA N	10200608104	1447 28-02-2023	4.651	260.0040	213.86493	\$2.54470	MBD- 01/2023- 2024 06.06.2023	05.03.2024	0	2307	25	5.2	148.66262	148.66262	63.71256	
TOTAL																		63.71256


Total = 63.71256

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.


 Divisional Accounts Officer
 Rwd,works Division Bihar Sharif


 Executive Engineer
 Rwd,works Division Bihar Sharif


UV
mm/
km



Distance * 1000 m

0.0 10.20 30 40 50 60 70 80 9 1 1.11 21 31 41 51 61 71 81 9 2 2.12 22 32 42 52 62 72 82 9 3 3.13 23 33 43 53 63 73 83 9 4 4.14 24 34 44 54 64 7

File: C:\Users\ABIR\Downloads\MSI 20941.xls, Section No.: 45, Equ: $Y = 0 - X^2 + 0.016 * X + 249$
 Name of Customer: Shiv Shankar Prasad, Name of Work/ Road: Samanawa road se Dunchuk Dumawa, Lab Job

26/12/23
9177M

26/12/23
J.E

26/12/23

27/12/23

Head-NEW MR
Road-Sarenawa road se Damchak Dumrawa.
Con-Shiv Shankar Prasad

Time	Section	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event	Y = 0 * X + 2 + 0.316 * X + 2.49	Good	Average	Poor
8:21:19	45	0.1	200	0	2000	1880	ROAD	25.208032	85.668072	Normal	X = 2700			
8:21:19	45	0.1	230	10.1	2300	2125	G	25.205639	85.668295	Normal	Y = 2452			
8:21:24	45	0.1	300	10.1	3000	2656	G	25.205265	85.668513	Normal				
8:21:40	45	0.1	200	10.1	2000	1880	G	25.203231	85.668697	Normal				
8:21:45	45	0.1	260	10.1	2600	2370	G	25.202603	85.668781	Normal				
8:21:51	45	0.1	220	10.1	2200	2044	G	25.201852	85.668693	Normal				
8:21:56	45	0.1	300	10.1	3000	2696	G	25.201245	85.668655	Normal				
8:22:05	45	0.1	210	10.1	2100	1962	G	25.200668	85.668301	Normal				
8:22:26	45	0.1	240	10.1	2400	2207	G	25.199797	85.667137	Normal				
8:22:26	45	0.1	260	10.1	2600	2370	G	25.198725	85.667322	Normal				
8:22:41	45	0.1	200	10.1	2000	1880	G	25.197792	85.667558	Normal				
8:22:41	45	0.1	250	10.1	2500	2288	G	25.196828	85.667222	Normal				
8:22:57	45	0.1	230	10.1	2300	2125	G	25.19613	85.667003	Normal				
8:22:57	45	0.1	300	10.1	3000	2656	G	25.19528	85.666835	Normal				
8:22:57	45	0.1	290	10.1	2900	2615	G	25.1952	85.666027	Normal				
8:22:57	45	0.1	260	10.1	2600	2370	G	25.195365	85.664763	Normal				
8:22:57	45	0.1	300	10.1	3000	2696	G	25.194827	85.66473	Normal				
8:22:57	45	0.1	210	10.1	2100	1962	G	25.194037	85.664662	Normal				
8:22:57	45	0.1	300	10.1	3000	2696	G	25.193155	85.664645	Normal				
8:22:57	45	0.1	270	10.1	2700	2452	G	25.192262	85.664595	Normal				
8:22:57	45	0.1	200	10.1	2000	1880	G	25.191408	85.664578	Normal				
8:22:57	45	0.1	250	10.1	2500	2288	G	25.190553	85.664157	Normal				
8:22:57	45	0.1	250	10.1	2500	2288	G	25.179455	85.665235	Normal				
8:22:57	45	0.1	300	10.1	3000	2696	G	25.17965	85.666918	Normal				
8:22:57	45	0.1	200	10.1	2000	1880	G	25.179345	85.667862	Normal				
8:22:57	45	0.1	220	10.1	2200	2044	G	25.179315	85.668753	Normal				
8:22:57	45	0.1	240	10.1	2400	2207	G	25.179563	85.669813	Normal				
8:22:57	45	0.1	200	10.1	2000	1880	G	25.179337	85.67069	Normal				
8:22:57	45	0.1	310	10.1	3100	2778	G	25.178573	85.671262	Normal				
8:22:57	45	0.1	300	10.1	3000	2696	G	25.178075	85.672037	Normal				
8:22:57	45	0.1	250	10.1	2500	2288	G	25.177975	85.673063	Normal				
8:22:57	45	0.1	330	10.1	3300	2941	G	25.178052	85.674204	Normal				
8:22:57	45	0.1	200	10.1	2000	1880	G	25.178007	85.674998	Normal				
8:22:57	45	0.1	220	10.1	2200	2044	G	25.177927	85.67606	Normal				
8:22:57	45	0.1	260	10.1	2600	2370	G	25.177697	85.677087	Normal				
8:22:57	45	0.1	260	10.1	2600	2370	G	25.177542	85.677895	Normal				
8:22:57	45	0.1	310	10.1	3100	2778	G	25.177365	85.678888	Normal				
8:22:57	45	0.1	210	10.1	2100	1962	G	25.177195	85.68002	Normal				
8:22:57	45	0.1	300	10.1	3000	2696	G	25.177512	85.680942	Normal				
8:22:57	45	0.1	290	10.1	2900	2615	G	25.177558	85.681952	Normal				

26/12/2023
RTH

5P3
26/12/2023
JEE

26/12/23
JEE

27/12/23

45	0.1	260	10.1	2400	2207	G	25.17/578	85.682895	Normal				
45	0.1	320	10.1	3200	2860	G	25.17/535	85.684021	Normal				
45	0.1	270	20.2	2700	2452	G	25.17/338	85.684932	Normal				
45	0.1	310	20.2	3100	2778	G	25.17/222	85.685807	Normal				
45	0.1	210	20.2	2100	1962	G	25.17/177	85.686702	Normal				
45	0.1	200	20.2	2000	1880	G	25.17/682	85.687558	Normal				
45	0.1	200	10.1	2000	1880	G	25.178395	85.687878	Normal				
Total				108447	2307								
IM Value				2307									


2nd and Final Bill A/c

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of the road from					
Sare - Newwan Road To Benar Damchak Vei					
Demarcation under MR (3054) in Ashwari Block.					
Agency - M/s Shiv Shankar Prasad					
Date of Commencement - 06.06.2023.					
Date of Completion - 05.03.2024.					
Agreement No - MBD - 01/2023-2024.					
Date of Actual Completion - 20.12.2023.					

Further measurement Bill - NIL.



13.02.2024

Record Entry.

①	Clear and Grubbing Road land with wild				
	do - do all comp.				
	Qty vide TMB Page No - 25.				
	65 Ha @ RS 72718.80/- 47267 = 0				
②	Scarifying Existing Bitum snow surface				
	do - do all comp.				
	Qty vide TMB Page No - 25.				
	490.80 m ² @ RS 20.54/- 10081 = 0				
④	Granular Sub base with well graded Material.				
	do - do all comp.				
	159.18 m ³ @ RS 1512.18/- 240709 = 0				
					↑
					RS - 298057 = 0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/8) Providing laying and Compacting stone aggregate WBM for side — 2					
do — do — all Comp					
Qty vide TMB page No- 25					
90.97m ³ @ Rs 3056.50/-					275077=0
(12/14) Construction of Dry lean Cement concrete aff. c.					
do — do — all Comp					
Qty vide TMB page No- 25					
17.31m ³ @ Rs 4383.83/-					75884=0
(13/15) Construction of plain pained Cement concrete					
do — do — all Comp					
Qty vide TMB page No- 25					
330.28m ³ @ Rs 8124.89/-					2681656=0
(27/1) Brick Masonry in Cement Mortar (1:4)					
do — do — all Comp					
Qty vide TMB page No- 26					
23.04m ³ @ Rs 7439.41/-					171404=0
(30/2) Providing RCC 1720 grade topping on the Top					
do — do — all Comp					
Qty vide TMB page No- 26					
96.0m @ Rs 51.98/-					48190=0
(31/3) plaster in Cement Mortar (1:4)					
do — do — all Comp					
Qty vide TMB page No- 26					
16.28m ² @ Rs 221.82/-					35775=0
Rs-37890432=0					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
<u>33</u> 4) painting Two coat on New concrete Surface.					
do do all Comp.					
Qty vide TMB Page No.					26.
161.25m ² @ Rs 127.30/-					20531.20
<u>33</u> 1) Brick masonry in cement mortar (1:3).					
do do all Comp.					
Qty vide TMB Page No.					26.
0.21m ² @ Rs 7437.41/-					1570.20
<u>34</u> 2) plastering with cement mortar (1:4)					
do do all Comp.					
Qty vide TMB Page No.					26
57.82m ² @ Rs 221.82/-					12825.20
<u>35</u> 3) painting Two coat including primer coat.					
do do all Comp.					
Qty vide TMB Page No.					26.
57.82m ² @ Rs 127.30/-					7360.20
<u>36</u> 4) Providing and laying neat punning 1.5mm					
do do all Comp.					
Qty vide TMB Page No.					27.
15.04m ² @ Rs 68.36/-					1028.20
<u>37</u> 5) Providing weephole in Brick Masonry.					
do do all Comp.					
Qty vide TMB Page No.					27.
28 Nos @ Rs 145.55/-					4075.20

Rs - 3836432=10

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
<u>38</u> 1) Earth in excavation of foundation.		do	do	all comp.	
	Qty	vide	TMB	Page	No- 27.
	281.	25m ³	ERB 383.	30/-	107803 = w
<u>39</u> 2) Sand filling in foundation.		do	do	all comp.	
	Qty	vide	TMB	Page	No- 27.
	37.	50m ³	@ Rs 577.	74/-	21665 = w
<u>40</u> 3) Providing M15 grade in foundation.		do	do	all comp.	
	Qty	vide	TMB	Page	No- 27
	1125.	cm ²	@ Rs 12.3	8/-	13928 = w
<u>41</u> 4) Providing RCC M20 grade Reinforced concrete		Concrete in Abutments			
		do	do	all comp.	
	Qty	vide	TMB	Page	No- 27
	176.	25m ³	ERB 7734.	70/-	1363241 = w
<u>42</u> 5) Supplying fitting and placing HSY D bar		do	do	all comp.	
	Qty	vide	TMB	Page	No- 28
	20.	456MT	@ Rs 859	43.0/-	1758050 = w
<u>6</u> 6H3) Providing laying and compacting of fine aggregate WBM grade - 3.		do	do	all comp.	
	Qty	vide	TMB	Page	No- 28
	286.	71.27	@ Rs 2916	70/-	836247 = w

Rs-7937366 = w

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14) Construction of cement concrete pavement					
do do all comp					
Qty vide Tmp Page No- 28					
3cc. Comp @ Rs 7917.02/-					2379856 =
16) Providing 30mm PCC H.P. Road Curbs Drainage					
do do all comp					
Qty vide Tmp Page No- 28					
120. cm @ Rs 961.44/-					115373 = 10
43) Earth work in excavation in foundation					
do do all comp					
Qty vide Tmp Page No- 28					
10. 8cm @ Rs 383.30/-					41402 = 10
44) Sand filling in foundation					
do do all comp					
Qty vide Tmp Page No- 28					
1. 2cm @ Rs 577.74/-					693 = 10
45) Providing PCC Misgrade PCC over foundation					
do do all comp					
Qty vide Tmp Page No- 28					
2. 4cm @ Rs 6364.09/-					15274 = 10
46) Brick masonry in 1:4 Cement Mortar					
do do all comp					
Qty vide Tmp Page No- 29					
4. 52m @ Rs 6078.88/-					27477 = 10
47) plastering with Cement Mortar (1:4) 5mm thick					
do do all comp					
Qty vide Tmp Page No- 29					
24.0m @ Rs 221.82/-					5324 = 10

Continuation Rs-10485503 = 10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>48</u> 6) Providing 1.5mm Cement Plastering on 1st Coat					
do do all comp.					
Qty vide TMB Page No 27.					
24.00m ² @ RS 65.36/-					1641.20
<u>49</u> 7) Providing M.20 grade RCC cover slabs					
do do all comp.					
Qty vide TMB Page No 27.					
3.20m ² @ RS 7734.70/-					24751.20
<u>50</u> 8) Supplying fitting and placing HYSD bars					
do do all comp.					
Qty vide TMB Page No 29.					
0.23MT @ RS 85943.0/-					19767.20
<u>7</u> 9) Providing applying primer coat (SS)					
do do all comp.					
Qty vide TMB Page No 29.					
2365.92m ² @ RS 60.30/-					142665.20
<u>8</u> 10) Providing and laying applied Tack coat (RS)					
do do all comp.					
Qty vide TMB Page No 30.					
2365.92m ² @ RS 20.68/-					48927.20
<u>10</u> 11) Providing Rolling prime & Surfacing materials					
do do all comp.					
Qty vide TMB Page No 30					
2365.92m ² @ RS 249.38/-					590013.20
<u>9</u> 12) Providing and laying applying Tack coat (RS)					
do do all comp.					
Qty vide TMB Page No 30.					
12294.54m ² @ RS 17.25/-					212081.20

Continuation

RS - 11525348=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11/12 Providing and laying 500mm thick concrete all comp.					
Qty vide TMB Page No.					30'
307.36m ² @ RS 1378/-					42212732
3) Construction of sub grade and Earthen shoulder					
do do all comp.					
Qty vide TMB Page No.					30'
1963.20m ² @ RS 260.56/-					51153120
15/17 Both Side Horizontal Brick Walling of pcc Road					
do do all comp.					
Qty vide TMB Page No.					30'
124.50m ² @ RS 513.70/-					6395620
17/19 Providing RCC M/S grade Boundary pillar.					
do do all comp.					
Qty vide TMB Page No.					31'
90 Nos @ RS 66.00/-					5940020
18/20(22) Providing RCC M/S grade Kilometre stone					
do do all comp.					
Qty vide TMB Page No.					31'
06 Nos @ RS 2789.46/-					1673720
19/20(22) Providing RCC M/S grade 200mm stone					
do do all comp.					
Qty vide TMB Page No.					31'
19 Nos @ RS 806.87/-					1533120
20/21(2) 600mm equilateral Triangle L.H.S.-R.H.S					
do do all comp.					
Qty vide TMB Page No.					31'
08 Nos @ RS 4349.79/-					3479820
Continuation					
RS - 1644837420					

Particulars	Details of actual measurement			Contents of area
	No.	I.	II.	
21 21(iii) Providing Green Cracks for special Comp	do	do	all	Comp
Qty Vide TMB Page No				21
08 Nos @ Rs 5749.43/-				45995.72
22 21(ii) Supply & 600mm Rectangular plain bars	do	do	all	Comp
Qty Vide TMB Page No				21
06 Nos @ Rs 7920.52/-				47523.20
23 21(iv) 600mm x 450mm Rectangular plain bars	do	do	all	Comp
Qty Vide TMB Page No				31
06 Nos @ Rs 5606.16/-				33637.20
24 22) Providing Erection and correction bars	do	do	all	Comp
Qty Vide TMB Page No				32
02 Nos @ Rs 12549.24/-				25098.20
25 23) Road Marking of Hot Applied Thermo plastic paint with compound 2.5mm thick	do	do	all	Comp
Qty Vide TMB Page No				32
654.40m ² @ Rs 663.72/-				434338.20
26 24) Road Marking of Hot Applied Thermo plastic paint with compound 2.5mm thick	do	do	all	Comp
Qty Vide TMB Page No				32
275.80m ² @ Rs 732.18/-				201935.20
				Rs-17236960.20

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Continuation