

Part-A

MMUSY ROAD Bridge Block-MATHANES

Schedule XLV-Form No. 134

Const of REC ~~Box~~ Bridge. SPAN $6.0 \times 10.25m$
(APPROX) BOMD. MDER. MMUSY, at ch-4700m

Agreement NO - 21/88D/9098-94

DIVISION

Agreement Value - 19,46,94,785=00

(Below - 0.11%)

Work Start Date - 02.12.2023 to

SUB-DIVISION

MEASUREMENT BOOK

S63
02/12/23

Varian Engineering Pvt. Ltd (Muzaffarpur)

Abstract of cost

Sch. XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 Excavation for structure					
wide TMS / pgs 2 =	954.81 m				
+ wide TMS / pgs 4 =	323.58 m				
Total = 1278.80 m					
1190.41 m ² @ Rs 153.14/m ²					Rs 182299.00
2 Bored Cast in situ pile					
TMS / pgs 3 = 760 m + wide TMS					
pgs 4 = 160 m Total = 920 m					
@ Rs 17638.87/m					Rs 16227760.00
3 S/A/R 14450 bar side TMS / pgs					
w. 3 = 65.03 m TMS + wide TMS / pgs					
w. 4 = 17.23 m Total =					
82.29 m @ Rs 78192.63/m					Rs 6434628.00
4 Prov. for Const of temp. bar					
Long wide TMS / pgs 3 =					
5 m @ Rs 61990.45/m					Rs 309952.00
Total Rs					23154635.00
Add 18% GST					Rs 4167835.00
Add 1% Len					Rs 231546.00
Add S.L					Rs 67362.00
Total Rs					27621382.00
Less 0.11% Contn appmt					Rs 30384.00
Total Rs					27590998.00
10/02/24					
10/02/24					

Continuation

