

| Particulars                                                               | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                           | No.                           | L. | B. | D. |                  |
| Name of work:- Construction of road                                       |                               |    |    |    |                  |
| From Banskawa pitha chandharta to Sandharwa U. M. school via longon tola. |                               |    |    |    |                  |
| Agency:- vikash pathok.                                                   |                               |    |    |    |                  |
| Ag No 74 SB 27 m m G S y / 2021-22                                        |                               |    |    |    |                  |
| Date of work order 16.02.2023                                             |                               |    |    |    |                  |
| Date of work completion. 15.02.24                                         |                               |    |    |    |                  |
| Date of entry:-                                                           |                               |    |    |    |                  |
| ① construction of working bench mark do do                                |                               |    |    |    |                  |
| vide item No 1 P. No                                                      |                               |    |    |    |                  |
| 7 — 1.30 Km                                                               |                               |    |    |    |                  |
| @Rs 5529.73/Km — R. 7189                                                  |                               |    |    |    |                  |
| ② construction of working reference pillar do do                          |                               |    |    |    |                  |
| vide item No 2 P. No 7                                                    |                               |    |    |    |                  |
| — 1.30 Km                                                                 |                               |    |    |    |                  |
| @Rs 2904.60/Km — R. 3776.0                                                |                               |    |    |    |                  |
| ③ clearing & grubbing road Land do do                                     |                               |    |    |    |                  |
| vide item No 3 P. No                                                      |                               |    |    |    |                  |
| 7 — 0.308 he                                                              |                               |    |    |    |                  |
| → vide item No 1 P. No 12 — 0.082                                         |                               |    |    |    |                  |
| 0.39 he                                                                   |                               |    |    |    |                  |
| @Rs 51137.38/he — R. 19944.                                               |                               |    |    |    |                  |

Continuation

| Particulars                                                                                                                         | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                     | No.                           | L. | B. | D. |                  |
| (9) P.V. & laying W.P.M<br>do do do do<br>item No 3 P.No 12-1013<br>— 220.95 m <sup>3</sup>                                         |                               |    |    |    |                  |
| @ Rs 3694.96/m <sup>3</sup> — R. 1222681.                                                                                           |                               |    |    |    |                  |
| (10) construction of un-reinforced<br>C.C. pavement do do<br>vide item No 5 P.No 13<br>— 42.06 m <sup>2</sup>                       |                               |    |    |    |                  |
| @ Rs 7094.81/m <sup>2</sup> — R. 298408                                                                                             |                               |    |    |    |                  |
| (11) P.V. & fixing of T.P.C.C.<br>in masonry for masonry board<br>do do vide item No<br>P.No 8 — 240                                |                               |    |    |    |                  |
| @ Rs 12736.10 each — R. 25472.                                                                                                      |                               |    |    |    |                  |
| (12) E/W Excavation in Foundation<br>do do vide item No<br>P.No 8 — 112.81 m <sup>3</sup><br>@ Rs 267.32/m <sup>3</sup> — R. 30382. |                               |    |    |    |                  |
| (14) Sand filling in Foundation<br>do do vide item No 10<br>P.No 9 — 8.56 m <sup>3</sup><br>@ Rs 438.87/m <sup>3</sup> — R. 3757.   |                               |    |    |    |                  |

Continuation



| Particulars                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | No.                           | L. | B. | D. |                  |
| 20<br>36 D/V 1.5mm (corner) punning<br>do do do do do do<br>168.40.10 - 39.78m <sup>2</sup><br>@ Rs 5683/m <sup>2</sup> - Rs 2261.00<br>Rs 6103693<br>Add 120% GST - Rs 732443<br>Add 1% GST - Rs 61037<br>Add S. Fee - Rs 89257<br>Rs 6986430<br>less 288% below CR 187236<br>Rs 6799194<br>less previous bill CR 4573222.<br>Rs 2225972<br>Avg<br>24/11/23<br>JE<br>20/11/23<br>20/11/23<br>M. Chandra Prasad<br>Statement update<br>Soil - 4913.12m <sup>3</sup><br>Local sand 11.55m <sup>3</sup><br>Coarse sand 350.96m <sup>3</sup><br>53 to 9.5mm - 566.89m <sup>2</sup><br>9.5 to 2.36 - 226.75m <sup>2</sup><br>2.36 below - 340.13m <sup>2</sup><br>53 to 22.4mm - 400.44m <sup>3</sup><br>11.2m - 79.42m <sup>3</sup><br>Bricks - 42568.00<br>Gravel - 8.85m <sup>3</sup><br>20mm - 27.15m <sup>3</sup><br>10mm - 16.57m <sup>3</sup><br>Continuation |                               |    |    |    |                  |