

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total Length of Road					2.150 Km.
A.A. Amount					Rs 213,610 Lacs
T.S. Amount					Rs 234,442 Lacs
Accepted Rate					10% Below
D.O.N.O.	22-07-23				
D.O.N.C.	21-07-24				

Date of measurement

Benchmark	—	—	3/20
-----------	---	---	------

Pillar					8
--------	--	--	--	--	---

Read along

$$2 \times 2150 \text{ m} \times 3.50 / 10,000$$

$$= 1.505 \text{ Ha}$$

Sy 1.51 Ha

④ Excavation for Roadwork
in Soil

$$2 \times 1780 \times 0.525 \times 0.100 = 178.50 \text{ m}^3$$

Continuation

1st an A/C Bill
ABSTRACT OF CPST

12

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1/1) Providing and fixing of Working Bench mark					
Qty V.T.M.B.P. = 3 nos					
CR 4630 = 16 per no					Rs 13,890 = 00
(2/1) Providing & Fixing of Ref. Pillar					
Qty V.T.M.B.P. = 8 nos					
CR 2161 = 60 per no					Rs 17,293 = 00
(2/2) Clearing & grubbing of Road land					
Qty V.T.M.B.P. = 1.51 Ha					
CR 72657 = 86 per Ha					Rs 1,09,774 = 00
(3/3) Excavation for Road Way in Soil					
Qty V.T.M.B.P. = 212.35 m ³					
CR 103 = 85 per m ³					Rs 22,042 = 00
(4/4) Const. of Embankment with approved material obtained from Roadway Cutting					
Qty V.T.M.B.P. = 127.35 m ³					
CR 62203 per m ³					Rs 7960 = 00
(5/5) Const. of Embankment level up to 100 M					
Qty V.T.M.B.P. = 3161.55 m ³					
CR 176 = 27 per m ³					Rs 5,57,286 = 00
Continuation of Rs 7,28,185 = 00					

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			B/P R ₁	7.28	185 = 0
(6/6) Const. of Embankment with approved material, Road 10 TO 14					
			Qty V.T.M.B.P. ₁	= 616.40 m ³	
			CR 250 = 72 per m ³	R ₁ 1,60,135 = 0	
(7/5) Const. of Subgrade & shoulder					
			Qty V.T.M.B.P. ₄	= 1372.68 m ³	
			CR 263 = 32 per m ³	R ₂ 3,66,720 = 0	
(8/8) Const. of Ramp					
			Qty V.T.M.B.P. ₁₁	= 140.63 m ³	
			CR 263 = 32 per m ³	R ₂ 37,031 = 0	
(9/9) Const. of B.S.B. with Well graded material					
			Qty V.T.M.B.P. ₇	= 959.24 m ³	
			Qty V.T.M.B.P. ₈	= 47.93 m ³	
			Total	1007.18 m ³	
			CR 3,612 = 70 per m ³	R ₂ 36,41,132 = 0	
(10/10) Providing, laying spreading & Compacting W.B. 14 BT 14					
			Qty V.T.M.B.P. ₈	= 496.96 m ³	
			Qty V.T.M.B.P. ₉	= 129.09 m ³	
			Total	626.05 m ³	
			CR 5493 = 46 per m ³	R ₂ 36,39,181 = 0	

Continuation of R₂ 8372,384 = 0

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					1.17.94, 20, 235 ²
(17/30) Providing Weap					
Lalga					
Qty V.T.M.B. $P_4 = 72 \text{ m}^3$					
@ Rs 137 ⁰⁰ per m ³					2,664 ⁰⁰
(18/31) P.W.R.C.C. 145 in					
Sub-structure					
Qty V.T.M.B. $P_4 = 20.0419$					
@ Rs 89.32 = 27 per m ³					1,79,003 ⁰⁰
(19/32) P.W.M.S. Rein					
Qty V.T.M.B. $P_4 = 2.02 \text{ m}^3$					
@ Rs 76,309 = 72 per m ³					1,54,146 ⁰⁰
(20/33) Backfilling					
Behind abutment					
& Return Wall				3	
Qty V.T.M.B. $P_4 = 68.36 \text{ m}^3$					
@ Rs 920 ⁰⁰ = 57 per m ³					62,930 ⁰⁰
(21/34) Providing and					
Laying Filter media					
Qty V.T.M.B. $P_5 = 39.62 \text{ m}^3$					
@ Rs 4219 = 70 per m ³					1,67,185 ⁰⁰
(22/35) P.W.R.C.C. 1430 in					
Sub-structure					
Qty V.T.M.B. $P_5 = 8.76 \text{ m}^3$					
@ Rs 9701 = 37 per m ³					84,984 ⁰⁰
Total					1,00,74,147 ⁰⁰

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					B/F Rs 1,00,71,147.00
(23/36) P/V M.S. Rein					
Qty V.T.M.B $P_5 = 0.745 \text{ MT}$					
@ Rs 77,786.00 per MT					
					Rs 57,951.00
(24/37) Construction of Parapet Wall with P.C.C. 1:4:20 - - Comp					
Qty V.T.M.B $P_5 = 8.01 \text{ m}^3$					
@ Rs 8,268.00 per m^3					Rs 66,146.00
(25/38) Providing Drainage Spouts					
Qty V.T.M.B $P_6 = 8 \text{ m}^3$					
@ Rs 511.85 per m^3					Rs 4,095.00
(26/40) E/W in excavation in found					
Qty V.T.M.B $P_2 = 59.60 \text{ m}^3$					
@ Rs 383.00 per m^3					Rs 22,843.00
(27/41) P/V P.C.C. 1:4:20 in found					
Qty V.T.M.B $P_2 = 9.20 \text{ m}^3$					
@ Rs 7243.00 per m^3					Rs 66,638.00
(28/42) Providing P.C.C. 1:4:20 in sub-structure					
Qty V.T.M.B $P_2 = 67.48 \text{ m}^3$					
@ Rs 8,268.00 per m^3					Rs 5,57,937.00
					total Rs 1,08,46,757.00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					B/P/R 1,08,46,757 ⁰⁰
(29/43) Providing & laying					
R.C.C. H.P. 1000 mm dia					
Qty V.T.MIST ₂ ~ 15.0 M					
@ Rs 7333 ~ 55 per M					
					Rs 1,10,003 ⁰⁰
					Total Rs 1,09,56,760 ⁰⁰
Add 18% G.S.T.					Rs 19,72,217 ⁰⁰
Add 1% L.C.					Rs 1,09,568 ⁰⁰
Add Seigniorage fee					Rs 1,88,529 ⁰⁰
					Total Rs 1,32,27,074 ⁰⁰
Less 10% Below As per Agreement					Rs 13,22,707 ⁰⁰
					Total Rs 1,19,04,367 ⁰⁰
Amal					Amal
18-02-24					18-02-24
HR					J.A. cum HR
					Baranika

Continuation