

HL-74-22 PS - 312412-00

Sariya Bazar to Pahadwari colony

(MMUST-SC)

Schedule XLV Form No. 134.

Barson DIVISION

chakkhari SUB-DIVISION

Measurement Book 1479

ASHWIN KUMAR
Agreement No - 89/SBD/2020-21

2nd and final bill

Abstract of Cost

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w: Construction of road from Sauriya Bazar to Mahalbari Colony under MHGS scheme					
Agency:-	Ashwini Kumar				
Agg. no:-	80	SBD	2020	21	
Subtotal Agg. no:-	66	SBD	2023	24	
D.O.S:-	07-08-2020				
D.O.C:-	06-05-2021				
A.D.O.C:-	15/01/2023				

1/10	P/S of working benchmark pillar				
	Qty. vide THB				
	Page - 5			1.00 no.	
	@ Rs. 4363.17/no.				Rs. 4363=00

2/10	P/S of reference pillars				
	Qty. vide THB				
	Page - 5			1.00 no.	
	@ Rs. 1991.09/no.				Rs. 1991=00

3/2	Clearing & grubbing road land				
	Qty. vide THB				
	Page - 5			0.082 Hct.	
	@ Rs. 51133.26/Hct.				Rs. 4192=00

4/5	Construction of embankment with approved material obtained from borrow pit 1000 m. lead				
	Qty. vide THB				
	Page - 6			120.382 m ³	
	@ Rs. 175.22/m ³				Rs. 21094=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/f -				Rs.	1750527=00
				less prev. pay. Rs.	312412=00
				Total Rs.	1438115=00

work has been
completed as per
given design &
specification

21/02/2024
21/02/24
21/02/24

Attached

Executive Engineer
Rural Works Department
Works Division, Barsoi

Material Statement

- 1) E/W:- 42.13 m³
@ Rs. 2378/m³
- 2) 53mm to 9.5mm - 40.16 m³
@ Rs. 516.42/m³
- 3) 9.50 mm to 2.36mm - 16.06 m³
@ Rs. 411.33/m³
- 4) Coarse Sand - 92.94 m³
@ Rs. 150.80/m³
- 5) 53mm to 22.4mm - 85.47 m³
@ Rs. 458.22/m³
- 6) 11.2mm Screening - 16.95 m³
@ Rs. 345.52/m³
- 7) crushed stone 40mm - 132.70 m³
@ Rs. 528.00/m³