

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल छपरा 2**

पत्रांक 382 (अनु)

छपरा/दिनांक 28-02-2024

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा-2

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
बिहार ग्रामीण पथ विकास अभिकरण (ब्राडा),
बिहार, पटना।

विषय:- नई अनुरक्षण नीति 2018 (Head - 3054) योजना मद में आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में कहना है कि नई अनुरक्षण नीति 2018 (Head - 3054) योजना अंतर्गत 02 (दो) पथों में राशि का अधियाचना विहित प्रपत्र में तैयार कर माप पुस्त की छायाप्रति एवं Bump Indicator का Reading संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः अनुरोध है कि पत्र के साथ संलग्न अधियाचना प्रपत्र में अंकित राशि उपलब्ध कराने की कृपा की जाय ताकि संवेदक के विपत्र का भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन


28/02/24
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा 2

Requisition Format for Scheme Head :- MR (3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Division :- Rural Works Department, Works Division, Chapra-2

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA) Length (In km)	Administrative Approval (AA) Amount (In Lakh)	Agreement Amount (In Lakh) Initial Rectification with surface Renewal (In Lakh)	Agreement Amount (In Lakh) 5 Years Routine Maintenance (In Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/23-24 Chapra-2/01	N.H. 101 to Mali Tola	31306312021	Lt. No. 2090 Dated 06.05.22	1.080	63.34200	47.08071	10.70209	09/MBD/2023-24	20.05.24	BT Complete	2737.540	25.00	5%	29.40000	29.40000	17.68056	MB No. 3581, Page No. 14 to 22
2	MR-N/23-24 Chapra-2/01	Meruka Se Sisai.	NEA220001784	Lt. No. 2090 Dated 06.05.22	1.650	82.24000	58.12426	22.64529	09/MBD/2023-24	20.05.24	BT Complete	2715.640	25.00	5%	37.10000	37.10000	20.99801	MB No. 3578, Page No. 13 to 20

[Signature]
Divisional Account Officer
Rural Works Department,
Works Division, Chapra-2

[Signature]
Executive Engineer
Rural Works Department,
Works Division, Chapra-2

FORM GER 19-A


(See Government of India's Decision (I) below Rule-150

Form of Utilization Certificate up to the Month of February 2024


PIU:- E.E.,R.W.D. Works Division , Chapra- 2

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in Lac Rs.)	Amount Received (in lac Rs.)	Particulars
1	2	3	4	5
1	Construction of Rural Roads under New Maintenance Policy 2018	Letter No. 14 (WE) Dt. 06.02.2024	Allotment 7508.44774 Lacs	Certified that out of Rs. 7508.44774 Lacs received during the years 2019-20 to 2023-24 and in favour of EE., R.W.D Works Division 2, Chapra a sum of Rs. 7493.35833 Lacs has been utilised for the purpose of New Maintenance Policy 2018 Scheme as given in the margin for which it was sanctioned and that the balance of Rs. 15.08941 lacs remaining unutilised at the end of the period under report.


Divisional Account Officer
R.W.D., Works Division, Chapra-2


Executive Engineer
R.W.D, Works Division, Chapra-2

File : C:\Users\Home\Desktop\10013746.Xls, Section No. : 74, Eqn : $Y = 0 \cdot X^2 + 0.984 \cdot X + 510.7$
 Name of Customer : SHIVCON ESTATE PVT LTD, Name of Work/ Road : NH 101 TO MALI TOLA, Lab Job number :



Boqip
10.01.24
S.E

[Signature]
10/01/2024
AE

[Signature]
10/01/24
EE

Cont. Name:-SHIVCON ESTATE PVT. LTD.
Road Name:-N.H 101 TO MAU TOLA

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event	$Y = 0 \cdot X^2 + 0.924 \cdot X + 510.7$		
10/ 1/ 24	10: 11: 17	74	0.1	250	10.1	2500	2770	G	26.076887	84.684732	Normal	X = 3300		
10/ 1/ 24	10: 12: 0	74	0.1	230	20.2	2300	2773	G	26.076772	84.685459	Normal	Y = 3757		
10/ 1/ 24	10: 12: 0	74	0.1	230	20.2	2300	2773	G	26.076645	84.687404	Normal			
10/ 1/ 24	10: 12: 27	74	0.1	250	20.2	2500	2770	G	26.077042	84.688452	Normal			
10/ 1/ 24	10: 12: 27	74	0.1	240	20.2	2400	2872	G	26.077475	84.688498	Normal	(R) RURAL ROAD		
10/ 1/ 24	10: 13: 3	74	0.1	190	10.1	1900	2380	G	26.078439	84.687833	Normal	Good	Average	Poor
10/ 1/ 24	10: 13: 3	74	0.1	190	10.1	1900	2380	G	26.078786	84.687543	Normal	<4000	4001-5000	>5001
10/ 1/ 24	10: 13: 38	74	0.1	210	10.1	2100	2577	G	26.079817	84.686663	Normal			
10/ 1/ 24	10: 14: 0	74	0.1	220	10.1	2200	2675	G	26.080569	84.686213	Normal			
10/ 1/ 24	10: 14: 13	74	0.1	250	10.1	2500	2970	G	26.081291	84.685945	Normal			
10/ 1/ 24	10: 14: 48	74	0.08	230	20.2	2300	2773	G						
AVERAGE							2737.54							

80qib
10.01.24
S.E

80qib
10/10/2024
AE

M
10/10/24
EE

MR. 3054 અભિયાનર્થે

3581

Schedule XLV-Form No. 134

NH 101 to Mah. Jalga.

DIVISION

Shivcon Estate.

SUB-DIVISION

અભિયાનર્થે

3581

MEASUREMENT BOOK

2nd and final BILL

14

Sch.XLV-Form No. 134

[illegible]

with approved material

on culvert approach

$$4 \times 20.00\text{m} \times 6.00\text{m} \times 0.30\text{m} = 36.00\text{m}^3$$

$2 \times 20.00\text{ m} \times 6.00\text{ m}$	$\times 0.20\text{ m}$	
$2 \times 15.00\text{ m} \times 6.00\text{ m}$	$\times 0.20\text{ m}$	$= 27.00\text{ m}^2$

$$2 \times 3 \times 30.0 \text{ m} \times 0.90 \text{ m} \times 0.30 \text{ m} = 48.60 \text{ m}^3$$

$$2 \times 25.70m \times 0.90m \times 0.90m = 13.88m^3$$

$$2 \times 20 \text{ cm} \times 0.70 \text{ m} \times 0.32 \text{ m} = 8.96 \text{ m}^3$$

$$2 \times 15.00 \text{ m} \times 0.70 \text{ m} \times 0.220 \text{ m} = 6.72 \text{ m}^3$$

$$2 \times 10 \times 0.0 \text{ m} \times 0.90 \text{ m} \times 0.90 \text{ m} = 162.00 \text{ m}^3$$

$$2 \times 5.00\text{m} \times 0.70\text{m} \times 0.30\text{m} = 2.10\text{m}^3$$

$$2 \times 30.0 \text{ m} \times 0.75 \text{ m} \times 0.30 \text{ m} = 13.50 \text{ m}^2$$

$$2 \times 4 \times 20.0 \text{ m} \times 0.70 \text{ m} \times 0.30 \text{ m} = 50.40 \text{ m}^3$$

$$1 \times 10.0 \text{ m} \times 0.70 \text{ m} \times 0.20 \text{ m} = 2.10 \text{ m}^3$$

$$2 \times 4 \times 30.0 \text{ m} \times 0.70 \text{ m} \times 0.30 \text{ m} = 50.40 \text{ m}^3$$

Continuation

C/o 421.66m²

ABSTRACT OF COST

17

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
① clearing and grubbing road land by —					
Qty. vide TMBP (6)					
1. no :- ① = 0.22 Ha					
@ Rs 72697 = 0.6/Ha					Rs 15994 = 00
② scarifying the existing bituminous road —					
Qty. vide TMBP (8)					
1. no :- ② = 581.90 m ²					
@ Rs 20 = 99/m ²					Rs 11865 = 00
③ Construction of Subgrade and earthen shoulders —					
Qty. vide TMBP (15)					
1. no :- ③ = 452.71 m ²					
@ Rs 262 = 96/m ²					Rs 119045 = 00
④ Construction of granular Sub base by providing —					
Qty. vide TMBP (6)					
1. no :- ④ = 29.52 m ²					
@ Rs 2606 = 05/m ²					Rs 76921 = 00
⑤ P/L, Spreading and Compacting — w.B.M.G.R.2					
Qty. vide TMBP (8)					
1. no :- ⑤ = 25.32 m ²					
@ Rs 5529 = 02/m ²					Rs 140050 = 00
⑥ P/L, Spreading and Compacting — w.B.M.G.R.2					

Continuation

C/o Rs 262885 = 00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Qty. vide TMBP (9)					
1. no :- (5) = 39.11 m ²					
@ Rs 5199 = 17/m ²					Rs 203240 = 00
⑦ Providing and applying primer coat with					
Qty. vide TMBP (9)					
1. no :- (6) = 507.47 m ²					
@ Rs 59 = 59/m ²					Rs 30240 = 00
⑧ Providing and applying tack coat with					
Qty. vide TMBP (9)					
1. no :- (7) = 507.47 m ²					
@ Rs 20 = 54/m ²					Rs 20408 = 00

⑨ P/L and rolling of close graded					
Qty. vide TMBP (9)					
1. no :- (8) = 507.47 m ²					
@ Rs 290 = 99/m ²					Rs 147669 = 00

⑩ P/A tack coat with bitumen emulsion					
Qty. vide TMBP (10)					
1. no :- (9) = 1687.50 m ²					
@ Rs 17 = 12/m ²					Rs 28890 = 00

⑪ P/L Semidense bituminous concrete					
Qty. vide TMBP (10)					
1. no :- (10) = 42.19 m ²					

Continuation
@ Rs 15504 = 48/m² Rs 654134 = 00

C/o Rs 1438566 = 00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(12) Construction of dry lean Cement concrete					
Qty. vide TMBP (10)					
1. no:- (11) = 4.215 m ²					
@ Rs 4641 = 36/m ²					Rs 20018 = 00
(13) Construction of unreinforced plain Cement					
Qty. vide TMBP (10)					
1. no:- (12) = 288.45 m ²					
limit Qty. = 288.00 m ²					
@ Rs 8661 = 09/m ²					Rs 2494394 = 00
(14) Km Stone					
Qty. vide TMBP (15)					
1. no:- (2) = 1 no.					
@ Rs 3067 = 96/no.					Rs 3068 = 00
(15) 200m Stone					
Qty. vide TMBP (15)					
1. no:- (3) = 5 no.					
@ Rs 861 = 40/no.					Rs 4307 = 00
(16) Providing and erecting direction and place					
Qty. vide TMBP (15)					
1. no:- (4) = 1.92 m ²					
@ Rs 15135 = 69/m ²					Rs 29061 = 00
					C/o Rs 2989414 = 00

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(17) 600mm equilateral and triangle					
Qty. vide TMBP (15)					
1. no :- (5) (i) = 8 nos.					
@ Rs 4542 = 06/no.					Rs 36336 = 00
(18) 600mm circular					
Qty. vide TMBP (15)					
1. no :- (5) (ii) = 4 nos.					
@ Rs 4391 = 24/no.					Rs 17565 = 00
(19) 600mm x 450mm rect.					
Qty. vide TMBP (15)					
1. no :- (5) (iii) = 4 nos.					
@ Rs 4246 = 71/no.					Rs 6987 = 00
(20) R.C.C. m/s grade boundary pillar --					
Qty. vide TMBP (15)					
1. no :- (6) = 32 nos.					
@ Rs 812 = 09/no.					Rs 25987 = 00
(21) (52) Planting of trees by the road side --					
Qty. vide TMBP (15)					
1. no :- (7) = 46 nos.					
@ Rs 1254 = 41/no.					Rs 57705 = 00
(22) (123) P/L of hot applied thermoplastic compound --					

Continuation Rs 4143992 = 00
C/o

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Qty. vide TMBP (16)					
1. no 1 - (8) = 186.00 m ²					
@ Rs. 886 = 39/m ²					Rs 164869 = 00
(23) (24) P/P of typical masonry					
Qty. vide TMBP (16)					
1. no 1 - (9) = 2 nos.					
@ Rs 11486 = 80/no.					Rs 22974 = 00
(24) (25) Brick masonry work in c.m (1:2)					
Qty. vide TMBP (16)					
1. no 1 - (10) = 2.88 m ²					
@ Rs 6495 = 85/m ²					Rs 18702 = 00
(25) (26) Plastering with c.m (1:4) on brick work in sub.					
Qty. vide TMBP (16)					
1. no 1 - (11) = 20.16 m ²					
@ Rs 10274/m ²					Rs 4248 = 00
(26) (27) Painting two coats i/c primer					
Qty. vide TMBP (16)					
1. no 1 - (12) = 20.16 m ²					
@ Rs 133 = 61/m ²					Rs 2694 = 00
					Rs 4357479 = 00
Less 10% below					Rs 435746 = 00
					C/o Rs 3921731 = 00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			B/F	Rs 3921701=00	
Add 18 1/2 G ST			(+)	Rs 705912=00	
Add 1 1/2 L. Cens			(+)	Rs 39217=00	
Add S. Fee			(+)	Rs 42896=00	
				Rs 4709856=00	
Less for prev. allotment				Rs 2970000=00	
Limit as per Agg.				Rs 1769856=00	
Requib.				Rs 1768056=00	
27.02.2024				clp	
J.E				27/2/24	

Continuation