

MMHSY - SC.

Schedule XLV-Form No. 134

कोहलगा जकाका पीड रोड जो पोवा ताला-

R. 125 CWD Division 'Taranu' DIVISION

Laxmi'pur SUB-DIVISION

Agency: Suresh Kumar

Agreement NO: 02/SBD/2023-24

3133

MEASUREMENT BOOK

Less: 10% below:

Ag. 02 (SBD)/23-24
Suresh Kumar

Continuation

28/11/15
5 E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② Prime coat (Low Parosity)					
1 x 30.00 x 3.75					112.50 m ² ✓
1 x 10.00 x 3.75					37.50 m ²
1 x 10.00 x 5.20					52.00 m ²
2 x 30.00 x 3.75					225.00 m ²
1 x 10.00 x 5.20					52.00 m ²
6 x 30.00 x 3.75					675.00 m ²
					1154.5 m ² ✓
③ Tack coat					
Area same as Prime coat area					
at rate per (12) Times					1154.5 m ²
④ mix bed surfacing (m.s.s)					
Area same as Tack coat area					
at rate per (12) Times					1154.5 m ²
⑤ cement concrete Pavement					
3 x 30.00 x 3.75 x 0.1602					54.00 m ³
1 x 13.00 x 3.75 x 0.1602					7.80 m ³
					61.80 m ³
⑥ construction of subgrade section should be					

Continuation

[illegible]

2nd on A/c Bill

Abstract of cst

15

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/43) P/s fixing working benchmark filler etc.					
avg wide by - (6) T.M.B					
0.40 km					
@ 32445.28/m ² — h					12978.00
(2/44) clearing & grubbing road land.					
avg wide by - (6) T.M.B					
0.14 hect.					
@ 51137.38/hect — h					7159.00
(3/46) const ⁿ of embankment for 1000 m length.					
avg wide by - (6) T.M.B					
168.00 m ²					
@ 190.45/m ² — h					31996.00
(4/47) const ⁿ of embankment for length 100 m					
avg wide by - (6) T.M.B					
392.00 m ²					
@ 148.89/m ² — h					58365.00
(5/48) construction of subgrade & earthen shoulder					
avg wide by - (6) 840.00 m ²					
avg wide by - (13) 168.18 m					
1008.18 m ²					
@ 192.13/m ² — h					193702.00

Continuation Ac. 3,04,200.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Φ.	
($\frac{6}{49}$) Construction of G.S.D.					
of wide kg - (6) T.M.N					
		285.525 m ³			
		@ 1982.14/m ³			565950200
($\frac{7}{50}$) W.B.M. Grading - 3					
of wide kg - (11) T.M.N					
		115.20 m ³			
		Limit - 113.63/m ³			
		@ 2553.39/m ³			290142200
($\frac{8}{51}$) Prime coat					
of wide kg - (12) T.M.N					
		1154.50 m ²			
		Limit 1136.25 m ²			
		@ 43.17/m ²			49052200
($\frac{9}{52}$) Tack coat					
of wide kg - (12) T.M.N					
		1154.50 m ²			
		Limit - 1136.25 m ²			
		@ 14.91/m ²			16941200
($\frac{10}{53}$) mic seal surfacing (m.s.s.)					
of wide kg - (12) T.M.N					
		1154.50 m ²			
		Limit - 1136.25 m ²			
		@ 211.82/m ²			240680200
($\frac{11}{54}$) cement concrete					
Pavement.					

Continuation B. 14.66965200

B.P. No. 1466.965200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
at wide by - (12) T.M.M					
61.80 m ²					
Limit - 60.60 m ²					
@ 6530.32/m ²					395737200
(12/73) Earth work in excavation for foundation					
at wide by - (2) T.M.M					
15.66 m ²					
@ 294.73/m ²					4615200
(13/74) Providing m/s P.C. or leveling canal					
at wide by - (7) T.M.M					
2.85 m ²					
@ 5074.57/m ²					14468200
(14/75) Plain/reinforced concrete in substructure					
at wide by - (2) T.M.M					
15.17 m ²					
@ 5454.06/m ²					82738200
(15/76) P/R & laying R.C.C. pipe N.P.					
at wide by - (7) T.M.M					
7.50 m					
@ 3478.00/m					26085200
(16/55) P/R & laying cable duct					
at wide by - (7) T.M.M					
15.00 m @ 1611.37/m					24171200
Continuation					2014774200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17.1) 72					
plastering of typical					
masonry sign board in					
of work kg - (11) T.M.N.					
3 nos.					
@ 9282.86/m ²					27849200
					Rs 2042623200
Add G.S.T @ 12%					245115200
Add L.C.E.S @ 1%					20426200
Add S.Fee Pay - (8)					27577200
Add S.Fee Pay - (14)					13932200
					Rs 2349673200
Less 10% as per Agreement					234967200
					Rs 2114706200

Less Previous Payment — Rs 10,06,737200

Rs 11,07,969200

Candp

20/12/21
5/1/24