

144554

14B No - 3787

3 Cell x 7 x 3m

Schedule XLV-Form No. 134

Pyrmes

DIVISION

Kashs

SUB-DIVISION

Rohit 199

WEA SURVEILLANCE BOOK

Lattinga ke Nazdik Gorden Murbin
CH-750
Tola

5th and final bill

51

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of work - Construction of					
R.C.C. slab bridge 3cell					
7.00x3.00m with approach					
Road 50m at 1:750m					
in Badgaon P.M.S.V					
Lathiga ke Majidha to					
Giridha P.M.S.V. Total					
Agency: Rohit Raj					
Agreement No: 68 S.B.D/2021-22					
Date of Agreement:- 01-5-2022					
Date of Completion:- 22-3-23					
Actual date of completion:- 20-01-2023					
N/A Measurement					
Abstract of Cost					
1/1 E/W in excavation for					
structure					
1040.17m ³ aty vide T.M.B.P-44					
@ 334.58 = Rs 348200					
2/2 P/V and laying P.C.C. Ms in					
levelling course					
54.86m ³ aty vide T.M.B.P-44					
@ Rs 6302.83 = Rs 361717					
3/3 R.C.C. Ms in Substructure					
271.30m ³ aty vide T.M.B.P-44					
@ Rs 8216.36 = Rs 2229080					
4/4 S/F H.V.S.D. 600 joint in					
Substructure					

Continuation

Continuation