

Road Name - Ream Krishna Talga Kalyan

(Mmbsy SC) Schedule XLV Form No. 134. Lokha

Seppal MB No - 1573
DIVISION

Seppal SUB-DIVISION

Cont. - Mangishikha Talga

Measurement Book

प्रमाणित किया जाता है कि इस
मापी पुस्तिका में कुल 100 (एक सौ)
पन्नों पर प्रकाशित पुस्तक है जो
श्री 20 विषय कुमार सहायक
अभियंता, ग्रामीण कार्य विभाग, सुपौल
अवध-5 में सुपौल के नाम से
विगत किया जाता है।

12/5/22
Executive Engineer
Rural Works Department
Works Division, Supaul

Re-issued to Subdivision, Supaul

28/9/23
Executive Engineer
Rural Works Department
Works Division, Supaul

Sch. XLV - Form No. 134

Supaul DIVISION

Supaul SUB-DIVISION

Measurement Book

No. 1573

Name of Officer _____

4th on A/c Bill

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Const. of					
Road from Ram Krishna					
Tola to Kajha. Lokha.					
Agency: - Manish Kumar					
Agreement No: - 18/SBO/2022-2023					
Agreement value: - 72,68,983/-					
Rate: - 0.51% (Below)					
Date of start: - 25-05-2022					
Date of comp: - 24-05-2023					
Measurement Date: -					

1) Providing and applying
Prime coat.

$$5\text{m} \times 30\text{m} \times 3.750 = 562.50$$

$$7\text{m} \times 30\text{m} \times 3.750 = 787.50$$

$$5\text{m} \times 30\text{m} \times 3.750 = 562.50$$

$$7\text{m} \times 30\text{m} \times (3.65 + 3.90) = 792.75$$

$$1\text{m} \times 10\text{m} \times 3.750 = 37.50$$

$$\textcircled{A} \text{ Total} = 2732.25\text{m}^2$$

(curve)

$$15\text{m} \times \left[\frac{4.80 + 4.35 + 3.75}{3} - 3.750 \right] = 8.25\text{m}^2$$

$$30\text{m} \times \left[\frac{4.75 + 4.40 + 3.75}{3} - 3.750 \right] = 16.50\text{m}^2$$

$$15\text{m} \times \left[\frac{4.70 + 4.30 + 3.750}{3} - 3.75 \right] = 7.50\text{m}^2$$

$$\textcircled{B} \text{ Total} = 32.25\text{m}^2$$

Continuation

$$A + B = 2764.50\text{m}^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
1/1) Setting out pillars.					
Qty = 8 Nos. vide Pg - 23					
@ 2452.17/1 Nos. Rs = 19617 = w					
2/2) clearing and grubbing Road Land.					
Qty = 0.35 Hat. vide Pg - 23					
@ 49496.70/Hat Rs = 17324 = w					
3/3) Box cutting.					
Qty = 126.75 m ³ vide Pg - 23.					
@ 74.10/m ³ Rs = 9392 = w					
4/4) Const. of Embankment.					
Qty = 126.75 m ³ vide Pg - 23					
@ 29.52/m ³ Rs = 3742 = w					
5/5) Const. of Earthwork					
Lead upto 100m					
Qty = 848.324 m ³ vide Pg - 23					
Qty = 265.376 m ³ vide Pg - 34					
Total = 1113.70 m ³					
@ 139.30/m ³ Rs = 155807 = w 118681 = w					
6/6) Const. of Earthwork					
(Lead upto 1000m)					
Qty = 212.086 m ³ vide Pg - 24					
Qty = 66.34 m ³ vide Pg - 34					
Total = 278.426 m ³					

Continuation

205882 = w

Continuation