

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/d:-	Ikalmi To - Mondai Muslim				
	To la				
Agency:-	Sudhir Kumar Rai				
Agreement No:-	36 SBD/2020-21				
Revised Agreement No:-	31 SBD/2020-21				
Date of Commencement:-	20/08/2020				
Date of Completion:-	19/08/2021				
	Revised Date:- 25/05/2023				
Record Measurement					
①	IBM G - III all				
Complete Tab -					
	5 X	30 X	3.750 X 0.075	=	42.188
	5 X	30 X	3.750 X 0.075	=	42.188
	5 X	30 X	3.750 X 0.075	=	42.188
	2 X	30 X	3.750 X 0.075	=	16.875
	1 X	10 X	$\frac{5.10 + 3.75}{2} \times 0.075$	=	3.319
	5 X	30 X	3.750 X 0.075	=	42.188
	1 X	25 X	$\frac{3.75 + 5.30 + 3.75}{3} \times 0.075$	=	8.00
	4 X	30 X	3.750 X 0.075	=	33.750
	1 X	20 X	$\frac{3.75 + 4.80 + 3.75}{3} \times 0.075$	=	6.150
	1 X	15 X	3.750 X 0.075	=	4.219
					T. Qty = 241.065m ³

16/12/23
J.E.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{18}{34}$	Back Filling in Abutment				
	Lining Wall and return wall				
	Vide T.M.B. P-56				
	Qty = 84.80 m^3				
	⑤ Rs $750.88/\text{m}^3$				
	= Rs 63675.00				
$\frac{19}{35}$	Providing Microphases in Pcc				
	Vide T.M.B. P-56				
	Qty = 68 Nos.				
	⑤ Rs $119.21/\text{Each}$				
	= Rs 8095.48				
$\frac{20}{10}$	WBM Gr-II complete				
	Job. .				
	Vide T.M.B. P-59 item (1)				
	Qty = 241.065 m^3				
	Vide T.M.B. P-60 item (2)				
	Qty = 245.285 m^3				
	T. Qty = 486.350 m^3				
	⑤ Rs $2263.66/\text{m}^3$				
	= Rs 1100931.00				
	Total = Rs 7439585.00				
	Add 12% G.S.T. @ 1% L.C. = Rs 869146.00				
	Total = Rs 8406731.00				
	Less 28% Below = Rs $(-) 23539.00$				
	Total = Rs 8383192.00				
	Less Previous Payments = Rs $(-) 7100630.00$				
	Net Total = Rs 1282562.00				

23/12/23
J.E.

Continuation