

1st on A/c bill:

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	coast. of road berm				
PWD	Road to Jatal meer				
Culvert	to Akku Bisha				
Under	MMSY (NDB)				
Agency:-	Santak Kumar, Bawali.				
Assno:-	01 MMSY (NDB)/SBA/023-24.				
Date of start:-	06.07.023.				
Date of completion:-	05.07.024.				

Date of measurement

- 22.09.023.

Date of entry:- 22.09.023.

① Benchmark pillars -

- 3.00 Nos.

② Reference pillars -

- 8.00 Nos.

③ clearing & grubbing road

Jard -

$$2 \times 71 \times 30.00 \times 3.50 = 14910.00 \text{ m}^2$$

$$2 \times 1 \times 20.00 \times 3.50 = 140.00 \text{ m}^2$$

$$\text{Total: } 15050.00 \text{ m}^2$$

$$\approx 1.50 \text{ Hect}$$

Continuation

13
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>Actual area of land</u>					
(1) Beach muck boulders					
	3.00 Hect. (Width P-01)				
	@ Rs. 4488.72/each	= Rs. 13466.05/-			
(2) Rebar coarse boulders					
	8.00 Hect. (Width P-01)				
	@ Rs. 2068.46/each	= Rs. 16548.00/-			
(3) clearing & removing wood					
land					
	1.50 Hect. (Width P-01)				
	@ Rs. 72693.86/Hect.	= Rs. 109090.44/-			
(4) cons. of embankment width					
material obtained					
	5521.50 m ³ (Width P-03)				
	@ Rs. 175.01/m ³	= Rs. 966318.05/-			
(5) cons. of sub grade & earthem					
shoulders					
	4318.38 m ³ (Width P-10)				
	@ Rs. 262.06/m ³	= Rs. 1131675.00/-			
(6) cons. of GSB by providing					
well graded materials					
	1579.50 m ³ (Width P-11)				
	@ Rs. 2173.14/m ³	= Rs. 3432475.00/-			

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(17) Orifice spout complete					
29 nos	--				
6.50 m					
P Spout H-3 (Code P-109)					
@ Rs. 549.91/each					= Rs. 3299.00
(18) RCC pipe H-0-3 (600mm dia)					
600 current	--				
15.00 m					
P 15.00 m (Code P-11)					
@ Rs. 7839.25/m					= Rs. 117590.00
(19) Portland 300mm dia ironation pipe					
37.50 m					
P 37.50 m (Code P-06)					
@ Rs. 1031.06/m					= Rs. 38665.00
Total: Rs. 9005091.00					
Add G.S.T. @ 18%: (18) Rs. 1620916.00/-					
Add L.C @ 1%: (1%) Rs. 90051.00/-					
Add S.P.C.C (Code P-12): (12) Rs. 211776.00					
Rs. 10927834.00/-					
Less 10% off below: (10) Rs. 1092783.00/-					
Rs. 9835051.00/-					
(4) P					
W 04-01-02A					
(1) 1000					

Continuation