

MR-N 122-23 BAR 104

(1) Ben PWD road Sabarany to parichat

Schedule XLV-Form No. 134

(2) New Bridge Sabarany

Sanjay - Kumar
11-M-0-22-23

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

19

3rd and final Bill

ABSTRACT OF COST

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work —	Const. of Road				
	Beni PWD road Salmani				
	to Panchgachhi under				
	MR-N/22-23 Barsoi/04				
Agency —	Sangjay Kumar				
Aggr. No. —	11 MBD/2022-23				
Date of Work Order —	19.08.2022				
Date of Completion —	18.08.2023				
Actual date of Completion —	18.08.2023				
Date of entry —	18.08.2023				
1/2) Clearing and grubbing					
Road land —					
0.3554 Ha. wide TMB by (16)					
(Rs) Rs 59728.13/19 — Rs. 21227.~					
1/3) Const. of Sub-grade					
and earthen shoulders					
1142.73 m ² wide TMB by (16)					
232.87 m ² " " " (40)					
1375.60 m ²					
(Rs) Rs 254.35/m ² — Rs. 349884.~					
1/4) Const. of G.S.B — as					
per T.S.					
262.47 m ² wide TMB by (16)					
(Rs) Rs 2639.89/m ² — Rs. 692733.~					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
53/62 P/m Pce H20 in					
foundation					
53.00 m ² rate THB 1938					
@ Rs 8328.96/m ²					Rs. 441435.20
					Rs. 1,666,400/-
Add 12% GST (7) Rs.					1999680.00
Add 1% C. cur (7) Rs.					166640.00
Add S. fee @ 10% (7) Rs.					52885.00
					Rs. 1,888,320.00
Less 15.01% Below (7) Rs.					2834369.00
					Rs. 1,60,48837.00
Less previous payment (7) Rs.					9690181.00

Rs. 63,58,656.00

18/8/29
JES

27/08/23
an

Attested:
0

22/12/23

Executive Engineer
Rural Works Department
Works Division, Barsoi