

MMG8463

Schedule XLV-Form No. 134

Pokhara Bhi ndaoo to Pathak to 2a.

01/11/01 414 192/131 414 3454 449011

DIVISION

01/11/01 414 192/131 414 3791 449549

SUB-DIVISION

21/11/01

2337

MEASUREMENT BOOK

Agency:- Ssi Manoj Kumar Sah.



प्रमाणित किया जाता है कि इस माफी पुरत मे
मजाल ३ अथवा अधिकतम 100 एड रोज पाने है
यह माफी पुरत मे नही बुकाद रहता अथवा
अपनी उम्र बिकर अथवा अवर अमल रहिय। री
निर्धारित किया जाता है

07/09/20

कामपालक अभियन्ता

प्राथम्य कार्य विभाग

कार्य प्रमंडल, मधुबनी

C.H.
03/07/20

Sch. XLV—Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2337

Name of Officer _____

Date of first entry _____

Date of last entry _____



Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/c Bill

Name of work: - Const of S.D. 2
road from Pokhra Bhinda
to Pathaktel under
M.M.G.S. (C)

Name of Agency: - Sr. Manj Kr. Sach.
J.P. Callanay Modhbasu

Aggt No - 152 S.B.D/2020-21

Date of Start - 24/09/2020

Date of Completion - 23/09/2021 (As per Aggt)

work done

1) Road fixing working Bench
sunk pillow -
12 Nos.

2) clay & rubble road haul

41 x 30.00 x 3.50 cum = 4305.00 m³

1 x 23.00 x 3.50 cum = 80.50 "

1 x 30.00 x 3.50 cum = 1050.00 "

1 x 2.00 x 3.50 cum = 7.00 "

Continuation

5862.50 m³

or 0.59 Hect.

3rd on A/c Bill

12

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work: Costs of CD & load from Pokhar Bhinda to Pathak tal.					
N/Agency: Sri Manoj Kr. Sh J.P. Colony, Madhubani					
A.No: 151- SBD/2020-21					
Date of Start: 24/09/2020					
Date of Completion: 23/09/2021					

Work done

(1) Costs of 123 cur-
-BT- do - 219.

$$1 \times 5 \times 30.00 \times 4.05 \text{ cm} \times 0.200 = 121.50 \text{ m}^3$$

$$1 \times 5 \times 30.00 \times 4.05 \text{ cm} \times 0.200 = 121.50 \text{ m}^3$$

$$1 \times 5 \times 30.00 \times 4.05 \text{ cm} \times 0.200 = 121.50 \text{ m}^3$$

$$\text{Total} = 364.50 \text{ m}^3$$

(2) Plr, luyf, spready &

Compacting 123 m³

do - 219.

Continuation



Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) PIV & Carrying PCC WP2					
(29) b/w Culvert — do — do.					
Qty = 30.00 m ³ ridel- (7)					
@ Rs. 3807.58/m					Rs. 114227.00
					/
Total = Rs. 5147301.00					
Add @ 12% W.T (+)					Rs. 617676.00
Add @ 1% L.C (+)					Rs. 51473.00
Add S. fees (+)					Rs. 95001.00
					/
Total = Rs. 5911451.00					
Less @ 10.01% Below 4					
Per Agreement (-)					Rs. 591736.00
					/
Total = Rs. 5319715.00					
Less Previous Payment (-)					Rs. 2673069.00
					/
Total = Rs. 2646646.00					
					di
					30/12/23
					JE

Continuation