

प्रमाणित किया जाता है कि इस मापी उत्तर में 100 एच को पम्प हो यह मापी उत्तर की नमूना
उमा 17.4.45 अमियेला गम्भीर जय श्री गिरी, 31.4
अनुर उमर 21 जनवरी 31 गिरी दिया जाता है।

38/3

कार्यपालक अभियन्ता

ग्रामीय कार्य विभाग

कार्य प्रमंडल, मधुबनी

CMR
30/09/20

Sch. XLV—Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 2376

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record measurement.					
X					
Est. on AK Bill.					
X					
N/W:- Const. of Rd. from T ₀₃ Barakara					
to Barakara under m.m.G.S.Y. (S).					
N/A:- S ₀₂ Ajay Kumar Singh.					
App. NO. — 1 S.B.D / 2021-22.					
Date of start — 16.3.21.					
Date of completion — 18.3.22.					

① Setting out pillars do E.I.					11 Nos.
② Clearing & grubbing Rd.					
land - do E.I.					
15 X 30.00 X 3.50 = 1575.00 m ²					
10 X 30.00 X 3.50 = 1050.00 "					
11 X 30.00 X 3.50 = 1155.00 "					
8 X 30.00 X 3.50 = 840.00 "					
1 X 28.00 X 3.50 = 101.50 "					
					4721.50 m ²
					$\div 10700 = 0.47 \text{ Hec.}$
③					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4. E/w in excavation . . . of el I					
Qty u'de TMID P - (17)					
					$119.20 \text{ m}^2 @ 279.09/\text{m}^2 - 33268/-$
5. PCC M15 in foundation of el I					
Qty u'de TMID P - (17)					
					$18.40 \text{ m}^2 @ 5573.95/\text{m}^2 - 102561/-$
6. PCC M10 in foundation . . . of el I					
Qty u'de TMID P - (17)					
					$34.96 \text{ m}^2 @ 6373.13/\text{m}^2 - 840998/-$
7. Providing & laying N.P. . . of el I					
Qty u'de TMID P - (18)					
					$30.00 \text{ m} @ 3741.98/\text{m} - 112259/-$

8. Providing & laying G.I. gr. I. . . of el I					
Qty u'de TMID P - (18) & P - (21)					
					$945.32 \text{ m}^3 @ 2865.12/\text{m}^3 - 2708503/-$
9. Providing & laying WBM Gr. III . . . of el I					
Qty u'de TMID P - (18), (21)					
					$353.83 \text{ m}^3 @ 3594.34/\text{m}^3 - 1271785/-$
10. Providing and applying prime coat . . .					
of el I Qty u'de TMID P - (22)					
					$4669.03 \text{ m}^2 @ 43.33/\text{m}^2 - 202309/-$
11. Providing and applying tack coat . . .					
of el I Qty u'de (22)					
					$4669.03 \text{ m}^2 @ 14.87/\text{m}^2 - 69195/-$

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12. Providing, laying and rolling					
M.S.I. of E.T. of side					
Thick P- (22)					
					4669.03 m ² @ 219.54/m ² - 1025039/-
					6630374/-
					Add GST + L. dev + 861949/-
					(13%) S. Fee + 98465/-
					7590788/-
					10.26% below as per E.T. agreement 778815/-
					6811973/-
					Previous Payment (-) 5326089/-
					1485884/-
					2112/22

Continuation