

प्रमाणित किया जाता है कि इस मापी पुस्तक
में मशीन के द्वारा अंकित कुल 100 एक सै।
पन्ने हैं यह मापी पुस्तक श्री...
सहायक अभियन्ता ग्रामोण कार्य विभाग
कार्य अवर प्रमंडल... को निर्गत
किया जाता है।


कार्यपालक अभियन्ता
ग्रामोण कार्य विभाग
कार्य प्रमंडल, मधुबनी
28/07/21

Sch. XLV—Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 2714

Name of Officer

Date of first entry

Date of last entry

1st on A/c bill

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road & CD work from Ekamma Brahmantha Pongry road Ramanurayan nannal house to Bhagwanpur muslim tola					
Name of Agency - Sri Ajay K. Singh, Tajpur, Sheohar - 843329					
Agreement No. - 80550/2021-22					
Date of commencement - 05.01.2022					
Date of completion - 04.01.2023					

(Record measurement) dt 06.06.23

1. Setting out pillar of E.T.

$$01 \times 06 \text{ No} = 06 \text{ Nos.}$$

2. Cleaning & Grubbing of E.T.

$$06 \times 30.0 \times 3.50 = 630.0 \text{ m}^2$$

$$04 \times 30 \times 3.50 = 420.0 \text{ m}^2$$

$$05 \times 30 \times 3.50 = 525.0 \text{ m}^2$$

$$07 \times 30 \times 3.50 = 735.0 \text{ m}^2$$

$$03 \times 30 \times 3.50 = 315.0 \text{ m}^2$$

$$05 \times 30 \times 3.50 = 525.0 \text{ m}^2$$

$$3150.0 \text{ m}^2$$

$$\text{or } 0.32 \text{ Hec}$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		06x30x3.75		0.075	= 50.62 m ³
					/
				Total	126.55 m ³
					Need
					18/12/23
					JE.
Material statement					
1)	Stone	459.30 m ³			
2)	Course sand	131.22 m ³			
3)	Stone screening	90.37 m ³			
					Need
					18/12/23
					JE.

Abstract of cost	
1/1 setting out of E/I	
city wide TRIP-6	
0.6 No. @ 2405.06/No. -	14430/-
2/2 clearing & grubbing of E/I	
city wide TRIP-6	
0.82 Hec @ 53879.81/Hec -	17242/-
3/5 Construction of subgrade of E/I	
city wide TRIP-6	
(a) 369.58 m ³ @ 190.12/m ³ -	70375/-
(b) 1478.34 m ³ @ 154.10/m ³ -	227945/-
4/7, 12 Construction of G.S.D. grt.	
of E/I city wide TRIP-6, 9	
106.71 + 364.50 =	471.21 m ³

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		471.21 m ²	@ 2817.78/m ²		1327766/-
5/8.13 Providing, laying w 10M1 Grd					
..... of E/I city wide Trail P-6(9)					
		134.99 m ²	+ 126.55		= 261.54 m ²
		261.54 m ²	@ 3537.24/m ²		925130/-
6/14 Construction of un-reinforced RCC					
..... of E/I city wide Trail P-6(5)					
		270.0 m ²	@ 6940.53/m ²		1873943/-
7/3 Box cutting in C.C. portion					
of E/I city wide Trail P-6(5)					
		43.75 m ²	@ 75.61/m ²		3308/-
					4460139/-
					Add 13% G.S.T. + 579819/-
					Add J. Fee + 67741/-
					5107699/-
					11.5% below as per agreement (-) 590450/-
					4517249/-
					Previous Payment (-) 3017436/-
					1499813/-
					Check
					18/12/23
					JE.

Continuation