

MMGS S.C MBNO-3566
Schedule XLV-Form No. 134

NH-101 व कोठिडा

प.ग. १५५५-५१ एच२०५ एच

DIVISION

SUB-DIVISION

मेसर्स

MEASUREMENT BOOK

MBNO-3566

1st am A/c Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Construction of road from NH-101 to Kothiy					
N/Agency - Sri Samarendra Singh					
Agg. No. -					
D.O.C - 08.08.2022					
D.O.C - 07.08.2023					
Date of Measurement - 30.08.2023					
Providing and fixing B.M. and R. Pillar - 10 - 10					

(i) Working B.M. Pillar -	1.385Klt
(ii) R. Pillar -	1.385Klt
(2) Box clearing and grubbing	
A road Land.	
2000 30 x 3.50	
2 x 20 x 30 x 3.50 =	4200.00 ²
2 x 15 x 30 x 3.50 =	3150.00 ²
2 x 11 x 30 x 3.50 =	2310.00 ²
2 x 5 x 3.50 =	35.00 ²
	9695.00 ²
	20.9695 ²
(3) Box cutting excavation	
for road deep in soil	
10 - 10 etc.	

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
1					
① providing and fixing working B.M.					
vide T.H.B.P. - ①					
1.385KM CP		3591.16/KM			4956.00
② providing and fixing R. pillar					
vide T.H.B.P. - ①					
1.385KM CP		1653.66/KM			2282.00
③ clearing and grubbing B road land					
vide T.H.B.P. - ①					
0.9695KM CP		123.76/KM			4957.40
④ Excavation for road way in soil. - do - do - do					
vide T.H.B.P. - ②					
78.75 M ³ CP		74.16/M ³			5840.00
⑤ construction of embankment with material obtained from borrow pits - do - do - do					
vide T.H.B.P. - ③					
448.768 M ³ CP		175.22/M ³			78633.00
					CP 141285.00

Continuation

Continuation

[illegible]

Continuation

Scanned with CamScanner