

पेठसुत पत्तु सग्लारुसुतु तुरु सग्लारुसुतु

सुतुसुतु (सुतु)

Schedule XLV Form No. 134.

DIVISION

Executive Engineer

R. W. D. Works Division

सुतुसुतु

SUB-DIVISION

सुतुसुतु सुतुसुतु

Measurement Book

सुतुसुतु

3476

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of cost.				
Name of Road:—	Muddy path.				
	Crigharwa to Rajpal-hola.				
	Crigharwa.				
Agent—	Sri Mangesh Kumar.				
Agreement No—	S.B.D/77/21-22				
Date of start—	15/02/2022				
Date of completion—	14/02/2022				
Item (1/1) Providing and	Working bench mark pillar.				
	vide T.M.B page— (4)				
	Qty = 1.00 km.				
	Rate = 4015.40/km — 4015=				
Item (2/2) Providing and	fixing of Reference pillars.				
	vide T.M.B page— (4)				
	Qty = 1.00 km.				
	Rate = 1845.98/km — 1846=				
Item (3/3) Providing and	clearing and grubbing				
	Road land — — — —				
	vide T.M.B page— (4)				
	Qty = 0.70 Hect.				
	Rate = 52970.33/Hect — 37079=				
Item (4/4) const of embank-	ment— with 1000 mm lead.				
	vide T.M.B page— (4)				
	Qty = 2100 m ³				
	Rate = 152.15/m ³				
	Continuation Rs = 31952=				
	Rs = 74892=				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item - (5/5) construction of subgrade and earthen shoulder - - - -		B.F.P. 2	748	9220	
vide T.M.B Page - (5)					
Qty = 2196.67 m ³					
Qty = 668.749 m ³ P - (8)					
Total Qty = 2865.419 m ³					
QMS = 191.76 / m ³ - MS = 549473					
Item (6/6) const of granular sub-base ex - (1)					
vide T.M.B Page - (5)					
Qty = 826.20 m ³					
QMS = 2788.19 / m ³ - MS = 2468843					
Item (7/7) Providing and					
W.B.M. ex - 3.					
vide T.M.B Page - (5)					
Qty = 286.88 m ³ .					
QMS = 3633.84 / m ³ - MS = 1042476					
Item - (8/21) Providing and					
log board & maintenance					
board - - - -					
vide T.M.B page - (5)					
Qty = 5.0 Nos.					
QMS = 9476.80 / Nos - MS = 47384					
MS = 4183068					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BP	PS = 5	246	862 = 0
Item-(18) 17	Providing and laying				
	of hot applied thermo-				
	plastic compound.				
	vide T.M.B page -			(11)	
	Qty = 200.00 m ²				
	CS = 720.96/m ²			RS =	144192 =
Item-(19) 20	Providing and				
	erecting direction and				
	Place identification				
	vide T.M.B page -			(12)	
	Qty = 1.00 Nos				

	CS = 3050.00 Nos				3050 = 0
Item-(20) 18	Providing and of				
	free by the Road side				
	vide T.M.B page -			(12)	
	Qty = 50.00 Nos				
	CS = 841.69/Nos			RS =	42081 =
				PS =	5436185 = 0
	Add - L.C. 1% -			RS =	54362 = 0
	C.S.T 12% -			RS =	652342 = 0
	S.F 10% -			RS =	83733 = 0
				PS =	6226622 = 0
	Less below -			1.11% L.C. =	69116 = 0
				PS =	6157506 = 0
	Less Provision			bill paid -	4606252 = 0

Prepared
03/01/24
J.E.

Continued

03/01/24
A.E.

04/01/24
A.E.