

MR-N/22-23/ JHJJM/21

Schedule XLV From No. 134.

BIHAR P.W.D.

EKDHAN TO PATTAN

DIVISION

Agreement no - 271 MR-N/2022-23

SUB-DIVISION

MEASUREMENT BOOK

RATESH SINGH

1262

1

Name of work :

Situation of Work-

Agency by which work is executed-

Date of measurement.

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	10 ft on A side bldg				
	A				
Name of Work:-	Erosion due to water				
Agency:-	Rajesh Singh				
Agreement no:-	271 MBD/MR-N/22-23				
Date of Start -	17/12/23				
Date of Completion -	16/12/23				
Actual date of completion -	13/12/23				

Record Entry

1.)	cleaning grassing road lamp	
	2x 30x 30 x 0.75 =	1350 m ²
	2x 30x 30 x 0.75 =	1350 m ²
	2x 24x 30 x 0.75 =	1080 m ²
	2x 1 x 17 x 0.75 =	25.16 m ²
		3805.16 m ²
		0.3 ft height

2.)	cumulative G.S.B. 8.5	
	2x 9.30 x 1.75 x 0.175 =	5.170 m ³
	1x 9.40 x 1.70 x 0.175 =	2.80 m ³
	2x 10.20 x 1.60 x 0.175 =	5.71 m ³
	2x 11.05 x 2.05 x 0.175 =	7.93 m ³
	2x 10.50 x 2.10 x 0.175 =	8.01 m ³
	1x 10.60 x 2.20 x 0.175 =	4.08 m ³
	3x 9.85 x 1.50 x 0.175 =	7.76 m ³

Continuation G.O. \Rightarrow 41.99 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26.) Pavement two coats.					
Chalk P - 94 x 6.58 m ²					75662
@ Rs. 115/ - Sqm					21752
					21752
					21752
					21752
					21752
					21752
Pav @ 184.65 T + 14.4.11 D Rs. 72,135/-					
Add labour & office fee @ 1% Rs. 93467/-					
Total Rs. 99,39,996/-					
Levy Mv. abk agreement					
Rs. 80,51,397/-					
13/12/23					
14/12/23					
BB					

- 1.) Bitumen brought to site.
Vidhu B.P.C.L. Hadia,
Invoice no. 4640921276
Date - 6/12/23
V.G. 30 (bulk) - 23.42 mt
- 2.) Emulsion brought to site.
Vidhu Sugamile Private Ltd.,
Bengaluru, Bihar
Invoice no. DMPL/215/2023-24
dt. 18/11/23
S.S. 15.1.40 Wt
RSI - 2.60 mt
- 3.) Waste Plastic brought to site.
Vidhu Sugamile Private Ltd.,
Bengaluru, Bihar
Invoice no. DMPL/216/23-24
dt. 18/11/23
⇒ 250 kg continuation

(Pd)
13/12/23