

M.Bmo - 1055

Schedule XLV Form N.134.

P.W.D.

Udakishtun gant

DIVISION

Puraini

SUB DIVISION

Arant Kugor

# MEASUREMENT BOOK

S.H. 58 TO Dugapur (Part-2)

# Est on R/C bill

Name of Work - **1**

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

| Particulars                       | Details of actual measurement |   |   |             | Contents or area |
|-----------------------------------|-------------------------------|---|---|-------------|------------------|
|                                   | No.                           | L | B | D           |                  |
| Name : SH-58 to Durgapur (Part-2) |                               |   |   |             |                  |
| Agency : Armit Kumar              |                               |   |   |             |                  |
| Agg Id - 11/SRD/2023              |                               |   |   |             |                  |
| Agg value - 8089452+2492698.00    |                               |   |   |             |                  |
|                                   |                               |   |   | 10582105.00 |                  |
| D.O.C - 23-08-2023                |                               |   |   |             |                  |
| D.O.C 22-05-2024                  |                               |   |   |             |                  |
|                                   |                               |   |   |             |                  |
|                                   |                               |   |   |             |                  |
|                                   |                               |   |   |             |                  |

|                                       |   |    |    |     |                    |
|---------------------------------------|---|----|----|-----|--------------------|
| Recorded entry                        |   |    |    |     |                    |
| (1) cleaning and grabbing road land - |   |    |    |     |                    |
|                                       | 2 | 10 | 30 | 1.0 | = 600.00           |
|                                       | 2 | 20 | 30 | 1.0 | = 1200.00          |
|                                       | 2 | 20 | 30 | 1.0 | = 1200.00          |
|                                       | 2 | 6  | 30 | 1.0 | = 360.00           |
|                                       | 2 | 1  | 25 | 1.0 | = 50.00            |
|                                       |   |    |    |     | <u>7 = 3410.00</u> |
|                                       |   |    |    |     | sqm                |
|                                       |   |    |    |     | = 0.341 Hec        |
|                                       |   |    |    |     | Limit 7 = 0.34 Hec |
|                                       |   |    |    |     |                    |
|                                       |   |    |    |     |                    |

(Continuation)

| Particulars                             | Details of actual measurement |   |   |   | Contents or area |
|-----------------------------------------|-------------------------------|---|---|---|------------------|
|                                         | No.                           | L | B | D |                  |
| (34) Plaster coat -                     |                               |   |   |   |                  |
| width item no 34 P/27                   |                               |   |   |   |                  |
| 1.48 cum @ 14248.66                     |                               |   |   |   |                  |
|                                         |                               |   |   |   | = 21088.00       |
| (35) Approach slab (m <sup>2</sup> ) -  |                               |   |   |   |                  |
| width item no 35 P/58                   |                               |   |   |   |                  |
| 12.60 cum @ 13004.90                    |                               |   |   |   |                  |
|                                         |                               |   |   |   | = 163862.00      |
| (36) P.C.C in sub str m=15 grad.        |                               |   |   |   |                  |
| width item no 36 P/28                   |                               |   |   |   |                  |
| 6.30 cum @ 7081.05                      |                               |   |   |   |                  |
|                                         |                               |   |   |   | = 44611.00       |
| (37) Plaster with cement mortar (1:4) - |                               |   |   |   |                  |
| width item no 37 P/35                   |                               |   |   |   |                  |
| 15.36 cum @ 204.67                      |                               |   |   |   |                  |
|                                         |                               |   |   |   | = 3144.00        |
|                                         |                               |   |   |   | = 6746765.00     |
| Add 18% UST                             |                               |   |   |   | = 1214418.00     |
| Add 1% LS                               |                               |   |   |   | = 65460.00       |
| Add S/A                                 |                               |   |   |   | = 73995.00       |
|                                         |                               |   |   |   | = 8102646.00     |
| below 0.21%                             |                               |   |   |   | = 17016.00       |
|                                         |                               |   |   |   | = 8085630.00     |
| 1% previous                             |                               |   |   |   | = 7103461.00     |
| work completed                          |                               |   |   |   | = 982169.00      |

(Continuation)

work completed  
06/12/23  
JB

66/12/022  
A.E.  
211-7