

PNGBSY ROAD TO TILAHWALA TOL

Schedule XLV-Form No. 134

PNGBSY (G94)

Thang Tharphel. DIVISION

MADHEPUR SUB-DIVISION

2006

MEASUREMENT BOOK

Bhawan Tirol

5th on A/c Bill

41


Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of work : Construction					
of Road from Amasy					
Road to Telawala Tol.					
Agency - Bhawari Traders &					
Suppliers					
Agreement No - 43 SBD / 2021-2022					
Date of Commencement - 31/01/2022					
Date of Completion - 30/01/2023					
Date of Measurement - 30/12/2023					
Work done details					
(1) Construction of Granules					
Sub-base by Providing					

5 x 30 x 4.05 x 0.200 =	121.50 m ³
8 x 30 x 4.05 x 0.200 =	194.40 m ³
3 x 30 x 4.05 x 0.200 =	72.90 m ³
5 x 30 x 4.05 x 0.200 =	121.50 m ³
7 x 30 x 4.05 x 0.200 =	170.10 m ³
2 x 30 x 4.05 x 0.200 =	48.60 m ³
	729.00 m ³
(2) WBM Graveling &	
Providing laying spread-	
ing and Compacting etc.	
2 x 30 x 3.75 x 0.075 =	16.87 m ³
1 x 30 x 3.75 x 0.075 =	8.43 m ³
2 x 30 x 3.75 x 0.075 =	16.87 m ³
1 x 18 x 3.75 x 0.075 =	5.06 m ³
	47.23 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
			B.F	Rs 1,47,64,333 = ₹	
			Add 12% G.S.T	Rs 17,71,720 = ₹	
			1% L.Cess	Rs 1,47,643 = ₹	
			S.F	Rs 15,15,977 = ₹	
				Rs 75,418 = ₹	
				Rs 1,69,10,706 = ₹	
			Below 15.81%	Rs 26,73,583 = ₹	
				Rs 1,42,37,123 = ₹	
			Less Previous Payment Recd	Rs 87,33,031 = ₹	
				Rs 55,04,092 = ₹	


 30/12/20
 [Signature]
 30/12/20

S E	to	of	of	of	of
(1) GSB	330.84 m				
@ 557 = 16					47255 =
(2) WBM	161.11 m				
@ 714 = 30					11508 =
(3) PCC	243.12 m				
@ 602 = 90					14650 =
					R3 75413 =
Material statement					
Stone chips =	1064.33 m				
Coarse Sand =	320.76 m				
Stone metal =	197.94 m				
Stone Screening =	38.66 m				

Continuation

30/12/2023
56.