

Rajdhar Kr. Ycl day.

Konur Sampitarn Lal yadav ke Ghar. To AlPShankhya K Besh

mmhsy GEN

Schedule XLV-Form No. 134

डिप्टी

DIVISION

डीप्टी

SUB-DIVISION

MB.No ÷

381/2023-24

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस मशीन पुस्तक में मशीन द्वारा कुल 100 (एक सौ) फुट है। जो जलवायुक अभियानों के लिए कार्य करने के लिए उपयोग किया जाता है।

10/11/23

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas

16-01-2023

Sch. XLV—Form No. 134

Phulparas DIVISION

Shoghardiha SUB-DIVISION

Measurement Book

No. 381/2023-24

Name of Officer

10/11/23

EXECUTIVE ENGINEER

Rural Works Department

Date of first entry

16-01-2023

Date of last entry

1st on A/c Bill

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const ⁿ of Road & CD works from					
Kumar Sampatim Lal					
Yadav Ke Ghar To					
Apshankhyak Basti					
(Under MMSY GEN)					
Length - 0.656 KM					
Name of Agency - Rajdhar Kumar Yadav.					
Hariraha, Rustampur, Belhi					
Bhawanipur, Laukahi					
Madhubani, Bihar.					
Agreement No & Date - 05 SBD/2023-2024					
Date of start - 10/04/2023					
Date of completion - 09/04/2023					
Rate Below - 19.99% below.					
<u>work done</u>					
① providing & fixing of Typical MMSY					
Informatory sign board with Logo					
do — do — complete set.					
Qty = 2 Nos.					

Continuation

10/05/2023

2nd and final bill

Sch. XLV—Form No. 134 13

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Constn of Road					
2cd works from Konas					
Sempati Lal Yadav ke					
Ghar To Alpsankhyak					
Basti. (Under M.M.G.SY GEN)					
Length - (0.656 km)					
Agency - Raddhas Kumar Yadav					
Hariraha, Rastampur, Belki					
Bhawanipur, Larkha,					
Madhubani, Bihar.					
Agreement No. & date - 05.5.23/2023-2024.					
Date of start - 10/04/2023					
Date of Completion - 09/04/2023					
Rate Below - 10.99% Below.					

Work done

- ① Providing & fixing of Typical M.M.G.SY in formatory sign board with Logo, Citizen informatory board & fixing Logo of Maintenance Board. do - do - complete Tab.

Qty = 3 Nos.

- ② New H.P. culvert 600mm dia / Nos.

- (i) Earth work in Exca-

Continuation

ABSTRACT OF COST

16

sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing & fixing of Typical M.M.G.S.Y. informatory sign board with logo do-do-Complete Job.					
Qty 2 Nos vide TMB P-7					
Qty 3 Nos vide TMB P-13					
Qty 5 Nos @ ₹ 10678.61 / Nos = ₹ 53393 = ∞					
② Setting out pillars					
(i) Bench Mark pillars					
Qty 1 Nos vide TMB P-7					
@ ₹ 2715.51 / Nos = ₹ 2716 = ∞					
(ii) Reference pillars					
Qty 2 Nos vide TMB P-7					
@ ₹ 2715.51 / Nos = ₹ 5431 = ∞					
③ Clearing & Grubbing Road land (by Manual Means) do-do-Complete Job.					
Qty 0.1147 Ha vide TMB P-7					
@ ₹ 59306.02 / Ha = ₹ 6802 = ∞					
④ Constn of Embankment with Material obtained from borrow pits do-do-Complete Job. for Lead 100 M.					
Qty 186.576 m ³ vide TMB P-8					
@ ₹ 181.49 / m ³ = ₹ 33862 = ∞					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty 2 Nos vide TMB P-10					
@ ₹ 5129.46 / Nos					₹ 10259 = 00
					Total ₹ 3353580 = 00
Add GST @ 12%					₹ 402430 = 00
Add Labour fee @ 1% (H)					₹ 33536 = 00
Add Seigniorage fee @ 10% (H)					₹ 28627 = 00
					₹ 3818173 = 00
Less 10% G.O. below as per Agreement					₹ 763253 = 00
					₹ 3054920 = 00
Less 1st on A/c bill paid (H)					₹ 2813646 = 00
					Net Total ₹ 241274 = 00

₹ 10259 = 00
05/12/2023

Continuation