

14/12

Schedule XLV From No. 134.

BIHAR P. W.D.

Private - Const

SONARBARI TO BAHADUR

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

Private Const.

M.B.No - 1753

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
New/In work - Gondalbari to					
Baradkh. Under					
NMP 2018 (3054 m ²)					
Name of Agency - Panna Control					
Agreement No. 26/MCD/MR-N/2022-23					
Date of start - 6/3/23					
Date of Completion 5/12/23					
Actual Date of Completion 3/12/23					
Date of survey - 3/12/23					
Further remarks					

(1/1) Cleaning and					
granulite road					
land - do - do					
as per E/I					
vide Tmap No. (1) if No. (1)					
0.458 Hect. @ 62632.43					
					Rs. 28410.
(2/2) Const. of Surograde					
and earthen shoulders					
do - do - do as per					
vide Tmap No. (1) if No. (2)					
2253.02 m ² @ 266.12					Rs. 599596.
(3/3) P/v granular sub base					
do - do - do as per E/I					
vide Tmap No. (1) if No. (3)					
87.87 m ² @ 2369.11					Rs. 208173.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) 600 mm circle					
do do do					
vide Tmp No (4) it No (15) (11)					
4 Nos. @ 4308.60					R. 17222.2
(12) 600 mm X 450 mm rect					
vide Tmp No (4) it No (15) (11)					
4 @ 4161.36					R. 16647
(13) 1700 mm side					
octagon do do					
as per C/I					
vide Tmp No (4) it (15) (14)					
2 Nos. @ 6328.95					R. 12657

(16/18) Boundary land laym.					
boundary poles					
do do do					
vide Tmp No (4) it (16)					
52 No. @ 757.02					R. 39325

(17/17) Planting of trees					
on road side					
do do do					
vide Tmp No (4) it No (17)					
109 Nos. @ 1176.16					R. 128201

(18/18) Providing and laying					
hpf. applied. the mopham					
in PT Portm vide Tmp No (4) it (18)					
426.2 m ² @ 782.79					R. 332625
(1) Portm - 12 m ² @ 782.79					R. 9393

(19) CC Port - 32 m² Continuation
 @ 879.33 R. 28128

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24/24) Paraph of Paraphat					
well do do do					
vide Tmap No-6.					
1 hr No-24					
165.6 m ² @ 115.90 Rs-191932					
(25/25) Drimaller of exister					
Structure do do do					
vide Tmap No (6) i (25)					
138 m ² @ 494.09 Rs. 6812					
(26/26) Drimaller of exister					
Structure of do do do					
vide Tmap No (6) i (26)					
20.25 m ² @ 281.23 Rs. 5705					

(27/27) Removal of H.P.C.					
do do do					
vide Tmap No (6) i (27)					
750 m ² @ 212.02 Rs. 1590					
(28/28) Plaster with Cement					
m ² do do do					
vide Tmap No (6) i (28)					
482.2 m ² @ 200.14 Rs. 86462					
					B- 7762095
Add GST + L.C (18+1%) (+)					1474798.
					R- 9236893
Add B. Fee + R.					72109
					B- 9309002
Less 0.22% Del. (D.R.)					24203
					B- 9284799
Continuation					92847992
					R Nil

31/12/23
JVF