

1st on A/c Bill

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - const. of road from Lok - Panch house to Sairathi					
Agency - Sunny Contractors and Engineers Pvt. Ltd.					
Agg. No - MB D/07/2023-24					
Date of Commencement - 13.7.23					
Date of comp - 12.4.24					

Date of Entry - 21.11.2023

1) cleaning & grubbing road/
 land - do - all comp

$$2 \times 121 \times 30 \text{ m} \times 1.125 \text{ m} = 8167.50 \text{ m}^3$$

$$2 \times 1 \times 20 \text{ m} \times 1.125 \text{ m} = 45 \text{ m}^2$$

$$8212.50 \text{ m}^3$$

say - 0.82 Hect

2) Const. of sub grade &
 El shoulder - do - all

$$2 \times 100 \times 30 \text{ m} \times 1.125 \text{ m} \times 0.350 \text{ m} = 2362.50 \text{ m}^3$$

$$2 \times 1 \times 20 \text{ m} \times 1.125 \text{ m} \times 0.350 \text{ m} = 15.75 \text{ m}^3$$

$$2 \times 21 \times 30 \text{ m} \times 0.500 \text{ m} \times 0.250 \text{ m} = 157.50 \text{ m}^3$$

$$2535.75 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Contents area
	No.	L.	B.	D.	
11) Const. of Dry dam concrete do all					
QVTMBP (6) = 11.52 m ³					
@ 4029.45/m ³ —					Rs 46419.00
12) Const. of Panel concrete do all					
QVTMBP (6) = 236.25 m ²					
@ 8329.44/m ² —					Rs 1982050.00
13) Plv Road marking RT Position do all					
QVTMBP (6) = 604 m ²					
@ 825.75/m ² —					Rs 498753.00
Total —					9594109.00
Add 18% G.T. (+)					1726940.00
Add 1% C.W. (+)					95941.00
Add S. fee (+)					96000.00
					11572990.00
Less 10% below (-)					1151299.00
Net —					10361691.00
09/12/23 JE					
⇒ 9594109					
- 10% 869410.9					
					8724698.10

Continuation