

Darjachak Tola Baldarbigha to 1028 (5C)

Schedule XLV-Form No. 134

E. E. R. U. D. (W) DIVISION
GAHA

A. E. R. U. D. (W) SUB-DIVISION
TANKUPPA

MEASUREMENT BOOK

Chandan Kumar

2950

1st on A/c Ptd

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement
 (These four lines should be repeated at the commencement
 of the measurement relating to each work)

of the measurement relating to					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of Work - Construction					
of Road From Dargia					
chak tola Beidankha					
to L-28 under MMHSY					
(SC)					
Name of Agency - Chandan					
Kumar, At Pasorla,					
Sohaipur, Manpur,					
Distt - Gaya					
Agreement No. - 66/MMHSY/SC/SBD/2007					
Date of commencement - 16.09.20					
Date of completion - 15.09.21					
Date of measurement - 22.2.22					
(1) Construction of Bench					
mark & Reference Pillars					
- - etc					
(i) Reference & Woneip					
bench mark					
1.014 KM.					
(ii) Reference Pillars / Buries					
- - etc					
1.014 KM					

Continuation

6th and Final Bill

53

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of Road from Darjijachack Tola Beldar Begha to 1028. Under MMBISY (C)					
Agency:- Chandan Kumar At- Parochia, Sonapur Mohanpur, dist. Gaya					
Agreement No- 66/MMBISY/SC/SB0/2020-2021					
Date of Commencement					

Date of completion			
--------------------	--	--	--

15-09-2021

Measurement

— all

2111123
TE

ABSTRACT OF COST

54

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/1	Construction of				
	Reference Pillar				
	& Working Benchmark				
	— do — do —				
1.041 KM qty	TMB Page ⁽⁴²⁾ ₁ (i)				
@	₹ 3678.44/KM				₹ 3730=00
②/2	Construction of				
	Reference Pillar				
	& Bureef — do — do				
1.041 KM qty	TMB Page ⁽⁴²⁾ ₁ (i)				
@	₹ 1665.20/KM				₹ 1689=00
③/3	Clearing and grubbing				
	road land — do — do				
0.710 Hec qty	TMB Page ⁽⁴²⁾ ₃				
@	₹ 52998.20/Hec				₹ 37629=00
④/5	Construction of				
	Embankment lead				
	1000m — do — do				
1074.39/M ³ qty	TMB Page				
	no. ⁽⁴²⁾ ₄				
@	₹ 192.03/M ³				₹ 206315=00
⑤/6	Construction of				


Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Embankment				
	lead 500m - do do				
2505.87 m ³	Qty m/s Page				
	No (43/5)				
	@ ₹ 154.58/m ³				₹ 387357=
⑥/7	Construction of Sub				
	grade and earth's				
	Shoulder - do do				
2772.19 m ³	Qty m/s Page				
	No (43/6)				
	@ ₹ 176.64/m ³				₹ 489680=
⑦/8	Construction of				
	granular sub				
	base by well				
	graded material				
	Grading I - do do				
776.77 m ³	Qty m/s Page				
	No (43/7)				
	@ ₹ 1592.77/m ³				₹ 1237216=
⑧/9	Paving, laying,				
	spreading and				
	compacting WBM				
	Gr III - do do				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27)/34	Providing PCC M25				
	in Super Structure				
	do do				
3.47 m ³	Qty TMS Page				
	No. (48)/27				
@ ₹ 5772.93/m ³					₹ 21591.00
(28)/35	Supplying, fitting				
	and placing Hysb				
	bars in Super				
	Structure do do				
0.660 MT	Qty TMS Page				
	No. (48)/28				
@ ₹ 57454.27/MT					₹ 37920.00
(29)/36	Back filling behind				
	Abutment & R/Wall				
	do do				
32.40 m ³	Qty TMS Page				
	No. (49)/29				
@ 804.98/m ³					₹ 26081.00
(30)/37	Providing weep				
	holes do do				
36.0 Nos	Qty TMS Page				
	No. (49)/30				
@ ₹ 117.78/No					₹ 4240.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(31)/38	Laying				
	Foundation Rce				
	NP3 Pipe 1000mm				
	do do				
22.50 M	Qty TMB Page				
	no. (49)/31				
	@ ₹ 3644.67/M				₹ 82005=00
(32)/39	Laying				
	Concrete NP3 Pipe				
	300 mm do do				
50.0 M	Qty TMB Page (49)				
	no. 32				
	@ ₹ 719.50/M				₹ 35975=00
(33)/40	Filling in foundation				
	Trenches do do				
22.90 M ³	Qty TMB Page				
	no. (50)/33				
	@ ₹ 522.31/M ³				₹ 11961=00
					₹ 5604764=00
Add Gist @ 12 1/4 %					₹ 672572=00
Add L.C @ 2 1/4 %					₹ 56048=00
Add Sengnamp fee @ 2					₹ 105953=00
					₹ 64139337=00
Less 12.89 % below (E)					₹ 830031=00
As per 188					₹ 5609306=00
Less Previous bill Page (E)					₹ 5175494=00
					Net ₹ 4133812=00

Continuation


 21/11/23
 SE