

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement


(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st and final Bill				
Name of Work: Repair and maintenance of road from B2 Meyan to Dadpur.					
Under New maint. Policy 2018					
Agency: Angad Kumar Sinha.					
At Vill- Narayanpur					
P.O- Panase					
P.S- Belagunj					
Dist - Gaya					
Agreement No - 13/MR/MSD/2023-2024.					
Date of Commencement					
10.08.2023					
Date of Completion					
09.05.2024.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		delimeter			
		1x47.0			47.0000
					✓
(23)		providing and fixing			
		recto reflectorised			
		cauteray sign			
	(i)	600mm equilateral			
		& triangle			
		1x16.0000			16.0000
					✓
	(ii)	600mm circular			
		1x4.0000			4.0000
					✓
	(iii)	600mm x 450mm			
		rectangular			
		1x6.0000			6.0000
					✓
(24)		providing new			
		letter & figures			
		2x704.00 = 1408.0000			1408.0000
					✓
(25)		flaking of trees			
		their snail.			
		1x118.0000			118.0000
		1x118.0000			118.0000
					✓

Continuation

15/11/23
SC20/11/23
AC

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Up to Date Material Statement</u>					
Earthwork:-	1409.91	M ³			
Stone metal 1/3 M Gr II					
53 mm to 43 mm					
	49.19	m ³	@	992.33	
Screening 11.2 m	10.97	m ³	@	429.97 m	
Stone metal 1/3 M Gr II					
53 mm to 22.4 m					
	169.04	m ³	@	1100.04	
Screening 11.2 mm	33.53	m ³	@	429.97 m	
Bitumen emulsion SS1 -	1.58	MT			
Bitumen emulsion RS2 -	2.51	MT			
Bitumen -	28.84	MT			
Chips -	368.49		@	947.88	
Chips -	12.789	m ³			
			@	1207.76	
Brick -	14940	nos			
Course Sand -	14.849	m ³			
			@	502.80/m ³	
<u>Certificate:</u> Work has been Completed					
as per specification & direction of E/I					
and as per site condition.					
					
Dist. In-charge					
JE					

ABSTRACT OF COST

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/1	Clearing and grubbing road land do do				
0.470 Hec	sty TMS pg ②/1				
@ ₹ 72697.86/Hec	₹ 34168=				
②/2	Scarifying the existing bituminous road surface do				
₹ 352.50 sty TMS pg ②/2					
@ ₹ 20.39/m ²	₹ 7187=				
③/3	Const. of sub grade and earthen shoulder do				
1409.91 m ³	sty TMS pg no. ⑩/16				
@ ₹ 260.29/m ³	₹ 366985=				
④/4	Providing laying, spreading and compacting of WBM Gr II do				
40.65 m ³	sty TMS pg no. ④/5				
@ ₹ 3843.43/m ³	₹ 156235=				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(25)/25 Brick masonry work on CM (1:3) in Parapet - do					
29.88 m ³ Qty TMB Page No. (7)/10					
@ ₹ 6183.66/m ³					₹ 184750.00
(26)/26 Plastering with Cement mortar					
753.72 m ² Qty TMB Page (8)/11					
Limit: 749.88 m ²					749.58
@ ₹ 178.10/m ²					₹ 133554.00
					122500
(27)/27 Plv Laying Groom NP 3 pipe Rec - do					
7.50 m Qty TMB Page (3)/3					
@ ₹ 2988.51/m					₹ 22414.00
(28)/28 Plv Laying Cement Concrete NP 3 pipe Broom - do					
40.0 m Qty TMB Page (2)/3					
@ ₹ 868.04/m					₹ 34722.00
Total					₹ 596314.00
					6062513.00
					1091252.00
Add 18% Gst @ (1073362.00)					₹ 1073362.00

C.O. ₹ 7036483.00

Continuation 7153765.00

7153765=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F	2	7036483 = 0
Add 1-1	L.C.				606253 = 0
Add S.F.	—				46850 = 0
					7261240
					7142964 = 00
Less 10% below	(H)				726124 = 0
as per Agt					6428668 = 00
					6535116 =

15/11/23
JE

20/11/23
AE

Bitumen

in voice 202421213015150

dated 10.10.23

20.910 MT

7.936 MT in voice No. -

28.845 MT 202421213015352

Emulsion SS 1.

in voice MSPL/142/23-24

dated 10.10.23

1.58 MT

Emulsion RSE

in voice MSPL/142/23-24

dated 10.10.23

2.51 MT

Continuation