

Name of user - Brahman Asthan to Bhadhas Village

Schedule XLV-Form No. 134 ^{Lead}

(M.M. 67.5.1-1973)

Biraul

DIVISION

MB No - 1067

Kusheswar Asthan

SUB-DIVISION

Measurement Book

Agent - Sat. Anand Nath Thakur

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>ABSTRACT OF COST</u>				
1/1	Setting out working benchmarks				
	1.00 Nos (T.M.B.P.-05)				
	@ Rs. 4176.04/each - Rs. 4176 = 00				
1/2	Construction of reference pillars				
	4.00 Nos (T.M.B.P.-16)				
	@ Rs. 1935.15/each - Rs. 7741.200				
3	clearing and grubbing Road land by manual means				
	0.063 Hec (T.M.B.P.-16)				
	+ 0.280 Hec (T.M.B.P.-05)				
	0.343 Hec				
	@ Rs. 52970.33/Hec - Rs. 18169 = 00				
4/4	Excavation for Road work - do do - complete job				
	3.373 m ³ (T.M.B.P.-17)				
	57.94 m ³ (T.M.B.P.-12)				
	61.313 m ³				
	@ Rs. 75.57/m ³ - Rs. 4633 = 00				
5/5	Construction of embankment 1000m long				
	279.05 m ³ (T.M.B.P.-18)				
	@ Rs. 190.07/m ³ - Rs. 53,039 = 00				

Continuation

C.O. - Rs. 87,758 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.P = Ro.	59,14,	257 = a
27/07		plastering with			
		cm (1.4) smooth			
		do do - cupola.			
		14.02 m ² (T.M.P. - 10)			
		(@ Ro. 188.52 / m ² - Ro.			2643 = a
3/28		finishing on concrete			
		surface (a.c.b.)			
		do do - cupola.			
		14.02 m ² (T.M.P. - 21)			
		@ Ro. 139.83 / m ² - Ro.			1960 = a
			Rs.	59,18,	862 = a
14 G.S.T @ 12%		— (+) Ro.	710	263 = a	
ad L. S. S. @ 1%		— (+) Ro.	59,	189 = a	
ad S. S. S. @ 1%		— (+) Ro.	70	073 = a	
			Rs.	67,58,907 = a	
Less for below as per government @ 0.28%		— (-) Ro.	18,	925 = a	
			Rs.	67,39,982 = a	
Less previous payment		— (-) Ro.	27,71,	462 = a	
			Rs.	39,68,520 = a	
<u>26/12/23</u> J.E. <u>26/12/23</u> J.E.					
		Material Statement			
		C.F. =	490.84 m ³		
		Stone metal =	12.68 m ³		
		Stone chips =	358.39 m ³		
		Stone dust =	2.53 m ³		
		Sand =	168.01 m ³		
		Bitumen =	2.220 MT		
		S.S.T =	0.995 MT		
		R.S.T =	0.820 MT		
			Continuation		