

MM 954 - (SC)

Schedule XLV-Form No. 134

३०२७ से म्बारन पुर

SIZWAN OL

DIVISION

SUB-DIVISION

सिसवग

Measurement Book

2227

संवेदन :- ३०२७ से म्बारन पुर

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of measurement -					21.12.23
Work done					
① PM and fixing of working benchmarks -					0.80 km
② PM and fixing of ^{reference} pillar					
Pillar -					0.80 km
③ clearing and grubbing ^{land}					
2 x 10 x 30 x 2.5 =					1500 m ²
2 x 10 x 30 x 2.5 =					1500 "
2 x 6 x 30 x 2.5 =					900 "
2 x 1 x 30 x 2.5 =					150 "
Total					4000 m ²
Less Permitted by					3000 m ²
					1000 m ²
					or 0.10 Hect.
④ Excavation for roadway					
For cutting in soil					
50 x (4.05 - 3) x 0.10 =					5.25 m ³
⑤ Const ⁿ of sub grade earth					
Shoulder					
5 x 30 x 5.50 x 0.30 =					247.50 m ³
Shoulder 15 x 30 x (5.50 - 4.05) x 0.20 =					130.50 "
15 x 30 x (5.50 - 3.75) x 0.075 =					59.06 "
11 x 30 x (5.50 - 4.05) x 0.20 =					95.7 "
Continuation					532.76 "

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	in soil - - -				
31.50 m ³	Qty vide TMB P/26				
5.25 m ³	Qty vide TMB P/30				
36.75 m ³	@ Rs 74.16/m ³ -				2725.00
(6) Construction of ^{sub grade} embankment					
with material obtained from borrow pits - - -					
495.00 m ³	Qty vide TMB P/26				
584.50 m ³	Qty vide TMB P/31				
1679.50 m ³	@ Rs 176.84/m ³ -				198920.00
(7) Const ⁿ of G.S.G. grading					
Material - - -					
521.23 m ³	Qty vide TMB P/26				
30.00 m ³	Qty vide TMB P/31				
541.73 m ³	@ Rs 3238.01/m ³ -				1754127.00
(8) Pk and laying work for					
185.595 m ³	Qty vide TMB P/27				
41.40 m ³	Qty vide TMB P/31				
226.995 m ³	@ Rs 3935.49/m ³ -				893337.00
(9) Pk and applying primer					
Coat with Bk SS ₁					
Qty vide TMB P/31					
3027 m ²	@ 44.75/m ² -				135458.00
(10) Pk and applying back					
Coat with Bk RS ₁ - - -					
Qty vide TMB P/31					
3027 m ²	@ Rs 15.22/m ² -				46071.00
(11) Pk laying and rolling					

Continuation

Continuation

Sch. XLIV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
20 mm thick M.S.S.					
ply wide TMB P/32					
3027 M ² @ Rs 228.23/M ²					690852.00
(12) Pk and fixing Rcc Nis					
grade in H.M Stone					
ply wide TMB P/32					
1 No @ Rs 2316.49/each					2316.00
(13) 200 mm stone					
ply wide TMB P/32					
11 Nos @ Rs 613.23/each					1829.00
(14) Pk and fixing Rcc Mix					
ply wide TMB P/32					
@ Rs 489.53/each					25471.00
(15) Pk and fixing of retro					
reflective road sign					
600 mm circular					
ply wide TMB P/32					
4 Nos @ Rs 4972.25/each					19889.00
(16) 900 mm triangular					
ply wide TMB P/32					
2 Nos @ Rs 5469.98/each					10940.00
(17) 600 x 450 mm rectangular					
ply wide TMB P/32					
2 Nos @ Rs 4842.06/each					9684.00
(18) Pk and laying hot applied					
thermoelastic road marking					
ply wide TMB P/32					
Continuation					
160 M ² @ Rs 735.44/M ²					117670.00

[illegible]