

Schedule XLV- Form NO.-134.

MMMSY

C. Chandra Shekhar,

BIHAR P. W. D. ^{Parhaxi} Duxda Ashkon to Pirkhianar

Parsumtal.

अध्यापक विभाग, अखिल

DIVISION

अध्यापक विभाग, अखिल

SUB-DIVISION

MEASUREMENT BOOK 1981

Chandra Shekhar Mehta

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of roads					
CD work from Patari durgaasthan to Bilal hwar Palwan tal					
Name of Agency - Sanchandra shekhar					
Mahto, Chardhi Chowk, ward No-16,					
Madhubani					
Agreement No - 655BD/2021-22					
Date of start - 01.04.2021					
Date of completion - 31.03.2022					

(Record measurement) 16.12.2023

1. Construction of G.Bgr-I of el

Widening on curve					
B.T	10.30	$(9.0 + 5.0 + 4.15)$			
Start		3		$\times 0.200 =$	$12.46m^3$
	11.40	$(8.30 + 5.35 + 3.85)$			
		3		$\times 0.200 =$	$13.29m^3$
Curve	9.50	$(4.20 + 4.10)$			
		2		$\times 0.200 =$	$7.88m^3$
	8.80	$(4.10 + 4.00 + 4.05)$			
		3		$\times 0.200 =$	$7.128m^3$
C.C.	01	$20.0 \times 3.25 \times 0.100 =$			$7.50m^3$
					$48.258m^3$

2. Providing, laying & compacting WBM G.II....

..... of el

Start	10.30	$(9.00 + 5.00 + 4.15)$			
		3		$\times 0.075 =$	$4.67m^3$
	11.40	$(8.30 + 5.30 + 3.80)$			
		3		$\times 0.075 =$	$17.40m^3$

Continuation

Abstract of cost

1. Setting out pillars	of c/c	
Qty vide TWD P- (23)		
14 No. @ 2421.71/No		33904/-
2. Cleaning & Grubbing	of c/c	
Qty vide TWD P- (23)		
0.57 Ha @ 52970.33/Ha		30193/-
3. c/c in excavation	of c/c	
Qty vide TWD P- (23)		
119.19 m ³ @ 279.09/m ³		33265/-
4. Providing Pile 15	of c/c	
Qty vide TWD P- (23)		
18.31 m ³ @ 5608.42/m ³		103083/-
5. Providing M20	of c/c Qty vide	
TWD P- (23)		
138.77 m ³ @ 6409.49/m ³		857423/-

Continuation

33

Particulars	Details of actual measurement			Contents of area
	No.	L	B	D
14. Providing, laying, rolling of pavement... of 15cm wide T.M.P. P-25				
		4328.40 m ² @ 220/100/100 - 953.522/2		
15. Construction of unimproved P.C.C. (m.s.)... of 15cm wide T.M.P. P-25				
		300.96 m ² @ 708/38/100 - 2130.504/2		
16. Road marking on edge... of 15cm edge wide T.M.P. P-30				
		328.0 m ² @ 721.95/100 - 236800/2		
17. R.C.C. 15 grade... of 15cm edge wide T.M.P. P-31				
		(Q) 600 m ² @ 103/100 - 6969/2		

(b) 2000 m ² stone - 9/10 @ 622.19 - 5600/2				
18. Providing & finishing... of 15cm edge wide T.M.P. P-30				
		(Q) 600 m ² @ 12/10 @ 3410/34 - 40924/2		
(b) 200 m ² octagon - 02/10 @ 8487/63 - 16975/2				
(c) 600 x 450 □ - 03/10 @ 4532.07/10 - 13596/2				
19. Planting of trees... of 15cm edge wide T.M.P. P-30				
		110 Nos. @ 844.59/100 - 92905/2		
20. Providing & finishing board... of 15cm edge wide T.M.P. P-31				
		05/10 @ 10941/62/100 - 54205/2		
21. Painting of parapet wall... of 15cm edge wide T.M.P. P-31				
		82.56 m ² @ 101.46/m ² - 8372/2		

(Continuation) C.O. 1,06,23,436/2

[illegible][illegible]

25

22.4.19

11.12.23

Details of actual measurements

of area

1

13

D

Memo of Payment

84.5.11 - R. 133595-w

18.17 - R 16699w

14681 — 16699

14 Cc17 - P 16699 in

14. SST - 1669 in

S. for - R -

Royalty — \$ 2553.42
+ 203.40

To.	Rd	22	59	25
		22	0	31

14 - Cash $\bar{14}$ 14 4401 = 2

1669.942 W

asked for \$1669942w

(Sixteen Lac Sixty nine thousand nine hundred)

Fifty-two July.

Executive Engineer

R.W.D. Works Division
Madhubani

12	12	12	12
----	----	----	----