

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, हथुआ।

पत्रांक- 60

दिनांक- 11-01-2024

प्रेषक,

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, हथुआ।

सेवा में,

सचिव,
बिहार, ग्रामीण पथ विकास अभिकरण,
बिहार, पटना।

विषय :- बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत क्रियान्वित पथ मरम्मत कार्य हेतु राशि उपलब्ध कराने के संबंध में।


महाशय,

उपरोक्त विषयक बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत क्रियान्वित पथ मरम्मत कार्य हेतु राशि की अधियाचना विहित प्रपत्र में की जा रही है।

अतः भवदीय से अनुरोध है कि कॉलम 18 में अंकित राशि उपलब्ध कराने की कृपा की जाय।

अनु0- यथोक्त।


11.1.24

विश्वासभाजन,

11.01.24
कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, हथुआ।
11/01/24

Requisition Format for Scheme Head- MR (3054) under Bihar Rural Road Maintenance Policy- 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Rural Works Department, Works Division Hathua.

Sl No.	Package No.	Name of Road	Project ID as Per MIS	Administrative Approval (AA) Letter No & Date.	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No & Date	Date & Completion as per Agreement.	Actual Date of Completion	Value of IRI (in MM/KM)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	UP-to date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (in Lakh)	Amount (in Lakh)	Initial Rectification with surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N-22-23/Hathua-04	Road construction in Bhore katya road from Korya pitch road to Mahara deva and construction of Bridge over sona river.	31407103002	Letter-1286, Dt-24.02.2023	3.550	170.060	123.06126	9.38145	01/MBD/2023-24 Date-27.06.2023	26.03.2024	-	Good	25	5.00	0.00000	0.00000	118.29645	Surface Completed.
					3.550	170.060	123.06126	9.38145									118.29645	

प्रमाणित किया जाता है कि पथ में कराये गये कार्य मानक एवं विशिष्टियों के अनुरूप है।


J.E.
Bhore


A.E.
Bhore


D.A.O.
R.W.D Works Division, Hathua.


Executive Engineer,
R.W.D Works Division, Hathua.

FORM GFR 19 - A

(See Government of India's Decision (1) below Rule - 150)
Form utilisation Certificate up to the month of Up to 30.11.2023
MR-3054 (New Maintenance Policy-2018)

RWD Works Division - HATHUA

1	Head	Amount Received		Expenditure		Balance	
		IN A/C-	0.00	IN A/C-	0.00	IN A/C-	0.00
		By CFMS-	841907596.00	By CFMS-	834219456.00	By CFMS-	7688140.00
		Total-	841907596.00	Total-	834219456.00	Total-	7688140.00
	MR-3054 (New Maintenance Policy-2018)					Certified that sum of Rs 8342.19 Lac has been utilized for the purpose of MR-3054 (New Maintenance Policy-2018) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 76.88 Lac Lacs remaining utilized at the end of the period under.	

2. Certified that I have satisfied myself that the conditions on which the grants-in aid was sanctioned have been duly

Kind of Checks exercised :-

- (i) Works have been supervised by Executive Engineer/Superintending Engineer.
- (ii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- (iii) Construction material have been tested.
- (iv) Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Executive Engineer.
- (v) All other codal formalities have been observed.

3. Physical Progress achieved :-

- (i) Construction of Road Works.
- (ii) Construction of CD Works

[Signature]
11.11.24

D.A.O

Rural Works Department
Works Division Hathua

[Signature]
11.01.24

Executive Engineer
Rural Works Department
Works Division Hathua

[Signature]

Name of work : Road construction in Bhore kaliya road from Korya pitch road to Mahara deva and construction of Bridge over sona river.

Name of customer : Sarita Devi

(R)Rural Road


					Good		Average				Poor				
Date	Time	Test No	Distance(m)	Total Distance(m)	< 4000				> 5000						
					BUMP(cm)	Speed(Km/Hr)	U(mm/Km)	Corrected UI (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
05/01/24	17:55:30	78	0	0	0.0 cm	10.6 Km/Hr	0.0 mm/Km	245	0.43	Good	26.4616594	N	84.1873407	E	Normal
05/01/24	17:55:56	78	100	100	17.0 cm	5.1 Km/Hr	1700.0 mm/Km	1836	2.6	Good	26.49477233	N	84.0896845	E	Normal
05/01/24	17:55:27	78	100	200	13.0 cm	16.9 Km/Hr	1300.0 mm/Km	1462	2.12	Good	26.4938574	N	84.0900202	E	Normal
05/01/24	17:55:57	78	100	300	17.0 cm	11.8 Km/Hr	1700.0 mm/Km	1836	2.6	Good	26.4932222	N	84.0906916	E	Normal
05/01/24	17:56:16	78	100	400	21.0 cm	19.0 Km/Hr	2100.0 mm/Km	2211	3.07	Good	26.4926233	N	84.0912790	E	Normal
05/01/24	17:56:35	78	100	500	25.0 cm	19.2 Km/Hr	2500.0 mm/Km	2585	3.53	Good	26.4921713	N	84.0920877	E	Normal
05/01/24	17:56:51	78	100	600	26.0 cm	21.8 Km/Hr	2600.0 mm/Km	2679	3.64	Good	26.4914160	N	84.0926294	E	Normal
05/01/24	17:57:06	78	100	700	22.0 cm	24.5 Km/Hr	2200.0 mm/Km	2305	3.18	Good	26.4913988	N	84.0936365	E	Normal
05/01/24	17:57:19	78	100	800	18.0 cm	26.7 Km/Hr	1800.0 mm/Km	1930	2.72	Good	26.4913454	N	84.0946131	E	Normal
05/01/24	17:57:32	78	100	900	17.0 cm	26.7 Km/Hr	1700.0 mm/Km	1836	2.6	Good	26.4912615	N	84.0953608	E	Normal
05/01/24	17:57:46	78	100	1000	27.0 cm	26.4 Km/Hr	2700.0 mm/Km	2773	3.75	Good	26.4910574	N	84.0962763	E	Normal
05/01/24	17:58:00	78	100	1100	28.0 cm	26.2 Km/Hr	2800.0 mm/Km	2866	3.87	Good	26.4909601	N	84.0973291	E	Normal
05/01/24	17:58:13	78	100	1200	20.0 cm	26.7 Km/Hr	2000.0 mm/Km	2117	2.95	Good	26.4909277	N	84.0983438	E	Normal
05/01/24	17:58:27	78	100	1300	27.0 cm	27.0 Km/Hr	2700.0 mm/Km	2773	3.75	Good	26.4909754	N	84.0993662	E	Normal
05/01/24	17:58:40	78	100	1400	20.0 cm	26.2 Km/Hr	2000.0 mm/Km	2117	2.95	Good	26.4908533	N	84.1002741	E	Normal
05/01/24	17:58:56	78	100	1500	16.0 cm	23.4 Km/Hr	1600.0 mm/Km	1743	2.48	Good	26.4907961	N	84.1012049	E	Normal
05/01/24	17:59:16	78	100	1600	19.0 cm	18.3 Km/Hr	1900.0 mm/Km	2024	2.83	Good	26.4909925	N	84.1021509	E	Normal
05/01/24	17:59:30	78	100	1700	17.0 cm	24.6 Km/Hr	1700.0 mm/Km	1836	2.6	Good	26.4909182	N	84.1030970	E	Normal
05/01/24	17:59:47	78	100	1800	16.0 cm	22.0 Km/Hr	1600.0 mm/Km	1743	2.48	Good	26.4912558	N	84.1040049	E	Normal
05/01/24	18:00:01	78	100	1900	25.0 cm	24.6 Km/Hr	2500.0 mm/Km	2585	3.53	Good	26.4911146	N	84.1049128	E	Normal
05/01/24	18:00:14	78	100	2000	18.0 cm	27.0 Km/Hr	1800.0 mm/Km	1930	2.72	Good	26.4908628	N	84.1059427	E	Normal

11/01/24
11/01/24
11/01/24

11/01/24
11/01/24
11/01/24

Executive Engineer
R.W.D. Works Division
Hathua

Station: Sarita Devi, Machine no: 19193, Road: Road construction in Bhore katya road from Korya pitch road to Mahara deva and construction of Bridge over sona river. Date: 05/01/24, Section No: 73, Equation: $Y=0$



Plm
05/01/24

R.K.R
05/01/24
(S)

[Signature]

11.01.24

EXECUTIVE
R.W.D. Works Division
Hathua

БХОРЕ КАТТГА Р.С.Д РОАД ТО МАНРАДЕРА

Shedule XLV Form No. 134.

SPRITA JENI

DIVISION

BLOCK - БХОРЕ

SUB-DIVISION

MB-N-2022-23 HATHUA-04

Measurement Book

MB-No - 592

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:-	Bhore Katiya R.O.D				
	Road to Mahaxadaya Under				
	MR-3954 in Bhongir block				
Agency	Sanku Devi				
Agreement No -	CI/MRD/2023-24				
Date of work started:-	27-06-2023				
Date of Completion of work:-	26-03-2024				
Construction value:-	12306126200				

	Record Measurement				
(1.)	clearing and grubbing				
3450m	road land - de. de.				
	- de. de. - G/F				
	$2 \times 30 \times \frac{1.10 + 1.0}{2} =$				$63.00 m^2$
	$5 Nos \times 9 \times 30 \times \frac{1.0 + 1.15}{2} =$				$322.50 m^2$
	$10 Nos \times 2 \times 30 \times \frac{1.15 + 0.95}{2} =$				$630.00 m^2$
	$10 Nos \times 2 \times 30 \times \frac{0.95 + 1.10}{2} =$				$615.00 m^2$
	$10 Nos \times 2 \times 30 \times \frac{1.10 + 0.90}{2} =$				$600.00 m^2$
	$10 Nos \times 2 \times 30 \times \frac{0.90 + 1.15}{2} =$				$615.00 m^2$
	$10 Nos \times 2 \times 30 \times \frac{1.15 + 0.85}{2} =$				$600.00 m^2$

Continuation

Sch. XLV-Form No. 134

BF 19-9878862=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
H.P. Culvert - - de GR					
(T.M.D. Page No - 18)					
Qty - 39.65 m ²					
@ Rp - 246.36/m ² Rp - 9768=00					
(29/35) Providing Raintrig for					
coats - de - de GR					
(T.M.D. Page No - 18)					
Qty - 39.65 m ²					
@ Rp - 126.32/m ² Rp - 5009=00					
Total Rp - 9893639=00					
Add GST @ 18% Rp - 1780855=00					
Add L-Cess @ 1% Rp - 989362=00					
Add S. Fee Rp - 88242=00					
Total Rp - 11861672=00					
Less 0.2% below Rp - 32027=00					
Total Rp - 11829645=00					
(Rd) 08/11/24 J.E.					
Recd By 5/11/24 (Rd)					
C.P.P.					
11.01.24					

Continuation