

Jharkhand Nath Nandora Const.

CHUNIKPUR SE VITAX ISIGHA

Schedule XLV-Form No. 134

MMGSY (SC)

Executive Engineer R.W.D. -

DIVISION -

Jharkhand

A.E. R.W.D. work -

SUB-DIVISION -

Modargay

MEASUREMENT BOOK

NO-2750



Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 x	30.00	3.75	0.16	0	= 18.00
1 x	15.00	3.75	0.16	0	= 9.00
1 x	15.00	3.75	3.20	0.16	= 8.34
1 x	30.00	3.75	0.16	0	= 18.00
5 x	30.00	3.75	0.16	0	= 90.00
1 x	7.00	3.75	0.16	0	= 4.20
					<u>165.60</u> m ³

10.01.24
S.E.

10.1.24
A.E.

Abstract of cost

(1) Providing and Diking of
working benchmark etc

TMB P-17

1 nos @ 3568.83 / nos → Rs 3569.00

(2) Providing and Diking of
working benchmark pillar

3 nos @ 1603.80 / nos → Rs 4811.00

(3) clearing and grubbing road
land etc etc

0.166 Hec @ 52970.33 / Hec

→ Rs 8793.00

(4) Excavation for roadway

in full etc

TMB P-17 = 28.87 m³

P-20 = 20.05 m³

T = 48.92 m³

@ 74.10 / m³ → Rs 3625.00

Continuation

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Const ⁿ of embankment with approved materials					
					13.00 m ³ @ 56.15/m ³ → Rs 730.00
(6) embankment with material obtain from borrow etc					
					544.27 m ³ @ 190.35/m ³ → 103602.00
(7) Const ⁿ of GSB etc all					
	TMB P-17			29.02 m ³	
	P-20			61.665 m ³	
				90.685 m ³	
				@ 2095.06/m ³	→ Rs 189991.00
(8) Providing and laying spreading with G+II					
	TMB P-18			21.68 m ³	
	P-20			49.53 m ³	
				71.21 m ³	
				@ 2814.40/m ³	→ Rs 200413.00
(9) Const ⁿ of un-reinforced plain cement concrete etc					
	TMB P-18			230.28 m ³	
	P-21			165.60 m ³	
				395.88 m ³	
				@ 5330.75/m ³	

Continuation → Rs 2.110337

[illegible]