

W.B. Ramu Part - ~~B~~ (Bridge) Block - ~~Minna~~

Schedule XLV-Form No. 134 C

W.B. Ramu - const of Road from Part B. Pongy
Road Tegma to Samda at ch. 0.15 km.

with Approach 12.47 m **DIVISION**

Agreement No - 72/MBD/2021-22

Agreement value - 6,71,34,885 = 00

SUB-DIVISION

Slno - 183

PART-C

MEASUREMENT BOOK

पुनर्वीक्षण, 20/01/23

794
20/01/23

2nd on A/c Bill

Abstract

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of Contractor:-	Jitendra Kumar				
Name of work:-	Const. of R.C.C. Box Bridge with approach Road at ch:- 1+600 Km in PMGSY Road Teghra To Samgha				
part - 'C'					
Agreement No.:-	72/MBD/2021-22				
Date of Agreement:-	23/12/2021				
Date of Completion:-	22/12/2022				
Actual date of Completion:-					
(1/142) Dismantelling of existing structures like Culv, Bridge and R/Wall etc -					
=	720.0m ³	vide	dy	TMB P-6	
@Rs	40=68/m ³	=	Rs	2929=00	
(2/143) Dismantelling of exist. structures like Culv, Bridge and R/Wall					
=	137.0m ³	vide	dy	TMB P-7	
@Rs	220=54/m ³	=	Rs	30214=00	
(3/121) E/work in excav. for structures Comp. as per draw. and Ts					
=	597.59m ³	vide	dy	TMB P-7	
	320.10m ³	— do —		P-10	
T=	917.69m ³	@Rs	275=96/m ³	Rs	253246=00
					Continuation c/o Rs. 286389=00

Continuation c/o Rs. 286389=00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(8/126) p/v and fixing weep hole					
= 76 nos vide Qty TMB P-12					
@Rs 108 = 11/each =				Rs	8216 = 0
(9/127) p/v and laying back filling behind Abutment					
= 314.778 m ³ vide Qty TMB P-15					
Limit to 314.36 m ³					
@Rs 721 = 46/m ³ = Rs					226798 =
(10/128) p/v and laying filter media behind Abut and R/wall					
= 76.97 m ³ vide Qty TMB P-15					
@Rs 3162 = 00/m ³ = Rs					306619 = 00
(11/129) p/v and laying RCC m-25					
in super structure comp-22 per draw and T-s -					
= 118.80 m ³ vide Qty TMB P-14					
Limit to 118.72 m ³ @ Rs 7142 = 86/m ³					
= Rs 84 8000 = 00					
(12/130) s/f/f HYSD bar reinf in Super structure -					
= 11.886 MT vide Qty TMB P-14					
Limit to 11.87 MT @ Rs 61 979 = 05/MT					
= Rs 735691 = 00					
(13/131) p/v and laying cement concrete Wearing Course -					
= 14.20 m ³ vide Qty TMB P-15					
Limit to 10.43 m ³ @ Rs 13229 = 08/m ³					
= Rs 137979 = 00					

Continuation

c/o-Rs 7116525 = 00

Continuation

Continuation