

4th on A/c & final bill

Sch. XLV-Form No. 134

42

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Works	Constn of Road from				
	Belura Pich Sadak to yadav				
	Tola Tak.				
Name of Agency	- Pranam Sagar				
	infra tech Pvt. Ltd.				
Agreement No.	- 31/5/20/HM/54/21-22				
Agreement value	Rs 16223419.20				
Date of Commencement	- 05.10.21				
Date of Completion	- 04.07.22				
Actual D.O. Compln	- 26.12.2023				
Date of Entry	- 26.12.2023				
1/ 8/A/8 placing of 8mm bar					
in found? do do all					
Comp. to B					

Box -
2x2.0m

cut-off	Wall Main bar		
10mm ϕ , 0.8ms (Both side)			
2x 8ms x 2.40m = 38.4m			
@ 0.62kg/m			23.908kg
Side bar	10mm 2.50mm/c (Both side)		
2x 2x 10ms x 2.40m = 96.0m			
@ 0.62kg/m			59.520kg
Ring 8mm ϕ , 200mm/c (Both side)			
2x 13ms x 3.40m = 88.4m			
@ 0.39kg/m			34.476kg
Box - 3.80m x 3.80m	cut-off Wall Main bar		
st 0.2ms	10mm ϕ 0.8ms (Both side)		
2x 8ms x 3.70m = 59.2m			
@ 0.62kg/m			36.704kg
Side bar	10mm 2.50mm/c (Both side)		
2x 2x 10ms x 3.70m = 148.0m			

Continuation @ 0.62 kg/m 51.78 kg

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
34/37 Perimeter 20.1375					
Qty - 19.332 m ² - vide pg - 33					
@ Rs 597/- 98/m ² - Rs =					11533500
35/38 painting on Perimeter wall					
Qty - 132.790 m ² - vide pg - 45					
@ Rs 101.41/m ² - Rs =					13431000
36/39 pro. Drainage spouts					
Qty - 12.00 m ² - vide pg - 33					
6.00 m ² - vide pg - 45					
18.00 m ²					
@ Rs 624.06/m ² - Rs =					7633000
37/40 Bricks masonry Cement concrete					
Qty - 2.925 m ³ - vide pg - 15					
@ Rs 50388/m ³ - Rs =					1474000
38/41 Reinforced Cement concrete					
Qty - 21.50 m ³ - vide pg - 15					
@ Rs 1145.64/m ³ - Rs =					2426500

39/45 Acronating (Cement mortar)					
Qty - 74.25 m ³ - vide pg - 15					
@ Rs 237.67/m ³ - Rs =					17647000
39/46 Removelling all 4 piers H.P.					
Qty - 15.00 RM - vide pg - 15					
@ Rs 249.17/RM - Rs =					3738000
					B = 1,19,67,08500
Add 12.1.05 T + 21.6.055 (-) B =					15,55,72100
And 10.1.8 Dec - (-) B =					146,55100
					B = 1366935700
Less 10.1.8 Dec - (-) B =					1346900
					B = 1365568800
Less previous for 11 kg - (-) B =					107204900
					B = 29,33,63900

12/10/24
13/10/24
Continuation
13-10-2024