

Construction of Road from - Ara - Sabarcan main
Road to Makhan Tola.

Schedule XLV Form No. 134.

~~TMGSKY~~ Agreement No:- 19/S.B.D/TMGSY (Gen) 21-22

PSRO

DIVISION

PSRO

SUB-DIVISION

Contractor Name :- M/S - Bhaaskar Enterprises

Measurement Book

617

Date of Commencement :- 22.02.2022

Date of Completion :- 21.11.2022

2nd on A/c bill

13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Ara-Sasaram main					
road to Makham tal.					
Agency:- M/S Bhaskar Enterprises.					
Appr no:- 19/S.B.D/MMSY/100					
				2021-22	
date of start:- 22-2-2022					
date of completion:- 21-11-2022					
date of M/s:-					

① P/Ls and compacting stone -					
aggregates of specific sizes					
to W.B.M for grading-3-dt.					
1x20x	(5.0+3.75)	/2	x0.075	=	6.56m ³
10x30x	3.75	x0.075	=	84.37m ³	
4x30	x3.75	x0.075	=	33.75m ³	
2x15	x(3.75+5.2)	/2	x0.075	=	10.06m ³
3x30	x3.75	x0.075	=	25.31m ³	
1x10	x3.75	x0.075	=	2.81m ³	
				T:-	162.80m ³

Sd/-
17/8/23
J.E

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) P/L R.C.C. pipe 14p-3 for culvert 4 running of - 1/5					
Qty: - 10m, TMB. P-15					
@ R/- 5307.77/m ³				A1	54,563=0
(15) P/L R.C.C. pipe 14p-3 for culvert 1000 of - 1/5					
Qty: - 7.50m, TMB. P-17					
@ R/- 3797.08/m				A1	28,478=0
(16) plain reinforced cement concrete in sub-str					
(M-20) - - - 1/5					
Qty: - 30.32m ³ TMB. P-15					
T: - 66.05m ³					
L: - 64.05m ³					
@ R/- 6357.12/m ³				A1	3,94,548=0
(17) painting on parapet wall etc					
Qty: - 20.64m ² , TMB. P-17					
Qty: - 24.96m ² " P-16					
T: - 45.60m ²					
@ R/- 100.76/m ²				A1	4,594=00
				Total R/-	34,41,771=00
Add 1% L.C.C.S				(R) R1	34,417=00
Add 12% G.S.T				(R) R1	4,13,012=00
				Total R1	38,89,200=00
below 24.11%				(R) R1	9,37,686=00
				Total R1	29,51,514=00
Continuation					
				C.R1	29,51,514=00

Continuation