

Consts of Road:- Angra mishravadiya path to

Nekiyaadih.

MINGSY (bier) Shedule XLV Form No. 134.

Agreement No:- 23/SBQ/MMGSY (bier) 2021-22

PIRO

DIVISION

Below - 24.89 %

PIRO

SUB-DIVISION

Name of Contractor:- M/s Bhavya Construction

Measurement Book

629

Date of Start:- 08.03.2022

Date of Completion:- 07.03.2023

Abstract of cost.

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① PIF of working benchmarks — E/I					
Qty: - 3 nos, vide TMB, P-17					
@ Rs: 4107.53/nos,					A: 12,322 = 00.
② PIF of reference pillars — E/I					
Qty: - 11 nos, vide TMB, P-17					
@ Rs: 1871.94/nos,					A: 20,591 = 00.
③ clearing and grubbing road land — E/I					
Qty: - 1.95 hect					
@ Rs: 52,966.72/hect					A: 1,03,285 = 00.
④ excavation for road usage in soil using manual — E/I					
Qty: - 23.25 m ³ , TMB, P-17.					
@ Rs: 75.57/m ³ ,					A: 1757 = 00.
⑤ construction of embankment with material obtained from borrow pit (100m land) — E/I					
Qty: - 2752.35 m ³ TMB, P-26					
@ Rs: 143.05/m ³					A: 3,93,723 = 00.
⑥ construction of embankment with material obtained from borrow pit land up to 1000 m — E/I.					
Qty: - 693.46 m ³ , TMB, P-26					
@ Rs: 190.04/m ³ ,					A: 1,31,785 = 00
					/

Continuation

C. & A: 6,63,463 = 00

9