

Pokhariya to Kashiwari
Schedule XLV-Form No. 134

Bay si^o

DIVISION

Bar'sa

SUB-DIVISION

Date of Agreement - 22.09.2020

Date of completion - 21.09.2021

0.01%

MEASUREMENT BOOK

1406

Ashutosh Kumar

74 SBD/2020-21/MMG-34/59

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd & Final Bell				
N/WK-	Pokhariga	to	Kashwan		
	in	Bridge	block	masonry (sc)	
N/Agency-	Asthulogh Kumar				
At-	mushani, Po. Ekangardih				
	Nalanda (Bihar)				
Agreement No.	74SBZ/2020-21				
Dt of work start-	22-09-2020				
Dt of work comp-	21-09-2021				
	Record made by				
(1) clearing & grubbing road					
land by manual means - etc					
$2 \times 10 \times 5 \times 3.50 = 350.00 \text{ m}^2$					
$2 \times 10 \times 10 \times 3.50 = 700.00 \text{ m}^2$					
$2 \times 2 \times 10 \times 3.50 = 140.00 \text{ m}^2$					
$2 \times 9 \times 3.50 = 63.00 \text{ m}^2$					
Total Bty = 1253.00 m ²					
Soil cut x = 0.253 met					
(2) Excavation for road way in					
Soil using manual means - etc					
$2 \times 10 \times 5 \times 0.200 \times 0.10 = 2.00 \text{ m}^3$					
$2 \times 10 \times 5 \times 0.150 \times 0.10 = 1.50 \text{ m}^3$					
$2 \times 5 \times 20 \times 0.250 \times 0.10 = 2.50 \text{ m}^3$					
$2 \times 3 \times 10 \times 0.300 \times 0.10 = 1.80 \text{ m}^3$					
Total Qty = 7.80 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract Cost 2nd final Bill</u>					
(1/4) P/F WK Bench mark Piles as per as design - etc					
Qty vide TMB - P-14 (1/4)					
2 No @ Rs 4498 = 98 / No					
				Rs 8998 = W	
(2/1) P/F WK Refreeu piling as per as design - etc					
Qty vide TMB, P-14 (2/1)					
6 No @ Rs 2060 = 50 / No					
				Rs 12363 = W	
(3/2) clearing & grubbing road					
Land by manual measurement					
Qty vide TMB					
2 item - 1/2 = 0.72 Heet					
P-14					
2 0.125 Heet					
item (1) P-23					
total Qty 0.845 Heet					
Qty 0.845 = 0					
@ Rs 51133 = 70 / Heet					
				Rs 43208 = W	
(4/3) Excavation for roadway in Soil manual measurement - etc					
Qty vide TMB, P-23, item-2					
7.80 m ² @ Rs 74 = 16 / m ²					
				Rs 578 = W	
total amt 65147 = W					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/A Amount Rs. 65147 = 00
(5/4) Cost of embankment with approved material road base cutting cut etc					
Qty vide TMB, P-24, item (1)					
4.68 m ³ @ Rs 26 = 25/m ³					
					Rs 123 = 00
(6/5) Cost of embankment with approved material for borrow pits. base 100 mtr etc					
Qty vide TMB, P-29, item (1)(4)					
1154.603 m ³ @ Rs 189.89/m ³					
					157.24/m ³
					Rs 219248 = 00
					781550 = 00
(7/6) Cost of embankment with approved material for borrow pits base 100 mtr etc					
Qty vide TMB, P-29, item (1)(6)					
203.713 m ³ @ Rs 188 = 65/m ³					
					Rs 38316 = 00
(8/7) Cost of subgrade & earthen shoulder with approved material for borrow pits etc					
Qty vide TMB, P-19 (23/7)					
3009.20 m ³ @ Rs 189 = 89/m ³					
					Rs 571417 = 00
					total amt 856553 = 00

total Amt. 5011876 = 10

Continuation