

[illegible]

PART - 'B'

BOOKS

सावित्रर दशमिका-1309/2020

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		4th on A/c			
Name & work: - Const. of H.L RCC Bridge					
5 x 18.75m Span with Approach Road					
at Ch-2004 in Barhara Sangrampur					
to Lal Mohan Nagar Graduated Road					
(Kari Koshi Bhat) .					
Name & Agency: - Raj Kishor Singh					
Agreement No: - 82510D/MN/MSY/2022-23					
Date of Commencement: - 13-03-2023					
Time of completion as per Agg: - 12-09-2024					
Record Entry: - 16-10-2023					
①	P/v & laying RCC M-35 in				
	Sub-structure — do —				
Abut Shab	2	8.450	1.0	0.660	= 11.1543
Pier Shab	4	4.0	1.0	3.20	= 51.2043
Circular piling	4	3.142	0.50	0.500	= 10.0543
R/W . -	4	1.950	0.500	0.700	= 2.7343
					75.1343
②	S/F/P HYSD bar in Sub-structure				
	— do — complete job				
About comp & Dist well					
C3 - 1644	67	4.60	1.58		= 486.9643
C1 - 2544	68	4.60	3.86		= 1207.4143
C2 - 1244	26	9.0	0.89		= 208.2643
S/W d1 - 1244	57	3.40	0.89		= 172.4843

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) 18	P.V. & laying	RCC	30 in	super-	
	structure	do			
74.79 m ³	(vide Table)	Pg-	(38/2)		
74.79 m ³	(")	"	Pg-	(39/1)	
79.15 m ³	(")	"	Pg-	(40/2)	
41.75 m ³	(")	"	Pg-	(42/1)	
270.48 m ³	@ Rs 8688 = 24/m ³				= Rs 23,49,995 =
(16) 19	S/F/P HYSD	box	in	super-	
	structure	do			
44.89 m ³	(vide Table)	Pg-	(38/1)		
9.89 MT	(")	"	Pg-	(41/1)	
54.78 MT	@ Rs 8217 = 49/MT				= Rs 44,98,396 =
(17) 29	Const. of Embankment				
	do	Complete Job			
857.58 m ³	(vide Table)	Pg-	(40/3)		
	@ Rs 236 = 57/m ³				= Rs 2,02,861 =
(18) 30	Const. of U/S B 4x1				
	do	Complete Job			
56.25 m ³	(vide Table)	Pg-	(40/5)		
	@ Rs 3831 = 12/m ³				= Rs 2,15,501 =
(19) 31	P.V. & laying	RCC NP3			
	H.Pipe	do			
37.50 m ³	(vide Table)	Pg-	(40/4)		
	@ Rs 7312 = 98/m ³				= Rs 274,237 =

Continuation

Add prev. S.Fee (A)	Rs 3,719=00
	Rs 5,01,58,739=00
Add S.Fee @ 10%.	
(i) E/W = $857.58 \times 34.82 \times 10\% = 2986=0$	
(ii) WAB = $56.25 \times 548.05 \times 10\% = 3083=0$	
(iii) RCCM-35 = $268.47 \times 637.0 \times 10\% = 17100=00$	
(iv) RCCM-30 = $270.48 \times 638.0 \times 10\% = 17257=0$	
This Bill S.Fee = Rs 40428 = 40428=00	
	Rs 5,01,99,167=00
Less 4.44% below (=) Rs 22,28,843=00	
	Rs 4,79,70,324=00
Less prev. pay (=) Rs 3,53,72,670=00	
	Rs 1,25,97,654=00
<i>Handwritten signature and date</i>	

Continuation