

Lst on A/c Bill

1.

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Const ⁿ of road from Araji					
Nashar to Chaurunka Ahar					
Tola under NMGSY					
Agency - Shyam Babu Yadav.					
At - Christian Bto.					
Nariyar Tola, Bettiah.					
Ag. No. - 86 SB/NMGSY/19-20.					
Dt. of Work Order - 26/11/19					
Dt. of Compl. as per Ag. - 25/11/20.					
<u>Work done</u>					
① Clearing & grubbing road					
land including					
$2 \times 15 \times 30.00 \times 1.50 = 1350.00^2$					
$2 \times 12 \times 30.00 \times 1.45 = 1044.00^2$					
$2 \times 11 \times 30.00 \times 1.50 = 990.00^2$					
$2 \times 1 \times 10.00 \times 1.50 = 30.00^2$					
$= 3414.00^2$					
$= 0.341 \text{ Hae.}$					
② Const ⁿ of Benchmark					
pillar					
$= 1.150 \text{ Km}$					

Continuation

Continuation

Abstract of cost

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/2) Const ⁿ of working benchmark pillars					
1.150 Km vide P (1)					
@ Rs. 11764.05/Km					Rs. 13529.00
(2/2) Const ⁿ of reference pillars					
1.150 Km vide P (2)					
@ Rs. 11615.21/Km					Rs. 13357.00
(3/3) Clearing & grubbing road land					
0.34 Hec. vide P (1)					
@ Rs. 49807.13/Hec.					Rs. 16935.00
(4/4) Const ⁿ of embankment with approved material lead up to 1000 m					
304.55 m ³ vide P (6)					
@ Rs. 187.92/m ³					Rs. 57231.00
(5/6) Const ⁿ of embankment with approved material lead up to 100 m					
710.63 m ³ vide P (6)					
@ Rs. 143.08/m ³					Rs. 101677.00
(6/7) Excavation for roadway in soil					
102.75 m ³ vide P (6)					
@ Rs. 82.01/m ³					Rs. 8427.00

Continuation

Rs. 211156.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BF.	RS.	1973	776.00
29.70m ³ vide P(5)					
Unit 28.80m ³					
@ Rs. 3235.33/m ³				Rs. 93	178.00
(13/40) P/r work done in B/M					
Abb. N/O & R/O					
40 Nos. vide P(5)					
@ Rs. 103.40/No.				Rs. 4136	.00
(14/42) S/F/P Hyd bar in					
substr.					
2.544mt vide P(3)					
0.678 " " P(4)					
3.222mt					
@ Rs. 77141.14/mt				Rs. 248394	.00
				Rs. 2319484	.00
0.01% below as per Agt. R.O.				232	.00
				Rs. 2319252	.00
<u>Alinta</u>					
18/01/24 E.				18/01/24	A.E

Continuation