

Hydr. Abn - 31/04/21
Hy NO - 285BD/2021-22

509 தீர்த்தேரி அபிவிருத்தி அமைச்சு
2-5-119

மமவர் (SC)

760

Schedule XLV-Form No. 134

DIVISION

~~M. V. K.~~ K. Loganathan

SUB-DIVISION

~~A. Paul~~

MEASUREMENT BOOK

M. 13. No. 760.

5th And final bill.

23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Constn. of Road from 807					
Mohara Ghat se parchim lado Kali					
Asst. Insp. N. M. Sanyal (S.O.)					
Name of Agency: Abhishek Agrawal					
No. of Agreement: - 28.800/2021-22.					
Date of Work order: - 07/04/2021.					
Date of Completion: - 06/01/2022.					
Actual Date of Completion: - 14/11/2023.					
Measurement: - Nite					

④	Abstract of Cost:			
①/①	Providing & fixing of working			
	B.M. - do - do - do - do			
	Qty and P.M.B. Page (19)			
	1.00 Nos @ 3957.65/No =	3958.25		
②/②	Clearing & grubbing soil and land			
	do - do - do - do			
	Qty and P.M.B. Page (19)			
	0.279 Hec @ 52920.33/Hec =	14779.25		
③/④	Constn. of embankment with approved			
	material - do - do - do			
	Qty and P.M.B. Page (19)			
	661.975 cu m @ 190.33/cu m =	114592.50		
④/⑤	Constn. of granular sub-base by			

Continuation

24
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Providing small - do - cp.					
Qty used QMB. Page (19)					
135.45 m ² @ 2627.31/m ² =					460962 =
(87) providing laying spreading and comp.					
key stone - do - cp.					
Qty used QMB. Page (19)					
131.60 m ² @ 3519.32/m ² =					463143 =
(88) cost of un-reinforced concrete					
rate provided - do - cp.					
Qty used QMB. Page (19)					
280.83 m ² @ 6757.23/m ² =					1898195 =
(89) providing & fixing of legs of					
Cities information system - cp.					
Qty used QMB. Page (20)					
03.10 Nos @ 9228.78/Nos =					27686 =
(90) Reinforced concrete work 1915 for					
km stone & zoom - do - cp.					
Qty used QMB. Page (20)					
(i) km. stone 01.10 Nos @ 2196.54/Nos =					2197 =
(ii) zoom stone 02.10 Nos @ 1203.24/Nos =					1206 =
(91) providing and erecting directors &					
block identification - do - cp.					
Qty used QMB. Page (20)					
01.10 Nos @ 2687.42/Nos =					2687 =
(1011) providing and laying hot applied					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Thermal/area covered in detail.					
Q15 Land 9713 Page (20)					
94.00 m @ 721.75/m =					67863.75
(11/13) planting & fixing of retro reflector					
area information sign - detail.					
Q15 Land 9713 Page (20)					
600mm Circles:-					
04.0 Nos @ 4929.51/Nos =					19718.04
600mm Equilateral triangle:-					
06.0 Nos @ 3632.71/Nos =					21796.26
(11) 600x450mm rectangular:-					
02.0 Nos @ 4662.40/Nos =					9324.80
(1v) 900mm side octagon:-					
02.0 Nos @ 8901.59/Nos =					17803.18
(12/22) planting of trees on road side - detail.					
Q15 Land 9713 Page (21)					
20.0 Nos @ 844.59/Nos =					16891.80
					314280.75
Add - 01.00% L.S. —					31428.08
" 12.00% C.S.T. —					377136.00
" S.F. —					38273.00
					3589638.00
Less @ 1.25% as per agreement (-)					44870.00
					3544768.00
Deduct provision payment (-)					3356504.00
					188264.00

Continuation

65/10/14
J.E.

5/1/24
AB

5/1/24
BL