

MMS-SC-अनुमाननाताताप्रसंसं-10मे
पससिनापणसपादुचोसातवसुअनिमोता
सुवंपांचवर्षादररर-ररपावआपे।

Schedule XLV-Form No. 134

रअररमाभाकीसररपा-43/SBD-2021-22
रअररमाभाकीराशि-13995569/

DIVISION 1

आपप्रांसअरनेकीतिनि-23.09.2021.

आपपूराअरनेकीतिनि-22.09.2022.

SUB-DIVISION 1

संवर्षअ-आपशंअर

Measurement Book

भापीपुरनकीसररपा-10अ/2021-22.

4th on A/C Bill

21

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work:- construction of road from paltaniya to no. path to yachur tola.					
Agency:- Jay Shankar					
Barhi po- Sardaha					
Sahasra					
Agreement No- 73 SBD/MMG 2021-22					
Date of Commencement:- 23-09-21					
Date of Work Comp:- 02-09-22					
Date of entry:- 20-12-2021					


(Construction of embankment with approved material obtained from bason pits)					
Chainage	Fill area	Mean area	Dist	Volume	
0	3.835	—	—	—	
50	3.339	3.587	50	= 179.350	
100	2.733	3.036	50	= 151.800	
150	2.709	2.721	50	= 136.050	
200	3.172	2.941	50	= 147.025	
250	2.724	2.948	50	= 147.400	
300	2.791	2.758	50	= 137.875	
350	2.738	2.765	50	= 138.225	
400	2.708	2.723	50	= 136.150	

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑮ E/W excavation in found ^u					
Qty. VTM B page-18					
= 59.60 m ³					
@ Rs. 269.32/m ³					Rs-16,051-00
⑰ P/V P.C.C M15 in found ^u					
Qty. VTM B page-18					
= 5.92 m ³					
@ Rs. 5575.54/m ³					Rs-33,007-00
⑳ P/V & laying R.C.C NP-3					
H.P culverts					
Qty. VTM B page-18					
= 15.00 m ³					
@ Rs. 3517.84/m ³					Rs-52,768-00
㉑ P/V & laying R.C.C M20 in					
sub structure					
Qty. VTM B page-18					
= 61.22 m ³					
@ Rs. 6312.91/m ³					Rs-3,86,476-00
㉒ Painting two coats on					
new concrete surfaces					
Qty. VTM B page-19					
= 232.48 m ²					
@ Rs. 97.19/m ²					Rs-22,595-00

Continuation Rs=71,23,423-00
C.O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F = 71,23,423
Add 12% GST					(+) 854811 = 06
Add 1% L.C.					(+) 71,234 = 00
Add S. Fee page (7)					(+) 70,374 = 00
① H.W. = 1062.295m ³					
× @ Rs. $\frac{23-28}{100}$ / m ³ × 10% = Rs. 25261 =					
② M.S.S. = 4205.67m ²					
× @ Rs. 12-69 / m ² × 10% = Rs. 5337 =					
③ G.S.B. = 17.65m ³					
× @ Rs. $\frac{47-51}{100}$ / m ³ × 10% = Rs. 840 =					
④ W.B.M.G-II = 319.17m ³					
× @ Rs. 67-37 / m ³ × 10% = Rs. 20338 =					
					Rs. 8171618 =
Less 25% below					(-) Rs. 20429 =
					Rs. 8151189 =
Less previous payment					(-) Rs. 4565872 =
					Rs. 3585317 =
					Rs. 385926700
 20-12-2023 JK					

Continuation