

MIMGSJ-ND B-BRP-238 पं० योजना
अनुवर्तित अरजामा प्रकृति में स्वतंत्रता अपनाने से
पुष्पा दासा तथा स्वतंत्र मिश्रण कायस्थ पौष्टिक
वर्गीय अनुसंधान कायस्थ पाई. C.
Schedule XLV-Form No. 134
स्वतंत्रतामा की स्वरूप-20। 53D-3023-24
स्वतंत्रतामा की स्वरूप-3023-4500/
DIVISION
कार्यपालिका अरने की विधि-1805-2023-
कार्यपालिका अरने की विधि-1905-2024
स्वतंत्रता-राज्य विभाग-238
SUB-DIVISION

MEASUREMENT BOOK

माप प्रकृति की स्वरूप-1353/2023-24

1

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Record Entry:-				
① ✓	P/V & bixing workshop benchmark — do —				
	1 x 3.570m				= 3.570m
② ✓	clearing & grubbing Road bed — do —				
	10 x 30.0 x 3.50				= 1050.0m ²
	15 x 30.0 x 3.50				= 1575.0m ²
	20 x 30.0 x 3.50				= 2100.0m ²
	20 x 30.0 x 3.50				= 2100.0m ²
	30 x 30.0 x 3.50				= 3150.0m ²
	20 x 30.0 x 3.50				= 2100.0m ²
	4 x 30.0 x 3.50				= 420.0m ²
					12495.0m ²
	12495.0/10000				= 1.25 Hec
③	Const. & Embankment from horizontal — do —				
	E/w calculations per c/s				
Sl. No.	Ch	Dist	Fell	mean	Qty.
1.	0	0	0.088	0.0	0.0
2.	50	50	0.004	0.046	2.30
3.	100	50	0.001	0.003	0.125

Continuation

6
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		1st on A/c			
Name of work:- Construction of Road from Satrang Bhowan to before to under NMUSY-NDB-RRIP-273-Forepassing.					
Name of Agency:- Raj Kishor Singh					
Agreement No:- 24 SBD/NMUSY(NDB)/22-23					
Date of Commencement:- 18-05-2023					
Time of Completion as per Ag:- 17-05-2024					
Abstract of Cost					

①	P/V @ bixlyo working bench mark				
1	do - complete job				
3.5704m	(vide TM13 Pg - ①/1)				
	@ Rs 36272 = 94/1m = Rs 1,29,494 =				
②	clearing & grubbing Road				
2	1aw - do -				
1.25 Hare	(Vide TM13 Pg - ①/2)				
	@ Rs 56526 = 51/Hare = Rs 70,658 =				
③	Const. of Embankment				
4	1ea 1000w - do -				
193.98443	(vide TM13 Pg - ①/3(ii))				
	@ Rs 220 = 63/43 = Rs 42,799 =				
④	Const. of Embankment				
4	1ea 100w - do -				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
775.935m ³	(vide TMB pg- (9)/3 (i))				
	@ 198 = 76/43				= Rs 1,54,225=00
(5)	Const. of Subgrade & earthen shoulder				
5796.04m ³	(vide TMB pg- (9)/4)				
1461.60m ³	" " pg- (5)/2				
7257.60m ³	@ 222 = 52/43				= Rs 16,14,961=00
(6)	Const. of W.S.B. etc - I				
7	do complete job				
2025.04m ³	(vide TMB pg- (5)/1)				
	@ 3714 = 26/43				= Rs 75,21,377=00

			B	95,33,514=00
	Add 12% W.S.T (+)			11,44,022=00
	Add 1% L.C. (+)			95,335200
	(A) —		B	1,07,72,871=00
	Add S. Fee @ 10%.			
① W.S.B. = 2025.04 x 559.16 x 10%.				= Rs 113230=00
② E/W = 8227.513 x 34.82 x 10%.				= Rs 28648=00
	Total S. Fee			B 1,41,878=00
	(A) —			B 1,07,72,871=00
				B 1,09,14,749=00
	less below 18.94% (-)		B	20,67,253=00
				B 88,47,496=00

Continuation