

પ્રવચનની તારીખ ૧૯૭૬ ૨/૬/૧૯૭૬ MBNO: 3554

Schedule XLV-Form No. 134

2102 ની પ્રવચન

અધિકારી

DIVISION

અધિકારી

SUB-DIVISION

MMUSY - Gen.

MEASUREMENT BOOK

2nd A/c BILL

10

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work :-	702 to				
	Muslimpur				
Agency :-	Amit Kumar Ray				
Agg. No. :-	28330/2021-22				
Date of Start :-	19.6.2021				
Date of Completion :-	18.03.2022				
Date of measurement :-	25.11.23				
① Excavation for roadway					
in soil using manual	(BT)				
2x 4x 30.00m x (0.520m) x 0.10m =	12.48m ³				
2x 30.00m x 0.525m x 0.10m =	3.15m ³				
2x 29.00m x 0.525m x 0.10m =	1.00m ³				
01x 20.00m x 0.55m x 0.10m =	0.70m ³				
02x 30.00m x 0.525m x 0.10m =	3.15m ³				
					20.48m ³
② Construction of granular					
sub base by providing					
(BT Portion)					
Box cutting Qty. =	20.48m ³				
Profile correction					
2x 17.00m x 3.00m x 0.10m =	5.10m ³				
3x 2.00m x 1.20m x 0.10m =	0.72m ³				
5x 3.10m x 2.00m x 0.10m =	3.10m ³				
6x 2.5m x 1.50m x 0.10m =	2.25m ³				
4x 4.00m x 1.50m x 0.10m =	2.40m ³				
2x 5.00m x 1.200m x 0.10m =	1.20m ³				

Continuation c/o 35.25m³

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				B/F	35.25 m ²
6 x 30.0 m x 2.00 m x 0.10 m = 54.00 m ²					
For full width					
2 x 4 x 30.0 m x 4.04 m x 0.10 m = 48.48 m ²					
1 x 30.0 m x 4.05 m x 0.10 m = 12.15 m ²					
1 x 19.00 m x 4.05 m x 0.10 m = 7.70 m ²					
1 x 20.0 m x 3.35 m x 0.10 m = 6.70 m ²					
1 x 30.0 m x 4.05 m x 0.10 m = 12.15 m ²					
					176.43 m ²
Add 2% for curve (87.18 m ²) = 1.74 m ²					
					178.17 m ²
③ Clearing and grubbing road land					
2 x 215.00 m x 1.00 m = 430.00 m ²					
					≈ 0.043 Ha
Revised 25.11.23 J.E					
Date of measurement: 20.12.23					
④ Providing, laying, spreading					
WBM gr II (BT portion)					
1 x 4 x 30.0 m x 3.75 m x 0.075 m = 22.50 m ²					
1 x 30.0 m x 3.75 m x 0.075 m = 8.44 m ²					
1 x 19.00 m x 3.75 m x 0.075 m = 5.34 m ²					
1 x 20.0 m x 3.35 m x 0.075 m = 5.025 m ²					
1 x 30.0 m x 3.75 m x 0.075 m = 8.44 m ²					
				C/O	60.98 m ²
Continuation					≈ 61.00 m ²

[illegible]

Continuation

ABSTRACT OF COST

13

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
① ② Clearing and grubbing road land					
Qty. vide TMBP ④					
1. no :- ② =		0.087 Ha			
Qty. vide TMBP ⑪					
1. no :- ③ =		0.045 Ha			
		0.13 Ha			
@ Rs 52970 = 33 Ha					Rs 6886 = ∞
② ③ Excavation in road-way in soil using					
Qty. vide TMBP ④					
1. no :- ② =		33.44 m ²			
Qty. vide TMBP ⑩					
1. no :- ① =		2048 m ²			
		59.92 m ²			
@ Rs 120 = 83/m ²					Rs 7839 = ∞
③ ⑤ Construction of embankment with material					
Qty. vide TMBP ④					
1. no :- ③ =		471.75 m ²			
@ Rs 197 = 04/m ²					Rs 92953 = ∞
④ ④ Construction of GSD by providing					
Qty. vide TMBP ④					
1. no :- ④ =		146.26 m ²			
		C/O 146.26 m ²			

Continuation

C/O Rs 107678 = ∞

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			B/F	146.26m ²	
Qty. vide TMBP (11)					
1. no :- (2)	=		178.17m ²		
			324.43m ²		
@ Rs 3062 = 10/m ²				@ Rs 993437 = ∞	
5) (18) Providing, laying, spreading				w B M gr III	
Qty. vide TMBP (12)					
1. no :- (1)	=		62.22m ²		
Qty. vide TMBP (12)					
1. no :- (1)	=		81.75m ²		
			143.97m ²		
Limit Qty =			143.97m ²		
@ Rs 4257 = 90/m ²				@ Rs 612167 = ∞	
6) (12) Construction of granular sub base					
by providing					
Qty. vide TMBP (5)					
1. no :- (5)	=		12.48m ²		
@ Rs 3062 = 10/m ²				@ Rs 38215 = ∞	
7) (13) P/L, Spreading and Compacting					
w B M gr					
Qty. vide TMBP (5)					
1. no :- (5)	=		27.97m ²		
@ Rs 4267 = 90/m ²				@ Rs 162052 = ∞	
				@ Rs 1913569 = ∞	

Continuation

Continuation