

Road Name :- Sisauni To Sisauni Hasujan Tola
(MR-3054)

Schedule XLV-Form No. 134

MBNO-1606

Supaul

DIVISION

Kishanpur

SUB-DIVISION

Agency :- Kailash Prasad Yadav Const. EMT. LTD

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस
मापी पुस्तिका में कुल-100 (एक सौ)
मजदूरों द्वारा पुष्पांकित पुस्तकें जोड़ी
दियाए, संयोजन अभियोग, गा. 17 दि. 17
कार्य अथवा प्रो. 17 दि. 17 पु. के नाम से
निर्गत किया जाता है।

17/11/23

Executive Engineer
Rural Works Department
Works Division, Supaul
17/11/23

Re-Issued to Subdivision Krishnapur

Sch. XLV-Form No. 134

Supaul DIVISION
Krishnapur SUB-DIVISION

Measurement Book

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work:-	Const. of Road				
	From Sisauri To Sisauri				
	Hasiyan To 19 (MR 3054)				
Agency:-	Kailash prasad yadav.				
Agreement No:-	44/MBD/2022-2023				
Date of Start:-	17/01/2023				
Date of comp'n:-	16/01/2023				
Rate approved :-	0.36% (Below)				

Record of Entry:-

1) Const. of Subgrade					
and Earthen Shoulder					
$2 \times 6 \text{ NO} \times 30\text{m} \times 1.35 \times 0.350$					$= 170.10$
$2 \times 4 \text{ NO} \times 30\text{m} \times 1.40 \times 0.300$					$= 100.80$
$2 \times 2 \text{ NO} \times 30\text{m} \times 1.40 \times 0.300$					$= 75.60$

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No	L.	B.	D.	
<u>Abstract of cost:-</u>					
1/1) clearing and grubbing Road land.					
Qty = 0.28 Hact.				vide Pg-15	
@ 62032.43/Hac.					Rs = 17369 = 10
2/2) const. of Subgrade and Earthen Shoulder					
Qty = 1200.54 m ³				vide Pg-21	
@ 252.01/m ³					Rs = 302548 = 10
3/3) WBM Grading - 3					
Qty = 28.74 m ³				vide Pg-15	
@ 5882.78/m ³					Rs = 169071 = 10
4/4) ply and applying prime coat.					
Qty = 383.40 m ²				vide Pg-15	
@ 56.28/m ²					Rs = 21578 = 10
5/5) ply and applying Tack coat.					
Qty = 4610.36 m ²				vide Pg-15	
@ 19.12/m ²					Rs = 88150 = 10
6/6) patch work over WBM					

Sch. XLV-Form No. 134

Particulars	Details of actual measure			Contents of area
	No.	L.	B.	
using mix soil surface.				
Qty = 765.93 m ²			vide Pg-15	
@ 277.32/m ²			Rs =	212297 ✓
7/7) Plv and laying semi-dense Bituminous.				
Qty = 95.156 m ²			vide Pg-16	
Qty = 0.375 m ²			vide Pg-21	
Qty = 0.964 m ²			vide Pg-06	
Total Qty = 96.495			Limit = 96.485 m ²	
@ 13509.38/m ²			Rs =	1303453 ✓
8/8) const. of cement concrete pavement.				
Qty = 231.00 m ³			vide Pg-16	
Qty = 11.40 m ³			vide Pg-21	
Total Qty = 242.400 m ³			✓	
@ 9375.29/m ³			Rs =	2272570 ✓
9/10) kilometre stone				
Qty = 2.00 Nos			vide Pg-16	
@ 3101.24/Nos			Rs =	6202 ✓
10/11) 200m stone				
Qty = 4.00 Nos			vide Pg-21	
Qty = 2.00 Nos			vide Pg-16	
Total Qty = 6 Nos				
@ 848.38/Nos			Rs =	5090 ✓
11/12) painting lines, dashes				

Continuation

Rs = 4398328 ✓

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	Arrows etc.				
Qty =	1020	m ²	vide Pg-22		
	@	93.13	/m ²	Rs =	1332.00
12/13)	600mm Triangle				
Qty =	2.00	Nos	vide Pg-16		
Qty =	7.00	Nos	vide Pg-21		
Total Qty =	9.00	Nos			
	@	4776.91	/Nos	Rs =	42992.00
13/14)	600mm circular				
Qty =	4.00	Nos	vide Pg-21		
	@	4692.43	/Nos	Rs =	18770.00
14/15)	600mm x 450mm Rectangular				
Qty =	6.00	Nos	vide Pg-22		
	@	4535.51	/Nos	Rs =	27213.00
15/16)	900mm side octagon				
Qty =	2.00	Nos	vide Pg-22		
	@	7895.61	/Nos	Rs =	15791.00
16/17)	Boundary pillars				
Qty =	17.00	Nos	vide Pg-22		
	@	779.03	/Nos	Rs =	13244.00

Continuation

Rs = 4517670.00

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	

23/23) plastering with
cement mortar

Qty = 80.64 m² vide pg - 17

@ 207.29/m² RS = 16716.50

23/24) painting Two coats
on New concrete surface

Qty = 234.24 m² vide pg-17

@ 116.51/m² RS = 27291.00

Total RS = 49233.80 = 00

Add GST @ 18% → (+) = 8862.08 = 00

Add LC @ 1% → (+) = 4923.34 = 00

RS = 58588.22 = 00

Add S.F @ 10% → (+) = 3708.3 = 00

RS = 58959.05 = 00

Less Below @ 0.36% (-) = 2122.5 = 00

RS = 58746.80 = 00

Less Prev A/c payment → (-) = 51672.23 = 00

RS = 7074.57 = 00

3/11/25
03/12/23
A.E.

CP
13/07/24