

Road Name:- LO41 TO SHARMA TOLA
(MR-3054)

Schedule XLV-Form No. 134

Supaul

DIVISION

Kishanpur.

SUB-DIVISION

MB NO-1608

MEASUREMENT BOOK

Agency :- Kailash Prasad Yadav Const. PVT. LTD

प्रमाणित किया जाता है कि इस भाषी
पुस्तिका में कुल 100 (एक सौ) पृष्ठों
पर प्रबंधित पुस्तकें जो भी
विशाल, सहायक अभियोग, गांव वगैरे
जिसे कार्य कर रहे हैं, लिखनपुर के
नाम से किया गया है।

17/1/23

Executive Engineer
Rural Works Department
Works Division, Supaul

17/1/23

Re-issued to Sub division, Kishanpur

28/1/23

Executive Engineer
Rural Works Department
Works Division, Supaul

28/1/23

Sch. XLV-Form No. 134

Supaul DIVISION

Kishanpur SUB-DIVISION

Measurement Book

No. 1608

Name of officer

1st on A/c Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-	const. of Road				
	From LO 41 To Sharma				
	Tola.				
Agency :-	Kailash Prasad Yadav.				
Agreement No :-	44/MBD/2022-23				
Date of start :-	17-01-2023				
Date of comp'n :-	16-10-2023				
Below :-	0.36 %				

1)	cleaning and Grubbing			
	Road Land.			
2x	8 No x 30m x 1.00	=	480.00	
2x	6 No x 30m x 1.00	=	360.00	
2x	10 No x 30m x 1.00	=	600.00	
2x	7 No x 30m x 1.00	=	420.00	
2x	10 No x 30m x 1.00	=	600.00	

3rd and final Bill

22

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. of Road From LOA TO Shaurma To LA (MR 3054)					
Agency:- Kalash prasad Yadav.					
Agreement No:- 44 / MBD / 2022-2023					
Rate Approved :- 0.36% (Below)					
Date of start :- 17/01/2023					
Date of compln:- 16/10/2023					
Record of Entry:-					

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost:-</u>					
1/1) cleaning and Grubbing Road Land.					
Qty = 0.376 Hect. vide Pg-17					
@ 62032.43/Hect.					Rs = 23324 = 00
2/2) const. of subgrade and Earthen shoulder.					
Qty = 1603.50 m ³ vide Pg-23					
@ 252.01/m ³					Rs = 404098 = 00
3/3) WBM Graveling - 3					
Qty = 38.086 m ³ vide Pg-17					
@ 5746.77/m ³					Rs = 218871 = 00
4/4) plv and applying prime coat					
Qty = 507.81 m ² vide Pg-17					
@ 56.24/m ²					Rs = 28559 = 00
5/5) plv and applying Tack coat.					
Qty = 6355.31 m ² vide Pg-17					
@ 19.11/m ²					Rs = 121450 = 00
6/6) Patch work over WBM					

Continuation

Rs = 796302 = 00

Sch.XLV-Form No. 134

Particulars	Details of actual mensuro				Contents of aron
	No.	L.	B.	D.	
using nix seal					
Surface.					
Qty = 1128.81 m ² vide Pg-17					
@ 274.75/m ²					Rs = 310059 =
7/7) plv and laying semi-					
Dense Bituminous					
concrete.					
Qty = 130.67 m ² vide Pg-18					
@ 13368.69/m ²					Rs = 1746887 =
8/8) const. of cement					
concrete pavement					
Qty = 303.90 m ³ vide Pg-18					
@ 9253.16/m ³					Rs = 2803707 =
9/10) kilometre stone.					
Qty = 3.00 Nos vide Pg-18					
@ 3071.18/Nos					Rs = 9214 =
10/11) 200m stone.					
Qty = 5.00 Nos vide Pg-18					
Qty = 2.00 Nos vide Pg-23					
Total Qty = 7.00 Nos					
@ 842.96/Nos					Rs = 5901 =
11/12) painting lines, dashes					

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of work
	No.	L.	B.	D.	
16/17) Boundary pillars.					
Qty = 23.00 Nos vide Pg-23					
@ 776.53 / Nos					Rs = 17860 = 10
17/18) painting New letters and figures of any shades.					
Qty = 496.00 Nos vide Pg-23					
@ 0.63 / Nos					Rs = 312 = 10
18/19) planting of Trees.					
Qty = 69.00 Nos vide Pg-24					
@ 1038.71 / Nos					Rs = 71671 = 10
19/20) Road marking					
Qty = 385.00 m ² vide Pg-19					
Qty = 7.00 m ² vide Pg-24					
Total Qty = 392.00 m ²					
@ 823.80 / m ²					Rs = 322930 = 10
20/21) Plv and Fixing Logo project Board.					
Qty = 2.00 Nos vide Pg-19					
@ 12536.76 / Nos					Rs = 25074 = 10
21/22) Brick masonry in cm in parapet.					
Qty = 2.85 m ³ vide Pg-19					

Continuation

Rs = 6244105 = 10

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			@ 6317.40/m ³	Rs =	18194 = 00
23/23)			plastering with cement mortar.		
Qty =	20.160 m ²		vide Pg-20		
			@ 205.59/m ²	Rs =	4145 = 00
23/24)			painting Two coats on New concrete surfaces		
Qty =	58.560 m ²		vide Pg-20		
			@ 116.51/m ²	Rs =	6823 = 00
			Total Rs = 6273267 = 00		
			Add GST @ 18% → (+) = 1129188 = 00		
			Add LC @ 1% → (+) = 62733 = 00		
			Rs = 7465188 = 00		
			Add Sif @ 10% → (+) = 52632 = 00		
			Rs = 7517820 = 00		
			Less Below @ 0.36% → (-) = 27064 = 00		
			Rs = 7490756 = 00		
			Less per A/c payment → (-) = 6833279 = 00		
			Rs = 657977 = 00		