

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of Road -	Mokaripur to Kesharnagar				
Agency -	Nilam Kumar, Chakdham - Maksudpur, Muzaffarpur				
Agreement No.	MMW/SPD-27/2021-22				
Date of work order -	11/08/2021				11/08/2021
Date of completion -	10/05/2022				10/05/2022
	<u>Detailed Q/S</u>				
①	P/W and applying prime coat				
	with bottom binder RS1 - all concrete job				
	1x	10.00	5.20	3.75	= 44.75 m ²
	2x	30.00	3.75	3.85	= 228.0 "
	2x	30.00	3.85	3.75	= 228.0 "
	2x	30.00	3.75		= 225.0 "
	4x	30.00	3.75	(W)	= 450.0 "
	3x	30.00	3.75		= 337.50 "
	2x	30.00	3.75	3.60	= 220.50 "
	1x	10.00	3.65		= 36.50 "
Add for extra width on curves	1x	30.00	1.50	3.75	= 11.25 "
					= 1781.50 m ²
					= 1781.25 m ²
②	P/W and applying of tack coat with bottom binder RS1 - all concrete job				
	Same as ①				= 1781.25 m ²
③	P/W and keeping 20mm thick mix sand surface - all concrete job				
	Same as ①				= 1781.25 m ²

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					R 3605279 =
(ii) 600mm circular					
= 10 Nos					R 5802.20 / each
					R 58023 =
(iii) 600mm x 450mm Rectangular					
= 6 Nos					R 4984.65 / each
					R 29908 =
(iv) 900mm Octagon					
= 2 Nos					R 9638.58 / each
					R 19277 =
(28) PIV and laying Rumble strips					
Anty vdc - P-16					
(i) Mix seal surface					
= 30m m ²					R 221.12 / m ²
					R 6634 =
(ii) mix Road Markup paint					
= 15m m ²					R 864.17 / m ²
					R 12963 =
(29) PIV Road Markup with					
Hot applied thermoplastic compound					
(i) Anty vdc - P-17					
For B.T. surface					
= 95m m ²					R 864.17 / m ²
					R 82096 =
(ii) For cc surface					
= 3260 m ²					R 942.08 / m ²
					R 30712 =
					R 3844892 =
Deduction 12.21% as per Agreement					
					R 469461 =
					R 3375431 =
Amount upto previous bill					R 2681127 =
					R 694304 =
28/12/2023					
22/01/2024					

Continuation